



Aux B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt.		Name of contractor	Simhaa Constructions		Sl. No. site bills reg.	12		
Project/site	AMTZ 4554		Nature of work	RCC works up to PB		Dt. site bills reg.	22-03-2024		
Block no.	4554		Work done from date	28-01-2024		M-codex bill ID.			
WO no.	20240318015		Work done to date	05-02-2024		WO issued ?	Yes		
WO date	18-Mar-24		Contractor bill no.	64		GST bill required?	Yes		
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4554	Construction-Footing PCC-Concreting-Labour-cum			171.95	cum	RCC188	565.00	97,151.75
2	4554	Construction-Footing PCC-Concreting-Material-cum			171.95	cum	RCC192	3,956.00	6,80,234.20
3	4554	Construction-Footing -Shuttering--sqm			344.36	sqm	RCC197	450.00	1,54,962.00
4	4554	Construction-Footing -Concreting - Labour-cum			816.39	cum	RCC195	700.00	5,71,473.00
5	4554	Construction-Footing -Concreting - Material-cum			816.39	cum	RCC189	4,933.00	40,27,251.87
6	4554	Construction-Footing -Bar Bending--Ton			52.76	Ton	RCC199	8,750.00	4,61,685.00
7	4554	Construction-Pedestal-Bar Bending--Ton			14.14	Ton	RCC199	8,750.00	1,23,698.75
Total								61,16,456.57	
Add GST @								18.00%	11,00,962.18
Total Amount incl. Taxes								72,17,418.75	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet must be filled up by contractor for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractor must send typed copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

APPROVED BY

21 MAR 2024
Roop Kamal, CH
Project Manager

MEASUREMENT SHEET										
Company Name:		AMTZ Medpolis Square 4554 Pvt. Ltd				Approved by:		CH Roop kamal		
Project:		AMTZ 4554				Sign:				
Work Description :		RCC works up to PB				Work start date:		28-01-2024		
Contractor:		Simhaa Constructions				Work end date:		05-02-2024		
Prepared By:		P B Sivakumar				Date :		22-03-2024		
			A	B	C	D	E=AxBxCxL	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	LABOUR	Construction-Footing PCC-Concreting-Labour--cum	1.000	1.000	1.000	1.000	171.950	cum	171.950	
2	PCC works	Construction-Footing PCC-Concreting-Material--cum	1.000	1.000	1.000	1.000	171.950	cum	171.950	
3	FORM WORK	Construction-Footing -Shuttering--sqm	1.000	1.000	1.000	1.000	344.360	sqm	344.360	
4	LABOUR	Construction-Footing -Concreting -Labour--cum	1.000	1.000	1.000	1.000	816.390	cum	816.390	
5	RCC works	Construction-Footing -Concreting -Material--cum	1.000	1.000	1.000	1.000	816.390	cum	816.390	
6	STEEL	Construction-Footing -Bar Bending--Ton	1.000	1.000	1.000	1.000	52.764	Ton	52.764	
7	STEEL	Construction-Pedestal-Bar Bending--Ton	1.000	1.000	1.000	1.000	14.137	Ton	14.137	
Note: Detailed bill submitted to QS										


APPROVED BY
 22 MAR 2024
 Roop Kamal, CH
 Project Manager

Tax Invoice

e-Invoice



IRN : 38fe9b41f8afe06edfd78afc12f3d3417c765b40629e14c6-5b5db061e226d1c
 Ack No. : 112419620682428
 Ack Date : 19-Mar-24


SIMHAA CONSTRUCTIONS (2023-24)

Plot No 2, Block-B, Auto Nagar
 Visakhapatnam - 533026
 GSTIN/UIN: 37ABMFS6706L1ZJ
 State Name : Andhra Pradesh, Code : 37
 E-Mail : simhaaconstructions@rediffmail.com
 Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd
 VM Steel Project Town Ship Sub Post Office,
 Ground, Plot No. D1-56, HUB Building,
 AMTZ Campus, Pragathi Maidan, Visakhapatnam
 GSTIN/UIN : 37AAXCA5420G1ZG
 State Name : Andhra Pradesh, Code : 37

Invoice No.	Dated
64	18-Mar-24
Delivery Note	
Reference No. & Date.	Other References
SC/AMTZ4554/RA01 dt. 18-Mar-24	
Buyer's Order No.	Dated
AMS4554/SIMHAA	12-Mar-24
Dispatch Doc No.	Delivery Note Date
Dispatched through	Destination

Sl No	Particulars	HSN/SAC	Amount
1	Contract Receipts RA 01 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam	995415	61,16,456.57
	CGST - OUTPUT - 9%		5,50,481.09
	SGST - OUTPUT - 9%		5,50,481.09



Total ₹ 72,17,418.75

Amount Chargeable (in words)

E. & O.E

INR Seventy Two Lakh Seventeen Thousand Four Hundred Eighteen and Seventy Five paise Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	61,16,456.57	9%	5,50,481.09	9%	5,50,481.09	11,00,962.18
Total	61,16,456.57		5,50,481.09		5,50,481.09	11,00,962.18

Tax Amount (in words) : **INR Eleven Lakh Nine Hundred Sixty Two and Eighteen paise Only**

for SIMHAA CONSTRUCTIONS (2023-24)

Remarks:
 RA 01 for Civil Contract for RCC works for the project
 AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

Authorised Signatory


This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

(Signature)
 (KAN RAJU)
 Managing Partner

Tax Invoice

e-Invoice



IRN : 38fe9b41f8afe06edfd78afc12f3d3417c765b40629e14c6-5b5db061e226d1c
 Ack No. : 112419620682428
 Ack Date : 19-Mar-24

SIMHAA CONSTRUCTIONS (2023-24) Plot No 2, Block-B, Auto Nagar Visakhapatnam - 533026 GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office, Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Invoice No.	Dated
	64	18-Mar-24
	Delivery Note	
	Reference No. & Date.	Other References
	SC/AMTZ4554/RA01 dt. 18-Mar-24	
	Buyer's Order No.	Dated
AMS4554/SIMHAA	12-Mar-24	
Dispatch Doc No.	Delivery Note Date	
Dispatched through	Destination	

SI No	Particulars	HSN/SAC	Amount
1	Contract Receipts RA 01 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam	995415	61,16,456.57
	CGST - OUTPUT - 9%		5,50,481.09
	SGST - OUTPUT - 9%		5,50,481.09
	Total		₹ 72,17,418.75

Amount Chargeable (in words)

E. & O.E

INR Seventy Two Lakh Seventeen Thousand Four Hundred Eighteen and Seventy Five paise Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	61,16,456.57	9%	5,50,481.09	9%	5,50,481.09	11,00,962.18
Total	61,16,456.57		5,50,481.09		5,50,481.09	11,00,962.18

Tax Amount (in words) : **INR Eleven Lakh Nine Hundred Sixty Two and Eighteen paise Only**

for SIMHAA CONSTRUCTIONS (2023-24)

Remarks:

RA 01 for Civil Contract for RCC works for the project
AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

Authorised Signatory

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

RA 01

SIMHAA CONSTRUCTIONS
Visakhapatnam

**SIMHAA CONSTRUCTIONS
RA 01**

DATE: 18.03.2024

Construction Contract No: AMS4554/Simhaa

WO No: 20240318015

12

Name of the work: "Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam".

SI No	Item Description	UOM	Total Qty	Rate	Amount
1	CONST-RCC6417-Construction-Footing PCC-Concreting-Material-Cum				
	For Footings	Cum	171.95	3956	680234.20
2	CONST-RCC2744-Construction-Footing PCC-Concreting-Labour-Cum				
	For Footings	Cum	171.95	565	97151.75
3	CONST-RCC2523-Construction-Footing -Bar Bending-Ton				
	For Footings	Ton	52.76	8750	461685.00
4	CONST-RCC1365-Construction-Pedestals-Bar Bending-Ton				
	For Pedestals	Ton	14.14	8750	123698.75
5	CONST-RCC7205-Construction-Footing -Shuttering-sqm				
	For Footings	Sqmt	344.36	450	154962.00
6	CONST-RCC2640-Construction-Footing -Concreting-Material-Cum				
	For Footings	Cum	816.39	4933	4027251.87
7	CONST-RCC2640-Construction-Footing -Concreting-Labour-Cum				
	For Footings	Cum	816.39	700	571473.00

Total Value of work Done 6116456.57

Add GST @ 18% 1100962.18

Total **7217418.75**

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Modi Properties Pvt. Ltd.

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : Footing & PB PCC

S.No	Description	UOM	Nos	L	W	D	Qty	Remarks
Footings & Raft PCC								
1	F1	Cum	3	4.950	4.950	0.100	7.350	A/1, A/7, E/7
2	F2	Cum	5	5.700	5.700	0.100	16.250	B/1,C/1, B/7,C/7,D/7
3	F3	Cum	3	5.950	5.950	0.100	10.620	A/4,A/5,A/6
4	F4	Cum	1	6.100	6.100	0.100	3.720	E/4
5	F5	Cum	2	7.200	7.200	0.100	10.370	C/2,C/3
6	F6	Cum	6	7.550	7.550	0.100	34.200	B/4,C/4,B/5,C/5,B/6,C/6
7	F7	Cum	1	7.700	7.700	0.100	5.930	D/4
8	CF1	Cum	1	14.400	5.700	0.100	8.210	D - E/1
9	CF2	Cum	2	14.425	7.200	0.100	20.770	D-E/2, D-E/3
10	RF1	Cum	1	17.780	16.000	0.100	28.450	D-E/5-6
11	RF2	Cum	1	15.950	16.350	0.100	26.080	A-B/2-3
Total			26				171.950	Cum


For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner


Modi Properties Pvt. Ltd.								
Project: AMTZ Medpolis Square 4554 Pvt.Ltd.								
Work Description : Footings RCC & Shuttering								
S.No	Description	UOM	Nos	L	W	D	Qty	Remarks
Footings RCC								
1	F1	Cum	2	4.750	4.750	1.050	47.380	A/1,A/7
2	F2	Cum	1	5.500	5.500	1.350	40.840	B/7
3	F3	Cum	2	5.750	5.750	1.350	89.270	A/5,A/6
4	F6	Cum	2	7.350	7.350	1.800	194.480	B/5,B/6
5	RF1	Cum	1	17.580	15.800	1.600	444.420	D-E/5-6
	Total		8				816.390	Cum
S.No	Description	UOM	Nos	L	W	D	Qty	Remarks
Footings Shuttering								
1	F1	Cum	2	4.750	4.750	1.050	39.900	A/1,A/7
2	F2	Cum	1	5.500	5.500	1.350	29.700	B/7
3	F3	Cum	2	5.750	5.750	1.350	62.100	A/5,A/6
4	F6	Cum	2	7.350	7.350	1.800	105.840	B/5,B/6
5	RF1	Cum	1	17.580	15.800	1.600	106.816	D-E/5-6
	Total		8				344.360	Sqm

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner




S.No	Member			BBS SCHEDULE-Footings-RAFT (All dimension are in mm/m)										Total Length with Dia. (m)												
	Size		Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape			Bend Deductions			Cutting Length	No. of Bars		Total Length	8	10	12	16	20	25	32	
	L (mm)	B (mm)							H (mm)	45°	90°	135°	180°	No. of Bars		No. of Me	Total Nos.									
										2	90 degree bends															
			Bot_Dist.	20	150	575				575	90 degree bends	20	40	60	80	5.720	32	1	32					183.040		
											4650															
			Top_Main	10	200	575				575	90 degree bends	10	20	30	40	5.760	24	1	24	138.240						
											4650															
			Top_Dist.	10	200	575				575	90 degree bends	10	20	30	40	5.760	24	1	24	138.240						
											4650															
			Side reinforcement	12						0	90 degree bends															
										0	90 degree bends	12	24	36	48	4.650	4	1	4	18.600						
											4650															
			Chairs	20			50			4	90 degree bends															
										450	90 degree bends	20	40	60	80	3.760	12	1	12	45.120						
											1200															
			Bot_Main	20	150	725	50			2	90 degree bends	20	40	60	80	6.770	37	1	37	250.490						
										725	90 degree bends	20	40	60	80	6.770	37	1	37	250.490						
											5400															
			Bot_Dist.	20	150	725				2	90 degree bends	20	40	60	80	6.770	37	1	37	250.490						
										725	90 degree bends	20	40	60	80	6.770	37	1	37	250.490						
											5400															
			Top_Main	10	200	725				2	90 degree bends	10	20	30	40	6.810	28	1	28	190.680						
										725	90 degree bends	10	20	30	40	6.810	28	1	28	190.680						
											5400															

BBS SCHEDULE E-Footings-RAFT (All dimension are in mm/m)																											
S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length (mm)	Cover (mm)	Overlap	Bar Shape	Bend Deductions				Cutting Length (m)	No. of Bars	Total Length (ft)	Total Length with Dia. (m)								
		L (mm)	B (mm)	H (mm)								45°	90°	135°	180°				No. of Bars	No. of Me	Total Nos.	8	10	12	16	20	25
										2 90 degree bends 725	725 400	10	20	30	40	6.810	28	28	190.680								
												16	32	48	64	5.400	4	4	21.600								
										0 90 degree bends 0	0 5400	16	32	48	64	4.000	4	4	16.000								
												20	40	60	80	5.090	15	15	76.350								
										4 90 degree bends Leg=550 W=1750	 H=1200 W=1750	20	40	60	80	5.090	15	15	76.350								
												20	40	60	80	9.070	74	74	671.180								
6	F6	7350	7350	1800	Bot_Main	20	100	950	50		2 90 degree bends 7250	20	40	60	80	9.070	74	74	671.180								
												20	40	60	80	9.070	74	74	671.180								
					Bot_Dist	20	100	950			2 90 degree bends 7250	10	20	30	40	9.110	37	37	337.070								
												10	20	30	40	9.110	37	37	337.070								
					Top_Main	10	200	950			2 90 degree bends 7250	10	20	30	40	9.110	37	37	337.070								
												10	20	30	40	9.110	37	37	337.070								
					Top_Dist	10	200	950			2 90 degree bends 7250	10	20	30	40	9.110	37	37	337.070								
												10	20	30	40	9.110	37	37	337.070								

For M/s. SIMHAA CONSTRUCTIONS



Managing Partner



BBS SCHEDULE-Pedestals (All dimension are in mm/m)

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length (mm)	Cover (mm)	Overlap	Bar Shape	Bend Deductions			Cutting Length (m)	No. of Bars		Total Length (ft)	Total Length with Dia. (m)													
		L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars		Total Nos.	8	10	12	16	20	25	32						
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8	16	24	32	1.250	33	33	41.250	41.250												
					Link	8 mm	100					8																				

BBS SCHEDULE - Pedestals (All dimension are in mm/m)

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape			Bend Deductions			Cutting Length	No. of Bars		Total Length	Total Length with Dia. (m)															
		L (mm)	B (mm)	H (mm)							45°	90°	135°	180°	No. of Bars	No. of Me		Total Nos.	8		10	12	16	20	25	32										
	C6 @ E/S	1200	1200	3150	Main Bars	32 mm	100 mm c/c	300	40	0	300	3150	32	64	96	128	3.386	14	14	47.404	8	10	12	16	20	25	32	47.404								
													1 90 degree bends																							
													300																							
	C2 @ C.1/5.3	1200	300	3150	Main Bars	32 mm	100 mm c/c	300	40	0	300	3150	32	64	96	128	3.386	14	14	47.404	8	10	12	16	20	25	32	47.404								
													1 90 degree bends																							
													300																							
	C6 @ E/S	1200	1200	3150	Stirrups	8 mm	100 mm c/c	300	40	0	300	3150	8	16	24	32	4.575	33	33	150.975	8	10	12	16	20	25	32	150.975								
													1 90 degree bends																							
													300																							
	C2 @ C.1/5.3	1200	300	3150	Stirrups	8 mm	100 mm c/c	300	40	0	300	3150	8	16	24	32	3.395	99	99	336.105	8	10	12	16	20	25	32	336.105								
													1 90 degree bends																							
													300																							
	C6 @ E/S	1200	1200	3150	Main Bars	32 mm	100 mm c/c	300	40	0	300	3150	32	64	96	128	3.386	2	2	6.772	8	10	12	16	20	25	32	6.772								
													1 90 degree bends																							
													300																							
	C2 @ C.1/5.3	1200	300	3150	Main Bars	32 mm	100 mm c/c	300	40	0	300	3150	32	64	96	128	3.386	2	2	6.772	8	10	12	16	20	25	32	6.772								
													1 90 degree bends																							
													300																							
	C6 @ E/S	1200	1200	3150	Main Bars	25 mm	100 mm c/c	300	40	0	300	3150	25	50	75	100	3.400	8	8	27.200	8	10	12	16	20	25	32	27.200								
													1 90 degree bends																							
													300																							
	C2 @ C.1/5.3	1200	300	3150	Stirrups	25 mm	100 mm c/c	300	40	0	300	3150	25	50	75	100	3.400	8	8	27.200	8	10	12	16	20	25	32	27.200								
													1 90 degree bends																							
													300																							

Sl No	Grid	Column No	Footing No	Footing Size			PCC Bottom RL	PCC Top	Footing Top RL	Plinth Beam Top	Plinth Beam Bottom	Height of column Rods	Height of column upto PB
				L	B	D							
1	A/1	C4	F1	4.75	4.75	1.05	7.05	7.15	8.20	10.45	10.00	3.18	1.80
2	B/1	C4	F2	5.40	5.40	1.35	7.00	7.10	8.45	10.45	10.00	3.23	1.55
3	C/1	C4	F2	5.40	5.40	1.35	6.94	7.04	8.39	10.45	10.00	3.29	1.61
4	D - E/1	C4					7.09			10.45	10.00	3.14	1.31
		C1	CF1	5.50	14.20	1.50	7.09	7.19	8.69	10.45	10.00	3.14	1.31
		C5					7.14			10.45	10.00	3.05	1.16
		C5					7.14			10.45	10.00	3.05	1.16
		C6					7.14			10.45	10.00	3.05	1.16
		C5					7.14			10.45	10.00	3.05	1.16
5	A-B/2-3	P6	RF2	16.15	15.75	1.60	7.14	7.24	8.84	10.45	10.00	3.05	1.16
		P7					7.14			10.45	10.00	3.05	1.16
		P8					7.14			10.45	10.00	3.05	1.16
		P9					7.14			10.45	10.00	3.05	1.16
		P10					7.14			10.45	10.00	3.05	1.16
		P11					7.14			10.45	10.00	3.05	1.16
6	C/2	C5	F5	7.00	7.00	1.65	7.00	7.10	8.75	10.45	10.00	3.22	1.25
		C5					7.03			10.45	10.00	3.19	1.37
8	D-E/2	C1	CF2	7.00	14.23	1.50	7.03	7.13	8.63	10.45	10.00	3.19	1.37
9	C/3	C6	F5	7.00	7.00	1.65	7.05	7.15	8.80	10.45	10.00	3.17	1.20
		C6					6.83			10.45	10.00	3.39	1.57
10	D-E/3	C1	CF2	7.00	14.23	1.50	6.83	6.93	8.43	10.45	10.00	3.39	1.57
		C5					6.83			10.45	10.00	3.39	1.57
11	A/4	C4	F3	5.75	5.75	1.35	7.05	7.15	8.50	10.45	10.00	3.18	1.50
17	B/4	C6	F6	7.35	7.35	1.80	7.12	7.22	9.02	10.45	10.00	3.11	0.98
18	C/4	C6	F6	7.35	7.35	1.80	7.07	7.17	8.97	10.45	10.00	3.16	1.03
19	D/4	C6	F6	7.35	7.35	1.80	7.05	7.15	8.95	10.45	10.00	3.18	1.05
20	E/4	C4	F4	5.90	5.90	1.50	6.73	6.83	8.33	10.45	10.00	3.50	1.67
21	A/5	C4	F3	5.75	5.75	1.35	7.03	7.13	8.48	10.45	10.00	3.20	1.52
17	B/5	C6	F6	7.35	7.35	1.80	7.07	7.17	8.97	10.45	10.00	3.16	1.03
18	C/5	C6	F6	7.35	7.35	1.80	7.06	7.16	8.96	10.45	10.00	3.17	1.04
21	A/6	C4	F3	5.75	5.75	1.35	7.00	7.10	8.45	10.45	10.00	3.23	1.55
17	B/6	C6	F6	7.35	7.35	1.80	7.00	7.10	8.90	10.45	10.00	3.23	1.10
18	C/6	C6	F6	7.35	7.35	1.80	7.00	7.10	8.90	10.45	10.00	3.23	1.10
26		C3					7.04			10.45	10.00	3.15	1.26
27		C6					7.04			10.45	10.00	3.15	1.26
28		C2					7.04			10.45	10.00	3.15	1.26
29		C2					7.04			10.45	10.00	3.15	1.26
30		C4					7.04			10.45	10.00	3.15	1.26
31	D-E/5-6	C2	RF1	15.80	17.58	1.60	7.04	7.14	8.74	10.45	10.00	3.15	1.26
32		C6					7.04			10.45	10.00	3.15	1.26
33		P1					7.04			10.45	10.00	3.15	1.26
34		P2					7.04			10.45	10.00	3.15	1.26
35		P3					7.04			10.45	10.00	3.15	1.26

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
 Managing Partner

SI No	Grid	Column No	Footing No	Footing Size			PCC Bottom RL	PCC Top	Footing Top RL	Plinth Beam Top	Plinth Beam Bottom	Height of column Rods	Height of column upto PB
				L	B	D							
36		P4				7.04			10.45	10.00	3.15	1.26	
37		P5				7.04			10.45	10.00	3.15	1.26	
38	A/7	C5	F1	4.75	4.75	1.05	7.00	7.10	10.45	10.00	3.23	1.85	
39	B/7	C4	F2	5.40	5.40	1.35	6.90	7.00	10.45	10.00	3.33	1.65	
40	C/7	C4	F2	5.40	5.40	1.35	6.95	7.05	10.45	10.00	3.28	1.60	
41	D/7	C4	F2	5.40	5.40	1.35	6.98	7.08	10.45	10.00	3.25	1.57	
42	E/7	C5	F1	4.75	4.75	1.05	6.98	7.08	10.45	10.00	3.25	1.87	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAYU)
 Managing Partner