

Anx B – Work Completion Report

Company	MMRK LLP	Name of contractor	N Sharadha	Sl. No. site bills reg.			
Project/site	GHT	Nature of work	Painting	Dt. site bills reg.			
Block no.		Work done from date	10-11-2023	M-codex bill ID.			
WO no.		Work done to date	31-12-2022	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A	A Block flat no 14 to 17 external painting work	33408	Sft	PT-138	2	66816
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.						total	66816

Remarks:

Approved by project manager

Sign: _____

Date: _____

Approved by QS team

Sign: _____

Date: _____

Approved by Director/E&D team

Sign: _____

Date: _____

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Measurement Sheet										
Company Name: Mehia & Modi Realty KowkurLLP										
Project: GHT										
Description: A Block External painting work done details										
Prepared By: A Suresh										
Date: 10 January 2023										
Name of the Contractor: N Shardha										
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	Remarks
1	A-Block Flat no 14 to 17	Painting work External South side	493	1	78	1	38,454	Sft		
		Extremalevation Bond	60	1	2	5	596	Sft		
							39,050	Sft		
		Deductions								
		Windwos	5	1	3	21	236	Sft		
			2	1	3	21	105	Sft		
			3	1	3	7	44	Sft		
		Balcony	8	13	1	7	683	Sft		
		pargola	13	1	4	7	46	Sft		
			1,113	1	4	1	1,113	Sft		
		Duct	6	1	4	21	4,452	Sft		
		terrace opening	11	1	4	6	504	Sft		
			17	1	4	6	226	Sft		
			10	1	4	3	357	Sft		
							103	Sft		
							5,642	Sft		
		Total Area (A-B)						Sft	33,408	

10 JAN 2023

A SURESH
PROJECT MANAGER

