


Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt.		Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	14			
Project/site	AMTZ 4554		Nature of work	RCC works up to PB	Dt. site bills reg.	22-03-2024			
Block no.	4554		Work done from date	18-11-2023	M-codex bill ID.				
WO no.	20240318015		Work done to date	21-02-2024	WO issued ?	Yes			
WO date	18-Mar-24		Contractor bill no.	69	GST bill required?	Yes			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4554	Construction-Footing PCC-Concreting-Labour-cum			0.00	cum	RCC188	565.00	0.00
2	4554	Construction-Footing PCC-Concreting-Material-cum			0.00	cum	RCC192	3,956.00	0.00
3	4554	Construction-Footing -Shuttering-sqm			828.99	sqm	RCC197	450.00	3,73,045.50
4	4554	Construction-Footing -Concreting - Labour-cum			1758.66	cum	RCC195	700.00	12,31,062.00
5	4554	Construction-Footing -Concreting - Material-cum			1758.66	cum	RCC189	4,933.00	86,75,469.78
6	4554	Construction-Footing -Bar Bending-Ton			117.04	Ton	RCC199	8,750.00	10,24,100.00
7	4554	Construction-Pedestal-Bar Bending-Ton			23.56	Ton	RCC199	8,750.00	2,06,150.00
Total									1,15,09,827.28
Add GST @								18.00%	20,71,768.91
Total Amount incl. Taxes									1,35,81,596.19
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet must be filled up and signed for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

APPROVED BY
22 MAR 2024
Roop Kamal.CH
Project Manager


MEASUREMENT SHEET									
Company Name:		AMTZ Medpolis Square 4554 Pvt. Ltd			Approved by:			CH Roop Kamal	
Project:		AMTZ 4554			Sign:				
Work Description :		RCC works up to PB			Work start date:			18-11-2023	
Contractor:		Simhaa Constructions			Work end date:			07-03-2024	
Prepared By:		P B Sivakumar			Date :			22-03-2024	
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	MANPOWER	Construction-Footing PCC-Concreting	1.000	1.000	1.000	1.000	0.00	cum	0.000
2	PCC	Construction-Footing PCC-Concreting	1.000	1.000	1.000	1.000	0.00	cum	0.000
3	FOAM WORK	Construction-Footing -Shuttering--sq	1.000	1.000	1.000	1.000	828.99	sqm	828.990
4	MANPOWER	Construction-Footing -Concreting -1	1.000	1.000	1.000	1.000	1758.66	cum	1758.660
5	RCC	Construction-Footing -Concreting -N	1.000	1.000	1.000	1.000	1758.66	cum	1758.660
6	BARBENDIN	Construction-Footing -Bar Bending--	1.000	1.000	1.000	1.000	117.04	Ton	117.040
7	BARBENDIN	Construction-Pedestal-Bar Bending--	1.000	1.000	1.000	1.000	23.56	Ton	23.560
Note: Detailed bill submitted to QS									

APPROVED BY

 22 MAR 2024
 Roop Kamal, CH
 Project Manager

Tax Invoice

e-Invoice



IRN : 0941ac2bc56f112b95adaa76c2a6ddfb306ffe4c4723aab-9295ad46b32cf6829
 Ack No. : 112419648522591
 Ack Date : 21-Mar-24

SIMHAA CONSTRUCTIONS (2023-24)
 Plot No 2, Block-B, Auto Nagar
 Visakhapatnam - 533026
 GSTIN/UIN: 37ABMFS6706L1ZJ
 State Name : Andhra Pradesh, Code : 37
 E-Mail : simhaaconstructions@rediffmail.com
 Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd
 VM Steel Project Town Ship Sub Post Office,
 Ground, Plot No. D1-56, HUB Building,
 AMTZ Campus, Pragathi Maidan, Visakhapatnam
 GSTIN/UIN : 37AAXCA5420G1ZG
 State Name : Andhra Pradesh, Code : 37

Invoice No. 69	Dated 21-Mar-24
Delivery Note	
Reference No. & Date SC/AMS4554/RA03 dt. 21-Mar-24	Other References
Buyer's Order No. 20240318015	Dated 12-Mar-24
Dispatch Doc No.	Delivery Note Date
Dispatched through	Destination

Sl No.	Particulars	HSN/SAC	Amount
1	Contract Receipts RA 03 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam (RCC Works Upto Plinthbeam)	995415	1,13,26,103.53

CGST - OUTPUT - 9% 10,19,349.32
 SGST - OUTPUT - 9% 10,19,349.32



Total ₹ 1,33,64,802.17
 E. & O.E

Amount Chargeable (in words)

INR One Crore Thirty Three Lakh Sixty Four Thousand Eight Hundred Two and Seventeen paise Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
995415	1,13,26,103.53	9%	10,19,349.32	9%	10,19,349.32	20,38,698.64
Total	1,13,26,103.53		10,19,349.32		10,19,349.32	20,38,698.64


Tax Amount (in words) : **INR Twenty Lakh Thirty Eight Thousand Six Hundred Ninety Eight and Sixty Four paise Only**

Remarks:
 RA 03 for Civil Contract for RCC works for the project
 AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam (RCC works upto Plinthbeam)

for SIMHAA CONSTRUCTIONS (2023-24)

Authorised Signatory

This is a Computer Generated Invoice




For M/s. SIMHAA CONSTRUCTIONS

(Signature)
(KAN RAJU)
 Managing Partner

Tax Invoice

e-Invoice



IRN : 0941ac2bc56f112b95adaa76c2a6ddfb306ffe4c4723aab-9295ad46b32cf6829
 Ack No. : 112419648522591
 Ack Date : 21-Mar-24

SIMHAA CONSTRUCTIONS (2023-24) Plot No 2, Block-B, Auto Nagar Visakhapatnam - 533026 GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office, Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Invoice No. 69	Dated 21-Mar-24
	Delivery Note	
	Reference No. & Date. SC/AMS4554/RA03 dt. 21-Mar-24	Other References
	Buyer's Order No. 20240318015	Dated 12-Mar-24
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination

SI No.	Particulars	HSN/SAC	Amount
1	Contract Receipts RA 03 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam (RCC Works Upto Plinthbeam)	995415	1,13,26,103.53
	CGST - OUTPUT - 9%		10,19,349.32
	SGST - OUTPUT - 9%		10,19,349.32
Total			₹ 1,33,64,802.17

Amount Chargeable (in words)

INR One Crore Thirty Three Lakh Sixty Four Thousand Eight Hundred Two and Seventeen paise Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	1,13,26,103.53	9%	10,19,349.32	9%	10,19,349.32	20,38,698.64
Total			10,19,349.32		10,19,349.32	20,38,698.64

Tax Amount (in words) : **INR Twenty Lakh Thirty Eight Thousand Six Hundred Ninety Eight and Sixty Four paise Only**

Remarks:
 RA 03 for Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam (RCC works upto Plinthbeam)

for SIMHAA CONSTRUCTIONS (2023-24)

Authorised Signatory

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
 Managing Partner

Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

RA 03

SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS
RA 03

DATE: 21.03.2024

Construction Contract No: AMS4554/Simhaa

WO No: 20240318015

Name of the work: "Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam".
"AMTZ4554 RCC works Up to Plinth Beam"

Sl No	Item Description	UOM	Upto RA01	RA02	Total Qty	Rate	Amount
1	CONST-RCC6417-Construction-Footing PCC-Concreting-Material-Cum						
	For Footings	Cum	171.95	0.00	171.95	3956	680234.20
2	CONST-RCC2744-Construction-Footing PCC-Concreting-Labour-Cum						
	For Footings	Cum	171.95	0.00	171.95	565	97151.75
3	CONST-RCC2523-Construction-Footing -Bar Bending-Ton						
	For Footings	Ton	52.764	117.04	169.81	8750	1485793.75
	Deduct excess quantity above WO Qty of 149 Tons (169.81-149 = 20.81 Tons)	Ton			-21.00	8750	-183750.00
4	CONST-RCC1365-Construction-Pedestals-Bar Bending-Ton						
	For Pedestals	Ton	14.137	23.56	37.70	8750	329866.25
5	CONST-RCC7205-Construction-Footing -Shuttering-sqm						
	For Footings	Sqmt	344.36	828.99	1173.35	450	528007.50
6	CONST-RCC2640-Construction-Footing -Concreting-Material-Cum						
	For Footings	Cum	816.39	1758.66	2575.05	4933	12702721.65
7	CONST-RCC2640-Construction-Footing -Concreting-Labour-Cum						
	For Footings	Cum	816.39	1758.66	2575.05	700	1802535.00

Total Value of work Done 17442560.10
Amount Certified in RA01 -6116456.57
Net amount 11326103.53
Add GST @ 18% 2038698.64
Total **13364802.17**

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Modi Properties Pvt. Ltd.								
Project: AMTZ Medpolis Square 4554 Pvt.Ltd.								
Work Description : Footings RCC & Shuttering								
S.No	Description	UOM	Nos	L	W	D	Qty	Remarks
<u>Footings RCC</u>								
1	F1	Cum	1	4.750	4.750	1.050	23.690	E/7
2	F2	Cum	4	5.500	5.500	1.350	163.350	B/1, C/1, C/7,D/7
3	F3	Cum	1	5.750	5.750	1.350	44.630	A/4
4	F4	Cum	1	5.900	5.900	1.500	52.220	E/4
5	F5	Cum	2	7.000	7.000	1.650	161.700	C/2, C/3
6	F6	Cum	4	7.350	7.350	1.800	388.960	B/4, C/4, C/5, C/6
7	F7	Cum	1	7.500	7.500	1.800	101.250	D/4
8	CF1	Cum	1	14.200	5.500	1.500	117.150	D-E/1
9	CF2	Cum	2	14.225	7.000	1.500	298.730	D-E/2, D-E/3
10	RF2	Cum	1	15.750	16.150	1.600	406.980	A-B/2-3
Total			18				1758.660	Cum

S.No	Description	UOM	Nos	L	W	D	Qty	Remarks
<u>Footings Shuttering</u>								
1	F1	Sqm	1	4.750	4.750	1.050	19.950	E/7
2	F2	Sqm	4	5.500	5.500	1.350	118.800	B/1, C/1, C/7,D/7
3	F3	Sqm	1	5.750	5.750	1.350	31.050	A/4
4	F4	Sqm	1	5.900	5.900	1.500	35.400	E/4
5	F5	Sqm	2	7.000	7.000	1.650	92.400	C/2, C/3
6	F6	Sqm	2	7.350	7.350	1.800	105.840	B/4, C/4, C/5, C/6
7	F6	Sqm	1	7.350	7.350	1.800	41.160	C5
	F6	Sqm	1	7.350	7.350	1.800	41.856	C6
8	F7	Sqm	1	7.500	7.500	1.800	54.000	D/4
9	CF1	Sqm	1	14.200	5.500	1.500	59.100	D-E/1
10	CF2	Sqm	2	14.225	7.000	1.500	127.350	D-E/2, D-E/3
11	RF2	Sqm	1	15.750	16.150	1.600	102.080	A-B/2-3
Total			18				828.990	Sqm

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

BBS SCHEDULE- Footings-RAFT (All dimension are in mm/m)

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length (mm)	Cover	Overlap	Bar Shape		Bend Deductions			Cutting Length (m)	No. of Bars		Total Length (ft)	Total Length with Dia. (m)								
		L (mm)	B (mm)	H (mm)							45°	90°	135°	180°	No. of Bars		No. of Me. Nos.	8		10	12	16	20	25	32			
											2	90 degree bends	10	20	30	40	28	1 = 28	190.680									
					Top_Dist	10	200	725			725	5400			6.810				190.680									
					Side reinforcement	16					0	90 degree bends	16	32	48	64	4	1 = 4	21.600					21.600				
					Cross Bars for chair support	16					0	90 degree bends	16	32	48	64	4	1 = 4	16.000					16.000				
					Chairs	20			50		4	90 degree bends							76.350									
											Leg=550 H=1200 W=1750								76.350									
											2	90 degree bends																
5	F2	5500	5500	1350	Bot_Main	20	150	725	50		725	5400	20	40	60	80	37	1 = 37	250.490									
					Bot_Dist	20	150	725			725	5400	20	40	60	80	37	1 = 37	250.490									
					Top_Main	10	200	725			725	5400	10	20	30	40	28	1 = 28	190.680									
					Top_Dist	10	200	725			725	5400	10	20	30	40	28	1 = 28	190.680									

BBS SCHEDULE-FOOTINGS-RAFT (All dimension are in mm/m)

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Reinf/ Devp Length (mm)	Cover (mm)	Overlap	Bar-Shape		Bend Deductions				Cutting Length (m)	No. of Bars		Total Length (ft)	Total Length with Dia. (m)								
		L (mm)	B (mm)	H (mm)							Particular Placing of Bar	90 degree bends	135°	180°	No. of Bars	Total Me Nos.		8	10		12	16	20	25	32				
17	CF2	14225	7000	1500	Bot_Main	16	100	800	50		2	90 degree bends	16	32	48	64	8.436	142	142	1197.912									
											800	6900																	
					Bot_Dist.	16	100	800			2	90 degree bends	16	32	48	64	15.661	70	70	1096.270									
											800	14125																	
					Laps	16							16	32	48	64	0.704	70	70	49.280									
											800	704																	
					Bot_Main	16	100	800			2	90 degree bends	16	32	48	64	8.436	70	70	590.520									
											800	6900																	
					Bot_Dist.	16	100	800			2	90 degree bends	16	32	48	64	15.761	70	70	1103.270									
											800	14225																	
					Laps	16							16	32	48	64	0.704	70	70	49.280									
											800	704																	
					Top_Main	16	100	800			2	90 degree bends	16	32	48	64	8.436	143	143	1206.348									
											800	6900																	
					Top_Dist.	12	100	800			2	90 degree bends	12	24	36	48	15.677	70	70	1097.390									
											800	14125																	
					Laps	12							12	24	36	48	0.528	70	70	36.960									
											800	528																	
					Side_Reinf.	12	300	0			0	90 degree bends	12	24	36	48	14.125	6	6	169.500									
											800																		

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape			Bend Deductions			Cutting Length	No. of Bars		Total Length	Total Length with Dia. (m)									
		L (mm)	B (mm)	H (mm)							45°	90°	135°	180°	No. of Bars	No. of Total Nos. of Me mbs		(ft)	8		10	12	16	20	25	32				
																											No. of Bars			
					Stirrups	100 mm c/c	100 mm c/c					1120	8	16	24	32	3.535	132	132 x 1 =	466.620	466.620									
					Link	100	100					96	8	16	24	32	1.250	33	33 x 1 =	41.250	41.250									
					Link	100	100					96	8	16	24	32	1.250	33	33 x 1 =	41.250	41.250									
	F2 @ C/I				Main Bars	3290.00	25 mm	300	40	0		1 90 degree bends	25	50	75	100	3.540	12	12 x 1 =	42.480	42.480									
					Staggered Main Bars	3290	25 mm	300	40	0		1 90 degree bends	25	50	75	100	3.540	12	12 x 1 =	42.480	42.480									
					Stirrups	100 mm c/c	100 mm c/c					96	8	16	24	32	4.575	34	34 x 1 =	155.550	155.550									
					Stirrups	100 mm c/c	100 mm c/c					96	8	16	24	32	3.535	136	136 x 1 =	480.760	480.760									
					Link	100	100					96	8	16	24	32	1.250	34	34 x 1 =	42.500	42.500									
					Link	100	100					96	8	16	24	32	1.250	34	34 x 1 =	42.500	42.500									

BBS SCHEDULE-Pedestals (All dimension are in mm/m)

S.No	Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Deep Length (mm)	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length (m)	No. of Bars		Total Length (ft)	Total Length with Dia. (m)															
		L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars		Total Nos.	8	10	12	16	20	25	32								
		100	100	c/c	Stirrups	8	100 mm c/c				1120	8	16	24	32	4.575	32 x 1 =	32	146.400	146.400														
											96																							
					Stirrups	8	100 mm c/c				1120	8	16	24	32	3.375	96 x 1 =	96	324.000	324.000														
											520																							
					Stirrups	8	100 mm c/c				96																							
											1 90 degree bends																							
	P6	3400	200	3050	Main Bars	20	100 mm c/c	300	40	880	3050	20	40	60	80	4.190	68 x 1 =	68	284.920	284.920														
											300																							
					Stirrups	12	100 mm c/c				1130	12	24	36	48	2.330	64 x 1 =	64	149.120	149.120														
											120																							
											1130																							
											2120																							
					Edge Connectors	12	100 mm c/c				370	12	24	36	48	1.000	64 x 1 =	64	64.000	64.000														
											370																							
											1 90 degree bends																							
	P7	3400	200	3050	Main Bars	20	100 mm c/c	300	40	880	3050	20	40	60	80	4.190	68 x 1 =	68	284.920	284.920														
											300																							
					Stirrups	12	100 mm c/c				1130	12	24	36	48	2.330	64 x 1 =	64	149.120	149.120														
											120																							
											1130																							

SI No	Grid	Column No	Footing No	Footing Size			PCC Bottom RL	PCC Top	Footing Top RL	Plinth Beam Top	Plinth Beam Bottom	Height of column Rods	Height of column upto PB
				L	B	D							
1	A/1	C4	F1	4.75	4.75	1.05	7.05	7.15	8.20	10.45	10.00	3.18	1.80
2	B/1	C4	F2	5.40	5.40	1.35	7.00	7.10	8.45	10.45	10.00	3.23	1.55
3	C/1	C4	F2	5.40	5.40	1.35	6.94	7.04	8.39	10.45	10.00	3.29	1.61
4	D-E/1	C1	CF1				7.09			10.45	10.00	3.14	1.31
		C4		5.50	14.20	1.50	7.09	7.19	8.69	10.45	10.00	3.14	1.31
		C5					7.14			10.45	10.00	3.05	1.16
		C5					7.14			10.45	10.00	3.05	1.16
		C6					7.14			10.45	10.00	3.05	1.16
		C5					7.14			10.45	10.00	3.05	1.16
5	A-B/2-3	P6	RF2	16.15	15.75	1.60	7.14	7.24	8.84	10.45	10.00	3.05	1.16
		P7					7.14			10.45	10.00	3.05	1.16
		P8					7.14			10.45	10.00	3.05	1.16
		P9					7.14			10.45	10.00	3.05	1.16
		P10					7.14			10.45	10.00	3.05	1.16
		P11					7.14			10.45	10.00	3.05	1.16
6	C/2	C5	F5	7.00	7.00	1.65	7.00	7.10	8.75	10.45	10.00	3.22	1.25
		C5					7.03			10.45	10.00	3.19	1.37
8	D-E/2	C1	CF2				7.03			10.45	10.00	3.19	1.37
		C4		7.00	14.23	1.50	7.03	7.13	8.63	10.45	10.00	3.19	1.37
9	C/3	C6	F5	7.00	7.00	1.65	7.05	7.15	8.80	10.45	10.00	3.17	1.20
		C5					6.83			10.45	10.00	3.39	1.57
10	D-E/3	C1	CF2				6.83			10.45	10.00	3.39	1.57
		C5		7.00	14.23	1.50	6.83	6.93	8.43	10.45	10.00	3.39	1.57
11	A/4	C4	F3	5.75	5.75	1.35	7.05	7.15	8.50	10.45	10.00	3.18	1.50
17	B/4	C6	F6	7.35	7.35	1.80	7.12	7.22	9.02	10.45	10.00	3.11	0.98
18	C/4	C6	F6	7.35	7.35	1.80	7.07	7.17	8.97	10.45	10.00	3.16	1.03
19	D/4	C6	F6	7.35	7.35	1.80	7.05	7.15	8.95	10.45	10.00	3.18	1.05
20	E/4	C4	F4	5.90	5.90	1.50	6.73	6.83	8.33	10.45	10.00	3.50	1.67
21	A/5	C4	F3	5.75	5.75	1.35	7.03	7.13	8.48	10.45	10.00	3.20	1.52
17	B/5	C6	F6	7.35	7.35	1.80	7.07	7.17	8.97	10.45	10.00	3.16	1.03
18	C/5	C6	F6	7.35	7.35	1.80	7.06	7.16	8.96	10.45	10.00	3.17	1.04
21	A/6	C4	F3	5.75	5.75	1.35	7.00	7.10	8.45	10.45	10.00	3.23	1.55
17	B/6	C6	F6	7.35	7.35	1.80	7.00	7.10	8.90	10.45	10.00	3.23	1.10
18	C/6	C6	F6	7.35	7.35	1.80	7.00	7.10	8.90	10.45	10.00	3.23	1.10
26		C3					7.04			10.45	10.00	3.15	1.26
27		C6					7.04			10.45	10.00	3.15	1.26
28		C2					7.04			10.45	10.00	3.15	1.26
29		C2					7.04			10.45	10.00	3.15	1.26
30		C4					7.04			10.45	10.00	3.15	1.26
31		C2					7.04			10.45	10.00	3.15	1.26
32	D-E/5-6	C6	RF1	15.80	17.58	1.60	7.04	7.14	8.74	10.45	10.00	3.15	1.26
33		P1					7.04			10.45	10.00	3.15	1.26
34		P2					7.04			10.45	10.00	3.15	1.26
35		P3					7.04			10.45	10.00	3.15	1.26

Sl No	Grid	Column No	Footing No	Footing Size			PCC Bottom RL	PCC Top	Footing Top RL	Plinth Beam Top	Plinth Beam Bottom	Height of column Rods	Height of column upto PB
				L	B	D							
36		P4				7.04			10.45	10.00	3.15	1.26	
37		P5				7.04			10.45	10.00	3.15	1.26	
38	A/7	C5	F1	4.75	4.75	1.05	7.10	8.15	10.45	10.00	3.23	1.85	
39	B/7	C4	F2	5.40	5.40	1.35	7.00	8.35	10.45	10.00	3.33	1.65	
40	C/7	C4	F2	5.40	5.40	1.35	7.05	8.40	10.45	10.00	3.28	1.60	
41	D/7	C4	F2	5.40	5.40	1.35	7.08	8.43	10.45	10.00	3.25	1.57	
42	E/7	C5	F1	4.75	4.75	1.05	7.08	8.13	10.45	10.00	3.25	1.87	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner