

Company	MRM LLP	Name of contractor	B Hanumanthu	Sl. No. site bills reg.	2460			
Project/site	GMR	Nature of work	Painting Works	Dt. site bills reg.	23-03-2024			
Block no.	H Block	Work done from date	18-02-2024	M-codex bill ID.				
WO no.		Work done to date	22-03-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	4Th Floor	Luppum with Tractor Emulsion – Asian (Final Coat Pending)	5613	Sft PT109		7.75	43,501	
2		Birla Wall Care Putty in Place of lappum	5613	Sft PT112		6.00	33,678	
3								
4								
5								
6								
7								
8								
9								
10								
Total							77,179	
Add GST @							18.00%	13,892
Total amount including taxes for work done							91,071	
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign:		Sign:		Sign:				
Date:		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

