

Ann B - Work Completion Report

Company	Crezzano Labn Pvt Ltd	Name of contractor	W/abcom Annual	SI No site bills reg	186		
Project/site	GV One	Nature of work	Project	Dr site bills reg			
Block no	labour quarters	Work done from date	01.07.2024	Month bill ID			
WO no	20240713041	Work done to date	22.07.2024	WO round ?	Yes		
WO date	12.07.2024	Contractor bill no		GST bill required?	No		
S	Unit/floor	Details of work	Qrs	Units	Rate ID	Rate	Amount
1.	Labour qrs (2 set - 2)	Prepaid Labour Qrs	196	Sqms		828	1,62,673
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							1,62,673
Remarks							
Approved by project manager		Approved by QS team		Approved by Director/E&ID team			
Sign	<i>[Signature]</i>	Sign	<i>[Signature]</i>	Sign	<i>[Signature]</i>	Sign	
Date	26/07/2024	Date		Date		Date	

Note 1 This sheet replaces installation report and advice for credit to contractors. 2 The word form must be typed. 3 Use this form once if work order is not issued. 4. Mutual measurement and amount should only if required i.e., details cannot be entered above. 5 For bill amount greater than 10k QS manager and directors approval is required. 6 For bill amount less than 10k QS team members may sign and in place of Director sign of respective R&ID member to be taken. 7 Director include - Soham, Anand Mehra (for CHH + CRBY), Madan (for Vispda). 8. annual karnam (for NRI - NRCA) & Entry of rate. 9. This sheet must be sent within 5 working days of work completion (with or without contractors bill). 10 Contractors to send scanned copy of bill to site and QS by email. 11 Contractors must submit original bills at EOC (can be sent by courier)

MEASUREMENT SHEET:							Approved By: S. V Subba Reddy		
Company Name:		Crescentia Labs Pvt Ltd							
Project Name:		GV One							
Work Description:		Precast Labour Quarters (set 2)							
Contractor Name:		Waleem Ahmad				P.O no: 20240212041			
Prepared By:		Mallikarjun				P.O date: 12-02-2024			
Date:		25-03-2024							
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Precast labour qtrs		49.0	1.0	8.0	3.0	1,176.0	Sft	
	Total in sft		19.5	1.0	8.0	6.0	936.0	Sft	2,112
	Total in sqm								196

ESTIMATE SHEET:						
Company Name:		Crescentia Labs Pvt Ltd			Approved By: S.V Subba Reddy	
Project Name:		GV One				
Work Description:		Precast Labour Quarters (set 2)				
Contractor Name:		Waleem Ahmad				
Prepared By:		Mallikarjun				
Date:		25-03-2024				
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Total for Precast labour qtrs		196	Sqm	828	1,62,673
		Total:				1,62,673