


H-block lift cladding bill.xlsx

Company	MRMLLP	Name of contractor	Proiyanka Devi	Sl. No. site bills reg.	3468				
Project/site	GMR	Nature of work	Granite work	Dt. site bills reg.	29-03-2024				
Block no.	C	Work done from date	20-02-2024	M-codex bill ID.					
WO no.		Work done to date	25-03-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
1	H-block								
2		Granite cladding for lift (Rs 18 for flooring/ Rs. 20 for lift cladding)		360.000	sft	TF 133/ TF 136	38.00	13,680.00	
3		Granite Chamfering		540.000	fft	TF115	25.00	13,500.00	
4		Holes for granite		24.000	nos	TF122	60.00	1,440.00	
5									
6									
7									
8									
9									
10									
<b>Total</b>								<b>28,620.00</b>	
Add GST @								0.00%	0.00
<b>Total amount including taxes for work done</b>								<b>28,620.00</b>	

Remarks:

Approved by project manager 

Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by QS team

Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by Director/E&D team

Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only. If required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRS). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).



**ASUREMENT SHEET**

Company Name:		MRMLLP																	
Project:		GMR																	
Work Description:		Granite cladding at Passenger of C - Block																	
Contractor Name:		Priyanka Devi																	
prepared by:		K. Narender Reddy																	
Date:		29-03-2024																	
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head										
1	Granite cladding at Passenger lift	granite laying	45.00	1.00	1.00	8	360.00	sft	360										
2	Chamfering of granite at Passenger lift	Chamfering	90.00	1.00	1.00	6	540.00	ft	540										
3	Holes for Lift Button Passenger lift	Holes	24.00	1.00	1.00	1	24.00	nos	24										

**Bill for Labour charges**

Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date: 29-03-2024

**In favor of:** MRMLLP  
**Project / Site:** GMR  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite cladding at Passenger lift of C - Block  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger lift of C - Block Total amount =Rs 28,620=00 Work done from date : 20-02-2024 to 25-03-2024	Rs.11,448=00

Amount in words: Eleven Thousand Four Hundred and FOUrty EIght Rupees only

Sign: \_\_\_\_\_

**Bill for Equipment Allowance**

Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date: 29-03-2024

**In favor of:** MRMLLP  
**Project / Site:** GMR  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite cladding at Passenger lift of C - Block  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger lift of C - Block Total amount =Rs 28,620=00 Work done from date : 20-02-2024 to 25-03-2024	Rs.5,724=00

Amount in words: Five Thousand Seven Hundred Twenty Four Rupees only

Sign: \_\_\_\_\_

**Bill for Consumables**

Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date: 29-03-2024

**In favor of:** MRMLLP  
**Project / Site:** GMR  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite cladding at Passenger lift of C - Block  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Granite cladding at Passenger lift of C - Block Total amount =Rs 28,620=00 Work done from date : 20-02-2024 to 25-03-2024	Rs.11,448=00

Amount in words: Eleven Thousand Four Hundred and FOURty Eight Rupees only

Sign: \_\_\_\_\_