

Company	Gvrc	Name of contractor	Eshwar rao	Sl. No. site bills reg.	1449		
Project/site	Innopolis	Nature of work	Scaffolding	Dt. site bills reg.	15.04.2024		
Block no.	Atrium	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Atrium	Front side scaffolding removing	5500.000	sft	SCF107	2.00	11,000.00
2		internal sacffolding removing	4000.000	sft	SCF107	2.00	8,000.00
3		scaffolding laying for 4545north wall for plastering and painting	700.000	sft	scf106	3.00	2,100.00
4		scaffolding removing for 4545north wall for plastering and painting	700.000	sft	SCF106	3.00	2,100.00
5		scaffolding laying for 2727 south wall for plastering and painting	770.000	sft	scf106	3.00	2,310.00
6		scaffolding removing for 2727 south wall for plastering and painting	770.000	sft	SCF107	2.00	1,540.00
7		internal scaffolding for plastering laying	7200.000	sft	scf106	3.00	21,600.00
8		Internal sacffolding for plastering removing	7200.000	sft	SCF107	2.00	14,400.00
9							
10							
						<b>Total</b>	<b>63,050.00</b>
						Add GST @	0.00
						<b>Total amount including taxes for work done</b>	<b>63,050.00</b>
Remarks:							
Approved by project manager	<b>APPROVED BY</b> I MADHU PROJECT MANAGER GVRG GMR		Approved by QS team	Approved by Director/E&D team			
Sign:	<i>Madhur</i>		Sign:	Sign:			
Date:	17 APR 2024		Date:	Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GVRG GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

ESTIMATE SHEET									
Company Name :	GVRC							Approved by:	T madhu
Project :	INNOPOLIS							Sign:	
Work Description :	Atrium internal and external scaffolding								
Contractor Name :	eshwar rao								
Prepared By :	G.Rajesh								
Date :	15.04.2024								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Atrium	Front side scaffolding removing	5500	sft	2.00	11000.00			
		Internal scaffolding removing	4000.00	sft	2.00	8000.00			
		4545 North wall for plastering & painting laying	700.00	sft	3.00	2100.00			
		4545 North wall for plastering & painting removing	700.00	sft	3.00	2100.00			
		2727 South wall for plastering & painting Laying	770.00	sft	3.00	2310.00			
		2727 South wall for plastering & painting Removing	770.00	sft	2.00	1540.00			
		Internal scaffolding for plastering laying	7200.00	sft	3.00	21600.00			
		Internal scaffolding for plastering removing	7200.00	sft	2.00	14400.00			

## MEASUREMENT SHEET

Company Name :	GVRC							Approved Madhu	
Project :	INNOPOLIS							Sign:	
Work Description :	Atrium internal and external scaffolding								
Contractor Name :	eshwar rao								
Prepared by :	G.Rajesh								
Date :	15.04.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	
1	Atrium	Front side scaffolding removing	100	1	55	1	5500	sft	
		Internal scaffolding removing	100	1	40	1	4000	sft	
		4545 North wall for plastering & painting laying	20	1	35	1	700	sft	
		4545 North wall for plastering & painting removing	20	1	35	1	700	sft	
		2727 South wall for plastering & painting Laying	22	1	35	1	770	sft	
		2727 South wall for plastering & painting Removing	22	1	35	1	770	sft	
		Internal scaffolding for plastering laying	180	1	40	1	7200	sft	
		Internal scaffolding for plastering removing	180	1	40	1	7200	sft	