

Company	Gyrc	Name of contractor	Esthwar rao	Sl. No. site bills reg.	1449			
Project/site	Innopolis	Nature of work	Scaffolding	Dt. site bills reg.	15.04.2024			
Block no.	Atrium	Work done from date		M-codex bill ID.	\$ 2512			
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.						
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Atrium	Front side scaffolding removing		5500.000	sft	SCF107	2.00	11,000.00
2		internal scaffolding removing		4000.000	sft	SCF107	2.00	8,000.00
3		scaffolding laying for 4545north wall for plastering and painting		700.000	sft	SCF106	3.00	2,100.00
4		scaffolding removing for 4545north wall for plastering and painting		700.000	sft	SCF107	3.00	2,100.00
5		scaffolding laying for 2727 south wall for plastering and painting		770.000	sft	scf106	3.00	2,310.00
6		scaffolding removing for 2727 south wall for plastering and painting		770.000	sft	SCF107	2.00	1,540.00
7		internal scaffolding for plastering laying		7200.000	sft	scf106	3.00	21,600.00
8		Internal scaffolding for plastering removing		7200.000	sft	SCF107	2.00	14,400.00
9								
10								
				Total				63,050.00
				Add GST @				0.00
				Total amount including taxes for work done				63,050.00

Remarks:

Approved by **PROJECT MANAGER BY** Sign: **[Signature]** Date: **17 APR 2024**

Approved by QS team Sign: Date:

Approved by Director/E&D team Sign: Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sobhan, Anand Mehta (for CHG, Gyrc, Innopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).

ESTIMATE SHEET

Company Name :	GVRC				Approved by:	T madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	Atrium internal and external scaffolding						
Contactor Name :	eshwar rao						
Prepared By :	G.Rajesh						
Date :	15.04.2024						
S No.	Item Head	Item Description	Quantity	Unlts	Rate	Amount	Item Head Total
1	Atrium	Front side scaffolding removing	5500	sft	2.00	11000.00	
		Internal scaffolding removing	4000.00	sft	2.00	8000.00	
		4545 North wall for plastering & painting laying	700.00	sft	3.00	2100.00	
		4545 North wall for plastering & painting removing	700.00	sft	2.00	1400	
		2727 South wall for plastering & painting Laying	770.00	sft	3.00	2310.00	
		2727 South wall for plastering & painting Removing	770.00	sft	2.00	1540.00	
		Internal scaffolding for plastering laying	7200.00	sft	3.00	21600.00	
		Internal scaffolding for plastering removing	7200.00	sft	2.00	14400.00	



MEASUREMENT SHEET								
Company Name :	GVRC					Approved	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	Atrium internal and external scaffolding							
Contractor Name :	eshwar rao							
Prepared by :	G.Rajesh							
Date :	15.04.2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
	1 Atrium	Front side scaffolding removing	100	1	55	1	5500	sft
		Internal scaffolding removing	100	1	40	1	4000	sft
		4545 North wall for plastering & painting laying	20	1	35	1	700	sft
		4545 North wall for plastering & painting removing	20	1	35	1	700	sft
		2727 South wall for plastering & painting Laying	22	1	35	1	770	sft
		2727 South wall for plastering & painting Removing	22	1	35	1	770	sft
		Internal scaffolding for plastering laying	180	1	40	1	7200	sft
		Internal scaffolding for plastering removing	180	1	40	1	7200	sft