

Company	MRM LLP	Name of contractor	Sunitha G	Sl. No. site bills reg.	3501			
Project/site	GMR	Nature of work	Painting Works	Dt. site bills reg.	2024-05-02			
Block no.	C Block	Work done from date	2024-01-03	M-codex bill ID.				
W/O no.		Work done to date	2024-02-22	WO issued ?				
W/O date		Contractor bill no.		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	C Block	Corridors 1,5,6 Floors Painting works		15464	Sft	PT109	9.50	146,908
				<b>Total</b>				<b>146,908</b>
				Add GST @			18.00%	26,443
				<b>Total amount including taxes for work done</b>				<b>173,351</b>

Remarks:

Approved by project manager *[Signature]*

Sign: *[Signature]* Date: 02/05/2024

Approved by QS team

Sign: *[Signature]* Date:

Approved by Director/E&D team

Sign: *[Signature]* Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRN), 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).





## MEASUREMENT SHEET

Company Name:

MR Mallapur LLP

Project:

Gulmohar Residency.

Work Description:

C-block Corridors painting

Contractor Name:

G Sunitha

Prepared By:

Srinivas N

Date:

02-05-2024

Approved by:

Ramprasad

Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	C-block	Corridors Ceiling	98.50	6.50	1.00	3.00	1921 Sft	
	1,5,6 Corridors	Walls	98.50	2.00	9.50	3.00	5615 Sft	
		Beams	6.50	3.00	8.00	3.00	468 Sft	
		Deductiond	-7.00	4.00	7.00	3.00	-588 Sft	
		Lobby	17.33	9.33	1.00	3.00	485 Sft	
		IN Front of Flat no 4	14.00	6.50	1.00	3.00	273 Sft	
		Staircase Walls	14.00	3.00	9.50	3.00	1197 Sft	
		North Side Lobby Ceiling	9.30	2.00	9.50	3.00	530 Sft	
			24.00	6.50	1.00	3.00	468 Sft	
			23.00	6.50	1.00	3.00	449 Sft	
			34.00	6.50	1.00	3.00	663 Sft	
			24.00	2.00	9.50	3.00	1368 Sft	
			34.00	2.00	9.50	3.00	1938 Sft	
			18.00	1.00	9.50	3.00	513 Sft	
			11.00	1.00	5.00	3.00	165 Sft	
							15464 Sft	



## Bill for Labour Charges

G Sunitha.  
Hyderabad.

Date: 2.05.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block Corridors 1,5,6 Floors Total Amount = 146907 /- Work done from date : 21.03.23 to 5.01.24	Rs.58762 /-

Amount in words: Fifty Eight Thousand Seven Hundred and Sixty Two Rupees Only.

Sign: \_\_\_\_\_



## Allowance for Consumables

G Sunitha.  
Hyderabad.

Date: 2.05.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block Corridors 1,5,6 Floors Total Amount = 146907 /- Work done from date : 21.03.23 to 5.01.24	Rs.29381 /-

Amount in words: Twenty Nine Thousand Three Hundred and Eighty One Rupees Only.

Sign: \_\_\_\_\_



## Bill for Equipment Allowance

G Sunitha.  
Hyderabad.

Date: 2.05.24

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Painting work done at C-block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards painting work done in C Block Corridors 1,5,6 Floors Total Amount = 146907 /- Work done from date : 21.03.23 to 5.01.24	Rs.58762 /-

Amount in words: Fifty Eight Thousand Seven Hundred and Sixty Two Rupees Only.

Sign: \_\_\_\_\_

Sign: \_\_\_\_\_