

Tax Invoice

e-Invoice




IRN 69ca1a61786a2372532d812756a8b2007865e58409d1-9cb9adcb2a546525b0b0
 Ack No 112420124211566
 Ack Date 1-May-24

Simhaa Constructions (2024-25) Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com	Invoice No.	Dated
	10	30-Apr-24
AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Delivery Note	
	Reference No. & Date.	Other References
Buyer (Bill to)	SC/AMS4554/RA05 dt. 30-Apr-24	
	Buyer's Order No.	Dated
	20240419005 ✓	19-Apr-24
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination

Sl No	Particulars	HSN/SAC	Amount
1	Contract Receipts (2024-25) Civil Works for Construction of Shed and Building at AMTZ Medpolis Square 4554, Visakhapatnam (Brick Work Under Plint Beam Including Lintel Beam)	995415	2,61,585.77
	CGST - Output 9%		23,542.72
	SGST - Output 9%		23,542.72
	Total		₹ 3,08,671.21

*Inward No. 16
02/05/2024*

MRN NO: 2024050704



6/5/24

Amount Chargeable (in words) **INR Three Lakh Eight Thousand Six Hundred Seventy One and Twenty One paise Only** E. & O/E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	
995415	2,61,585.77	9%	23,542.72	9%	23,542.72	47,085.44
Total	2,61,585.77		23,542.72		23,542.72	47,085.44

Tax Amount (in words) **INR Forty Seven Thousand Eighty Five and Forty Four paise Only**

Remarks
 RA 05 for Civil works for Construction of Shed and Building at AMTZ Medpolis Square 4554, Visakhapatnam (Brick Works under Plinth Beam including Lintel Beam)
 for Simhaa Constructions (2024-25)
 Authorised Signatory


This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Tax Invoice

e-Invoice



IRN : 69ca1a61786a2372532d812756a8b2007865e58409d1-9cb9adcb2a546525b0b0
 Ack No. : 112420124211566
 Ack Date : 1-May-24

Simhaa Constructions (2024-25) Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com	Invoice No. 10	Dated 30-Apr-24
	Delivery Note	
Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37	Reference No. & Date. SC/AMS4554/RA05 dt. 30-Apr-24	Other References
	Buyer's Order No. 20240419005	Dated 19-Apr-24
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination

SI No.	Particulars	HSN/SAC	Amount
1	Contract Receipts (2024-25) Civil Works for Construction of Shed and Building at AMTZ Medpolis Square 4554, Visakhapatnam (Brick Work Under Plint Beam Including Lintel Beam)	995415	2,61,585.77
	CGST - Output 9%		23,542.72
	SGST - Output 9%		23,542.72
Total			₹ 3,08,671.21

Amount Chargeable (in words) E. & O.E

INR Three Lakh Eight Thousand Six Hundred Seventy One and Twenty One paise Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
995415	2,61,585.77	9%	23,542.72	9%	23,542.72	47,085.44
Total			23,542.72		23,542.72	47,085.44

Tax Amount (in words) : **INR Forty Seven Thousand Eighty Five and Forty Four paise Only**

Remarks:

RA 05 for Civil works for Construction of Shed and Building at AMTZ Medpolis Square 4554, Visakhapatnam (Brick Works under Plinth Beam including Lintel Beam)

for Simhaa Constructions (2024-25)

Authorised Signatory

This is a Computer Generated Invoice

For M/s. SIMHAA CONSTRUCTIONS

(Handwritten Signature)
(KAN RAJU)
 Managing Partner

**Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,
Visakhapatnam**

RA - 05

SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS
RA 05

DATE: 30.04.2024

Name of the work: Civil works for Construction of shed and building at AMTZ Medpolis Square 4554, Visakhapatnam.
P. O Number : 20240419005 on Dated 19.04.2024

"BrickWork under Plinth Beam incl. Lintel Beam "

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Amount		
					up to Previous	This Bill Qty	Total	Total Value of Work	up to Previous	Present Bill
1	Const-Rcc4258-Construction-Strip beam-Shuttering-Sqm: Lintel Beam Shuttering	Sqm	74	475	-	49.07	49.07	23,308.25	-	23,308.25
2	Const-Rcc6950-Construction-Strip beam-Conctering - Labour - Cum: Lintel Beam Concrete Labour	Cum	8	850	-	7.34	7.34	6,239.00	-	6,239.00
3	Const-Rcc9979-Construction-Strip beam-Conctering - Material - Cum: Lintel Beam Concrete Material M35	Cum	8	4933	-	7.34	7.34	36,208.22	-	36,208.22
4	Const-Rcc3254-Construction-Strip beam-Barbending - Ton: Lintel Beam Barbending Labour	Ton	1	8750	-	0.776	0.776	6,790.00	-	6,790.00
5	Const-Rcc9891-Construction Civil - Miscellaneous LS: Brick Work under Plinth Beam	Cum	36	5299.70	-	35.67	35.67	1,89,040.30	-	1,89,040.30
Total								261585.77	-	261585.77

Total Value of present Bill 2,61,585.77

Add GST @ 18% 47,085.44

Total 3,08,671.21

{ Amount In Words : Three Laks Eight Thousand Six Hindred Seventy One Rupees Two One Paise Only }

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS				
Project: AMTZ Medpolis Square 4554 Pvt.Ltd.				
RA 05				
Summary-BW under PB+lintel beam				
S.No	Description	Unit	Qty	Remarks
1	Lintel Beam-Shuttering	sqm	49.070	C/o to Abstract
2	Lintel Beam-RCC	cum	7.340	C/o to Abstract
3	Lintel Beam-Bar Bending	MT	0.776	C/o to Abstract
4	Brick work - 300mm Thick	cum	35.670	C/o to Abstract

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Modi Properties Pvt. Ltd.

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : "Lintel Beam for Brickwork below Plinth"

RA 05

"Lintel Beam Shuttering below Plinth"

Sl. No	Description	Uom	No.of Items	L (M)	B (M)	D (M)	Qty	Remarks
1	grid A1 to A2							
	LB [300x300]	Cum	1	5.310		0.300	3.186	
2	grid A3 to A4							
	LB [300x300]	Cum	1	5.320		0.300	3.192	
3	grid A4 to A5							
	deduct LB [300x300]	Cum	1	5.900		0.300	3.540	
4	grid A5 to A6							
	LB [300x300]	Cum	1	5.900		0.300	3.540	
5	grid A6 to A7							
	LB [300x300]	Cum	1	6.130		0.300	3.678	
6	grid E1 to E2							
	LB [300x300]	Cum	1	4.575		0.300	2.745	
7	grid E2 to E3							
	LB [300x300]	Cum	1	2.920		0.300	1.752	
8	grid E3 to E4							
	LB [300x300]	Cum	1	5.190		0.300	3.114	
9	grid E4 to E5							
	LB [300x300]	Cum	1	5.160		0.300	3.096	
10	grid E6 to E7							
	LB [300x300]	Cum	1	5.900		0.300	3.540	
11	grid A1 to B1							
	LB [300x300]	Cum	1	4.490		0.300	2.694	
12	grid B1 to C1							
	LB [300x300]	Cum	1	4.120		0.300	2.472	
13	grid C1 to D1							
	LB [300x300]	Cum	1	3.640		0.300	2.184	
14	grid A7 to B7							
	LB [300x300]	Cum	1	4.480		0.300	2.688	
15	grid B7 to C7							

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

"Lintel Beam Shuttering below Plinth"

Sl. No	Description	Uom	No.of Items	L (M)	B (M)	D (M)	Qty	Remarks
16	LB [300x300] grid C7 to D7	Cum	1	4.150		0.300	2.490	
17	LB [300x300] grid D7 to E7	Cum	1	4.150		0.300	2.490	
	LB [300x300]	Cum	1	4.450		0.300	2.670	
Total Qty							49.071 Sqm	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

Modi Properties Pvt. Ltd.

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : "Lintel Beam for Brickwork below Plinth"

RA 05

"Lintel Beam RCC below Plinth"

Sl. No	Description	BW Top Lvl (M)	BW Btm LVL (M)	Uom	No.of Items	L (M)	B (M)	D (M)	Qty	Remarks
1	grid A1 to A2 LB [300x300]			Cum	1	5.310	0.300	0.300	0.480	
2	grid A3 to A4 LB [300x300]			Cum	1	5.320	0.300	0.300	0.480	
3	grid A4 to A5 deduct LB [300x300]			Cum	1	5.900	0.300	0.300	0.530	
4	grid A5 to A6 LB [300x300]			Cum	1	5.900	0.300	0.300	0.530	
5	grid A6 to A7 LB [300x300]			Cum	1	6.130	0.300	0.300	0.550	
6	grid E1 to E2 LB [300x300]			Cum	1	4.575	0.300	0.300	0.410	
7	grid E2 to E3 LB [300x300]			Cum	1	2.920	0.300	0.300	0.260	
8	grid E3 to E4 LB [300x300]			Cum	1	5.190	0.300	0.300	0.470	
9	grid E4 to E5 LB [300x300]			Cum	1	5.160	0.300	0.300	0.460	
10	grid E6 to E7 LB [300x300]			Cum	1	5.900	0.300	0.300	0.530	
11	grid A1 to B1 LB [300x300]			Cum	1	4.490	0.300	0.300	0.400	
12	grid B1 to C1 LB [300x300]			Cum	1	4.120	0.300	0.300	0.370	
13	grid C1 to D1 LB [300x300]			Cum	1	3.640	0.300	0.300	0.330	
14	grid A7 to B7 LB [300x300]			Cum	1	4.480	0.300	0.300	0.400	
15	grid B7 to C7 LB [300x300]			Cum	1	4.150	0.300	0.300	0.370	
16	grid C7 to D7 LB [300x300]			Cum	1	4.150	0.300	0.300	0.370	
17	grid D7 to E7 LB [300x300]			Cum	1	4.450	0.300	0.300	0.400	
Total Qty									7.340 Cum	

For M/s. SIMHAA CONSTRUCTIONS

Modi Properties Pvt. Ltd.

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work Description : "Lintel Beam for Brickwork below Plinth"

RA 05

"Brick Work Under Plinth Beam"

Sl. No	Description	BW Top Lvl (M)	BW Btm LVL (M)	Uom	No.of Items	L (M)	B (M)	D (M)	Qty	Remarks
1	grid A1 to A2	10.60	9.95	Cum	1	8.098	0.300	0.650	1.580	
	Below LB at A1	9.95	9.41	Cum	1	1.750	0.300	0.540	0.280	
	deduct LB [300x300]			Cum	-1	5.310	0.300	0.300	-0.480	
2	grid A2 to A3	10.60	9.95	Cum	1	3.832	0.300	0.650	0.750	
3	grid A3 to A4	10.60	9.95	Cum	1	9.550	0.300	0.650	1.860	
	Below LB at A4	9.95	9.72	Cum	1	2.270	0.300	0.230	0.160	
	deduct LB [300x300]			Cum	-1	5.320	0.300	0.300	-0.480	
4	grid A4 to A5	10.60	9.72	Cum	1	9.550	0.300	0.880	2.520	
	Below LB at A5	9.72	9.62	Cum	1	2.270	0.300	0.100	0.070	
	deduct LB [300x300]			Cum	-1	5.900	0.300	0.300	-0.530	
5	grid A5 to A6	10.60	9.62	Cum	1	9.550	0.300	0.980	2.810	
	deduct LB [300x300]			Cum	-1	5.900	0.300	0.300	-0.530	
6	grid A6 to A7	10.60	9.62	Cum	1	9.325	0.300	0.980	2.740	
	Below LB at A7	9.62	9.35	Cum	1	1.775	0.300	0.270	0.140	
	deduct LB [300x300]			Cum	-1	6.130	0.300	0.300	-0.550	
7	grid E1 to E2	10.60	9.84	Cum	1	8.775	0.300	0.760	2.000	
	deduct LB [300x300]			Cum	-1	4.575	0.300	0.300	-0.410	
8	grid E2 to E3	10.60	9.84	Cum	1	7.850	0.300	0.760	1.790	
	Below LB at E3	9.84	9.68	Cum	1	2.900	0.300	0.160	0.140	
	deduct LB [300x300]			Cum	-1	2.920	0.300	0.300	-0.260	
9	grid E3 to E4	10.60	9.68	Cum	1	9.550	0.300	0.920	2.640	
	Below LB at E4	9.68	9.59	Cum	1	2.330	0.300	0.090	0.060	
	deduct LB [300x300]			Cum	-1	5.190	0.300	0.300	-0.470	
10	grid E4 to E5	10.60	9.90	Cum	1	9.550	0.300	0.700	2.010	
	Below LB at E4	9.90	9.59	Cum	1	2.360	0.300	0.310	0.220	
	deduct LB [300x300]			Cum	-1	5.160	0.300	0.300	-0.460	
11	grid E5 to E6	10.60	9.90	Cum	1	9.550	0.300	0.700	2.010	
12	grid E6 to E7	10.60	9.90	Cum	1	9.325	0.300	0.700	1.960	
	Below LB at E7	9.90	9.35	Cum	1	1.645	0.300	0.550	0.270	
	deduct LB [300x300]			Cum	-1	5.900	0.300	0.300	-0.530	
13	grid A1 to B1	10.60	9.64	Cum	1	7.475	0.300	0.960	2.150	
	Below LB at A1	9.64	9.41	Cum	1	2.12	0.300	0.230	0.150	
	deduct LB [300x300]			Cum	-1	4.490	0.300	0.300	-0.400	
14	grid B1 to C1	10.60	9.64	Cum	1	7.525	0.300	0.960	2.170	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

"Brick Work Under Plinth Beam"

Sl. No	Description	BW Top Lvl (M)	BW Btm LVL (M)	Uom	No.of Items	L (M)	B (M)	D (M)	Qty	Remarks
	Below LB at C1	9.64	9.56	Cum	1	2.165	0.300	0.080	0.050	
	deduct LB [300x300]			Cum	-1	4.120	0.300	0.300	-0.370	
15	grid C1 to D1	10.60	9.86	Cum	1	7.525	0.300	0.740	1.670	
	Below LB at C1	9.86	9.56	Cum	1	2.645	0.300	0.300	0.240	
	deduct LB [300x300]			Cum	-1	3.640	0.300	0.300	-0.330	
16	grid D1 to E1	10.40	9.86	Cum	1	7.025	0.300	0.540	1.140	
17	grid A7 to B7	10.60	9.53	Cum	1	7.475	0.300	1.070	2.400	
	Below LB at A7	9.53	9.35	Cum	1	1.76	0.300	0.180	0.100	
	deduct LB [300x300]			Cum	-1	4.480	0.300	0.300	-0.400	
18	grid B7 to C7	10.60	9.60	Cum	1	7.525	0.300	1.000	2.260	
	Below LB at B7	9.60	9.53	Cum	1	2.11	0.300	0.070	0.040	
	deduct LB [300x300]			Cum	-1	4.150	0.300	0.300	-0.370	
19	grid C7 to D7	10.60	9.60	Cum	1	7.525	0.300	1.000	2.260	
	deduct LB [300x300]			Cum	-1	4.150	0.300	0.300	-0.370	
20	grid D7 to E7	10.60	9.60	Cum	1	7.475	0.300	1.000	2.240	
	Below LB at E7	9.60	9.35	Cum	1	1.775	0.300	0.250	0.130	
	deduct LB [300x300]			Cum	-1	4.450	0.300	0.300	-0.400	
Total Qty									35.670 Cum	

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

