


Company	MRMILLP	Name of contractor	Basha	Sl. No. site bills reg.	3505				
Project/site	GMR	Nature of work	Painting Works	Dt. site bills reg.	2024-05-09				
Block no.	H Block	Work done from date	2024-01-03	M-codex bill ID.					
WO no.		Work done to date	2024-04-22	WO issued ?					
WO date		Contractor bill no.		GST bill required?	NO				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
1	H Block	Texture works In H Block For Flat nos 1,2,3,4		9212	Sft	PT158	26.00	239,512	
Total								239,512	
Add GST @								18.00%	43,112
Total amount including taxes for work done								282,624	
Remarks:									
Approved by project manager		Approved by QS team		Approved by Director/E&D team					
Sign:		Sign:		Sign:					
Date:	19/05/24.	Date:		Date:					

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only, if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:		MRMallapur LLP	Prepared by: N Srinivas			
Project:		Gulmohar Residency.	Sign:			
Work Description:		H Block				
Contractor Name:		Basha				
Date:		09-05-2024				
S No.	Item Head	Description	Quantity	Units	Rate	Amount
1	H Block	Wall texture – for exterior works including texture, primer & paint Texture + Primer + 2 coats painting	9212.00	Sq	26	239,512
Grand Total						239,512

MEASUREMENT SHEET

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AXBXCXD Quantity	F Units
Company Name:		MR/Mallapur LLP		Prepared by:		N Srinivas		
Project:		Gulmohar Residency,		Sign:				
Work Description:		H Block						
Contractor Name:		Basha						
Date:		09-03-2024						
1	Item Head Texture	South Side	31.5	1.00	20.00	1.00	630.00	Sft
		East Side	34.66	1.00	20.00	1.00	693.20	Sft
		North Side	32.58	1.00	20.00	1.00	651.60	Sft
2	Flat Nos 2	Duct	9.83	1.00	12.00	1.00	117.96	Sft
		South Side	31.5	1.00	20.00	1.00	630.00	Sft
		East Side	34.66	1.00	20.00	1.00	693.20	Sft
		North Side	31.50	1.00	20.00	1.00	630.00	Sft
3	Flat Nos 3	Duct	9.83	1.00	12.00	1.00	117.96	Sft
		South Side	31.5	1.00	20.00	1.00	630.00	Sft
		East Side	34.66	1.00	20.00	1.00	693.20	Sft
		North Side	49.00	1.00	20.00	1.00	980.00	Sft
4	Flat Nos 4	Duct	9.83	1.00	12.00	1.00	117.96	Sft
		South Side	31.5	1.00	20.00	1.00	630.00	Sft
		East Side	34.66	1.00	20.00	1.00	693.20	Sft
		North Side	49.00	1.00	20.00	1.00	980.00	Sft
	Deductions	French Dindow	-10.00	1.00	7.00	1.00	-70.00	Sft
		Windows	-6.00	4.00	6.00	1.00	-144.00	Sft
			12.08	1.00	20.00	1.00	241.60	Sft
			33.00	1.00	9.00	1.00	297.00	Sft
		Total					9212.00	Sft