


Company	MRMLLP	Name of contractor	Shank Moiz	Sl. No. site bills reg.	35A6		
Project/site	GMR	Nature of work	Plumbing work	Dt. site bills reg.	18.05.24		
Block no.	E block	Work done from date	01.05.24	M-codex bill ID.			
WO no.		Work done to date	10.05.24	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	E block	Bathroom with W/C & tap point	8.00	no.s	PB126	650.00	5,200.00
2	Labour	Bathroom	3.00	no.s	PB127	200.00	600.00
3	quarters	PVC pipe 3" & 4"	70.00	ft	MIS115	17.00	1,190.00
4	plumbing work	PVC bends	4.00	no.s	MIS132	40.00	160.00
5		PVC Nahni trap	4.00	no.s	MIS133	75.00	300.00
6		Tap points	4.00	no.s	PB127	200.00	800.00
7		OHT tank & septic connection	2.00	no.s	PB128	2,000.00	4,000.00
8							12,250.00
9							1,225.00
10		Adding 10% for small amount of work					
			<b>Total</b>			<b>13,475.00</b>	
			Add GST @		18.00%		0.00
			<b>Total amount including taxes for work done</b>			<b>13,475.00</b>	

Remarks: This bill is trunky contractor bill

Approved by project manager  
 Sign:   
 Date: 18/05/24

Approved by QS team  
 Sign:  
 Date:

Approved by Director/E&D team  
 Sign:  
 Date:

Notes: 1. This sheet replaces installation report and adv ice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Arvind Mehta (for GHT + GMR), Sachin (for Vivopolis), B. arand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).



## MEASUREMENT SHEET

Company Name:	MRMILLP	Approved by:	Ahmed					
Project:	Gulmohar Residency	Sign:						
Work Description:	plumbing work of E block labour quarters							
Contractor Name:	Shaik Moiz							
Prepared By:	nagendar							
Date:	18.05.24							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	E block labour quarters	Bathroom with WC & tap point	1.00	1.00	1.00	8.00	8.00	No.s
		Bathroom	1.00	1.00	1.00	3.00	3.00	No.s
2	Septic tank connection	PVC pipe 3" & 4"	70.00	1.00	1.00	1.00	70.00	No.s
		PVC bends	1.00	1.00	1.00	4.00	4.00	No.s
		PVC Nahni trap	1.00	1.00	1.00	4.00	4.00	No.s
		Tap points	1.00	1.00	1.00	4.00	4.00	No.s
3	OHT tank & septic connection		1.00	1.00	1.00	2.00	2.00	No.s

## Allowance for Consumables

Shaik Moiz  
Mallapur  
Hyderabad

Date:18.05.24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E block labour quarters plumbing work  
**Towards:** Bill for consumables

S No.	Description	Amount
1.	Brief description of work done: Towards E block labour quarters plumbing work done Total amount =13475/-. Work done from date 01.05.2024 to date 10.05.2024.	Rs.2695/-

Amount in words: Twenty six thousand ninety five Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Shaik Moiz  
Mallapur  
Hyderabad

Date:18.05.24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E block labour quarters plumbing work  
**Towards:** Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards E block labour quarters plumbing work done Total amount =13475/- Work done from date 01.05.2024 to date 10.05.2024.	Rs.5390/-

Amount in words: Five thousand three hundred ninety Rupees Only.

Sign: \_\_\_\_\_

## Allowance for Labour charges

Shaik Moiz  
Mallapur  
Hyderabad

Date:18.05.24

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** E block labour quarters plumbing work  
**Towards:** Bill for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards E block labour quarters plumbing work done Total amount =13475/-. Work done from date 01.05.2024 to date 10.05.2024.	Rs.5390/-

Amount in words: Five thousand three hundred ninety Rupees Only.

Sign: \_\_\_\_\_