## 1709209412\_Intl memo no. 918-001\_-Anx B - Work Completion Report\_28-02-2024\_ver3.xlsx

Company	MRMLLP	Name of contra	ctor	Basha		Sl. No. site	bills reg.	3578			
Project/site	GMR	Nature of work		Painting Works		Dt. site bill:	s reg.	2024-05-1			
Block no.	Block Block	Work done from	n date	2024-01-03		M-codex bill ID.					
WO no.		Work done to d	ate	2024-04-22		WO issued ?					
WO date		Contractor bill i	no.			GST bill required?		NO			
Sl. No.	Unit/floor no	Details of	f work		Qty	Units	Rate ID	Rate	Amount		
1	H Block External Painting For Flat nos 1,2,3,4			5,6,7	27067	Sft	PT135	5.75 155,	155,635		
		Tractor Emulsion With Ace									
	Total								155,635		
		Add GST @ 18.00%									
					To	tal amount	including taxes	for work done	183,650		
Remarks:	One Rupee Hol	ded and will be released after	final coat	painting							
Approved by project manages  Approved by QS team						Approved by Director/E&D team					
Sign:	6him	Sign:	Sign:								
Date:			Date:			Date: form even if work order is not issued. 4. Attach measurement and estimate sheets					

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

<b>ESTIMAT</b>	E SHEET						THE SERVICE	ART SHEET
Company Name:		MRMallapur LLP		Prepared by:	N Srinivas			
Project:		Gulmohar Residency.		Sign:		And the second		
Work Description:		H Block			The Part of the Part of the	THE PROPERTY OF		Mary Street
Contractor Name:		Basha						
Date:		15-05-2024						
		A.C.				CALL DE COM	作品的特別	
S No.	Item Head	Description	Quantity	Units	Rate	Amount		A THORSE
1	H Block	Exterior Emulsion ACE	27067	Sft	5.75	155,633		Marie To
		Flat NOs 1,2,3,4,5,6,7			ALL SECTION !			
		Primer +2 coat			Two Two			
		Grand Total				155,633		
		Grand Total				200,000		, ileases
				90 T . B. W. O.	MAY 12 G			
						THE WAY		FURNIS
							The second	

	REMENT SHEET	AMAK H. III			Prepared b	100	N Srinivas		
Company Name:		MRMallapur LLP	1000	1000		by.	14 Stativas		
roject:		Gulmohar Residency.			Sign				
	escription:	H Block							
	tor Name:	Basha							
Date:	LACTED DATES	15-05-2024		-	C	D	E= AxBxCxD	F	
			A	В	Height	Nos	Ouantity	Units	
S No.	Item Head	Item Description	Length	Width	Height	NOS	Quantity	Omis	
1	Texture			1.00	39.00	1.00	1228.50	Sft	Page 10 (4 10 (4 10 / 10
	Flat Nos 1	South Side	31.5	1.00	39.00	1.00	1351.74	Sft	
		East Side	34.66	1.00		1.00	1270.62	Sft	
		North Side	32.58	1.00	39.00 5.00	6.00	294.90	Sft	
		Duct	9.83	1.00			1228.50	Sft	CONTROL OF THE PARTY OF THE PAR
2	Flat Nos 2	South Side	31.5	1.00	39.00	1.00		Sft	
		East Side	34.66	1.00	39.00	1.00	1351.74	Sft	
		North Side	31.50	1.00	39.00	1.00	1228.50	Sft	
		Duct	9.83	1.00	5.00	6.00	294.90		
3	Flat Nos 3	South Side	31.5	1.00	39.00	1.00	1228.50	Sft	SHEET PROP
		East Side	34.66	1.00	39.00	1.00	1351.74	Sft	Sire - Selection
		North Side	49.00	1.00	39.00	1.00	1911.00	Sft	
		Duct	9.83	1.00	5.00	6.00	294.90	Sft	
4	Flat Nos 4	South Side	31.5	1.00	39.00	1.00	1228.50	Sft	
		East Side	34.66	1.00	39.00	1.00	1351.74	Sft	THE RESIDENCE OF
		North Side	49.00	1.00	39.00	1.00	1911.00	Sft	<b>一点,也不可能</b>
5	Contract of	West Side	11.50	1.00	39.00	1.00	448.50	Sft	da syntesisch
		ACCEPTED TO THE RESERVE OF THE PARTY OF THE	17.33	1.00	39.00	1.00	675.87	Sft	
100			33.00	1.00	5.00	6.00	990.00	Sft	
6	Flat Nos 5	South Side	31.5	1.00	39.00	1.00	630.00	Sft	
		East Side	34.66	1.00	39.00	1.00	693.20	Sft	4000000
70.1		North Side	31.50	1.00	39.00	1.00	630.00	Sft	As Casel
		Duct	9.83	1.00	5.00	6.00	117.96	Sft	I pening
7	Flat Nos 6	South Side	31.5	1.00	39.00	1.00	630.00	Sft	
7. D. S.		East Side	34.66	1.00	39.00	1.00	693.20	Sft	
WP 3		North Side	31.50	1.00	39.00	1.00	630.00	Sft	and depending
		Duct	9.83	1.00	5.00	1.00	117.96	Sft	GO TOWN OF
8	Flat Nos 7	South Side	31.5	1.00	39.00	1.00	630.00	Sft	
		East Side	34.66	1.00	39.00	1.00	693.20	Sft	
		North Side	49.00	1.00	39.00	1.00	980.00	Sft	
		North Side Duct	30.00	1.00	39.00	1.00	980.00	Sft	
					100				
							07067	0.0	
							27067	SIL	