

ANNEXURE B ADVISE.xlsx

Company	Gvrc	Name of contractor	M lalitha	Sl. No. site bills reg.	1493		
Project/site	Innopolis	Nature of work	Painting	Dt. site bills reg.	15-05-2024		
Block no.	3600	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600	3600 east and west side external painting work	14018.00	sft	pt140	1.75	24,531.50
2							
3							
4							
5							
6							
7							
8							
9							
10							
Total							24,531.50
Add GST @							0.00
Total amount including taxes for work done							24,531.50
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: <i>Muliyil</i>		Sign:		Sign:			
Date:		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							



MEASUREMENT SHEET										
Company Name:		GVRC				Approved by:		T. Madhu		
Project:		Innopolis				Sign:				
Work Description:		3600 East and West Side External Painting Work done				Work Start Date:		05-03-2024		
Contractor Name		M.Lalitha				Work End Date:		25-03-2024		
Prepared By		K.Srikanth								
Date:		29.04.2023								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1.00	3600.00	3600 East and West Side External Painting Work done	131.00	1.00	64.00	2.00	16768.00	SFT		
		Deductions								
		window 1	5.00	1.00	5.00	16.00	400.00	SFT		
		Window2	16.00	1.00	5.00	16.00	1280.00	SFT		
		Window3	9.00	1.00	5.00	16.00	720.00	SFT		
		Window 4	7.00	1.00	5.00	8.00	280.00	SFT		
		Main Door	5.00	1.00	7.00	2.00	70.00	SFT		
							14018.00	SFT		



ESTIMATE SHEET

Company Name:		GVRC				Approved by		T Madhu							
Project:		Innopolis													
Work Description:		3600 East and West Side External Painting		Work done											
Name of the Contractor		M.Lalitha													
Prepared By		K.Srikanth													
Date:		29.04.2024													
S No.		Item Head		Item Description		Quantity		Units		Rate		Amount		Item Head Total	
1		3600													
Rate id		PT-140		3600 East and West Side External Painting		14018.00		SFT		1.75		24531.50			
				Amount In words: Twenty Four Thousand Five Hundred Thirty One Rupees Only											

