


Intl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	GVRC	Name of contractor	Deva das	Sl. No. site bills reg.	1494		
Project/site	Impolies	Nature of work	electrical work	Dt. site bills reg.	18-05-2024		
Block no.		Work done from date	22-04-2024	M-codex bill ID.			
WO no.		Work done to date	18-05-2024	WO issued ?	no		
WO date		Contractor bill no.		GST bill required?			
Sl.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	First floor Attium	Chiselling, laying pipes	3,038.00	Sft	EL135	3.00	9,114.00
2.	corridor 8watt	Wiring,	3,038.00	Sft	EL136	1.75	5,316.50
3.	falseling lighting.	Area with false ceiling wire	3,038.00	Sft	EL137	2.75	8,354.50
4.	Ground floor	Chiselling, laying pipes	3,038.00	Sft	EL135	3.00	9,114.00
5.	Attium corridor	Wiring,	3,038.00	Sft	EL136	1.75	5,316.50
6.	8watt falseling	Area with false ceiling wire	3,038.00	Sft	EL137	2.75	8,354.50
7.	lighting fixing and	Temperery power supply 16sqmm aluminum cable	165.00	No's	EL147	35.00	5,775.00
8.	wiring up to DB	Fitting - False ceiling lights	152.00	Mts	EL130	55.00	8,360.00
9.	installation					AMOUNT	59,705.00
10.						To far from site 20%	11,941.00
11.						TOTAL AMOUNT	71,646.00
12.							
13.							
Remarks: Work Completed							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: <i>V. Ramit</i>		Sign:		Sign:			
Date: 18/5/24		Date:		Date:			

Mulay




ESTIMATE SHEET				Approved By		Ramesh reddy
Company Name:	GVRC					
Project:	Innpolies					
Work Description:	Attium corridor Swatt falseling lighting fixing and wiring up to DB installation					
Name of the Contractor	Deva das					
Prepared By	V.Akhil murthy					
Bill Date:	05.04.2024					
work date	02.05.2024 to 06.05.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	First floor Attium corridor	Chiselling, laying pipes	3038.00	Sft	3.00	9,114.00
2	Swatt falseling lighting fixing and wiring up to DB	Wiring,	3038.00	Sft	1.75	5,316.50
3		Area with false ceiling wire	3038.00	Sft	2.75	8,354.50
4		Chiselling, laying pipes	3038.00	Sft	3.00	9,114.00
5	Ground floor Attium corridor Swatt falseling lighting fixing and wiring up to DB installation.	Wiring,	3038.00	Sft	1.75	5,316.50
6		Area with false ceiling wire	3038.00	Sft	2.75	8,354.50
7		Temperery power supply 16sqmm aluminun cable	165.00	No's	35.00	5,775.00
8		Fitting - False ceiling lights	152.00	Mts	55.00	8,360.00
					AMOUNT	59,705.00
					To far from site 20%	11,941.00
					TOTAL AMOUNT	71,646.00


 V. Ramesh Reddy
 18/5/24

MEASUREMENT SHEET

Company Name:	GVRC	Project:	Imppoles	Approved By:		Ramesh reddy			
Work Description:	Attium corridor 8watt falseing lighting fixing and wiring up to DB installation								
Name of the Contractor:	V. Akhil murthy								
Prepared By:	Devadas								
Bill Date:	05.04.2024								
work date	02.05.2024 to 06.05.2024								
S No	Item Head	Item Description	A	B	C	D	E=AXBxCxD	F	G=Sum of E
1		Ground floor attium corridor 8watt falseing lighting wiring up to DB installation	98.00	31.00	1.00	1.00	3038.00	SR	3038.00
2	Attium corridor 8watt falseing lighting fixing and wiring up to DB installation	First floor floor attium corridor 8watt falseing lighting wiring up to DB installation	98.00	31.00	1.00	1.00	3038.00	SR	3038.00
3		Temporary power supply 16sqmm aluminium cable	165.00	1.00	1.00	1.00	165.00	Nfs	165.00
4		Fitting - False ceiling lights	1.00	1.00	1.00	1.00	152.00	No's	152.00


 18/5/24
 V. Ramesh Reddy