

Company	Crescentia labs Pvt. Ltd	Name of contractor	Narsing Rao	Sl. No. site bills reg	254		
Project/site	GV1 (GVDC)	Nature of work	Paintwork	Dt. site bills reg.	30-05-2024		
Block no	Two Blocks	Work done from	18-03-2024	M-codex bill ID.			
WO no		Work done to date	04-05-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	119 block	North service lift beside duct single coat paintwork	1548	sft	PT115	5.5	8,514.00
		North duct opening from third floor to terrace	240	sft	PT115	5.5	1,320.00
		East ducts single coat paintwork	2816	sft	PT115	5.5	15,488.00
		Office outer wall single coat paintwork	936	sft	PT115	5.5	5,148.00
		Office outer wall double coat paintwork	936	sft	PT116	2.75	2,574.00
		Front elevation putty work for undulation	115	rf	PT112	6	690.00
		Front elevation single coat paintwork for undulation	115	rf	PT115	5.5	632.50
		Cellar centre duct paintwork	324	sft	PT113	10	3,240.00
		Cellar west side duct paintwork	432	sft	PT113	10	4,320.00
		Cross bracings paintwork	360	rf	PT115	5.5	1,980.00
		Front elevation putty work for undulation	115	rf	PT112	6	690.00
2	191 block	Front elevation single coat paintwork for undulation	115	rf	PT115	5.5	632.50
		South service lift single coat paintwork	2064	sft	PT115	5.5	11,352.00
		Cross bracings paintwork	420	rf	PT115	5.5	2,310.00
			Total				58,891.00
			Add transportation charges @	10.00%			5,889.10
			Total amount including taxes for work done				64,780.10
Remarks:	Work completed.						
Approved by project manager	Sign: <i>[Signature]</i>		Approved by QS team		Sign: _____		
Date:	30/5/2024		Date:		Date:		
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>							

MEASUREMENT SHEET									
Company Name	Crescentia Labs Pvt Ltd								
Project	GV1 (GVDC)								
Work Description	Painting								
Contractor	Narsing rao								
Prepared By	Rahul								
Date	30-05-2024								
S. No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E Quantity	F Units	Subba reddy
1	119 block	North service lift beside duct single coat paintwork	18	1	86	1	1	1548	sft
		North duct opening from third floor to terrace single coat paintwork	40	1	6	1	1	240	sft
		East ducts single coat paintwork	32	1	44	2	2	2816	sft
		Office outer wall double coat paintwork	78	1	12	1	1	936	sft
		Front elevation putty and single coat paintwork for undulation	115	1	1	1	1	115	sqm
		Cellar centre duct paintwork	27	1	12	1	1	324	sqm
		Cellar west side duct paintwork	36	1	12	1	1	432	sqm
		Cross bracings paintwork	30	1	1	1	12	360	sqm
		Front elevation putty and single coat paintwork for undulation	115	1	1	1	1	115	sqm
		South service lift single coat paintwork	24	1	86	1	1	2064	sqm
2	191 block	Cross bracings paintwork	30	1	1	1	14	420	sqm