

ANNEXURE B ADVISE.xlsx

Company	Gvrc	Name of contractor	G.Mannem	Sl. No. site bills reg.	1529				
Project/site	Innopolis	Nature of work	Rock cutting	Dt. site bills reg.	08-06-2024				
Block no.	4500	Work done from date	29-03-2024	M-codex bill ID.					
WO no.		Work done to date	07-06-2024	WO issued ?					
WO date		Contractor bill no.							
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4500	4500 south footings and retaining wall rock breaking and excavation			99923.00	cft	L/S	16.443	16,43,033.89
2									
3									
4									
5									
6									
7									
8									
9									
10									
Total								16,43,033.89	
Add GST @									0.00
Total amount including taxes for work done								16,43,033.89	
Remarks:									
Approved by project manager	Approved by QS team			Approved by Director/E&D team					
Sign:	Sign:			Sign:					
Date:	Date:			Date:					
<p>Notes: 1. This sheet replaces installation report and advise for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sohain, Anand Mehta (for GHT + GMR), Sachin (for M&D/HLS), B. Anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. Contractors to submit original bills at HO (can be sent by courier).</p>									

APPROVED BY
 8.8 JUN 2024
 PROJECT MANAGER
 GVRC. PVT. LTD.

MEASUREMENT SHEET									
Company Name :	GVRC					Approved by:	Madhu		
Project :	INNOPOLIS					Sign:			
Work Description :	4500 South Footings rock breaking and excavation								
Contractor Name :	G.Mannem								
Prepared by :	kuldeep.S								
Date :	08.06.2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	=AxBxCx Quantity	F Units	
1	4500 south Footings and retaining wall rock breaking and excavation icluding shifting out from site	Grid M2-M4	9.00	5.48	6.50	1.00	320.58	cum	
		Grid M4-M5	9.57	5.48	6.50	1.00	340.88	cum	
		Grid M5-M6	9.26	5.48	6.50	1.00	329.84	cum	
		Grid M6-M8	8.89	5.48	6.50	1.00	316.80	cum	
		Grid M8-M12	9.42	5.48	6.50	1.00	335.54	cum	
		Grid M12-M13	9.19	5.48	6.50	1.00	327.35	cum	
		Grid M13-M14	9.57	5.48	6.50	1.00	340.88	cum	
		Grid M14-M15	8.79	5.48	6.50	1.00	313.10	cum	
		Grid M15-M17	5.82	5.48	6.50	1.00	207.31	cum	
		Total	79.51				2832.29	cum	
							99923.14	cft	