


ANNEXURE B ADVISE.xlsx

Company	Gvrc	Name of contractor	o.sriramulu		Sl. No. site bills reg.	1530			
Project/site	Innopolis	Nature of work	Rock cutting		Dt. site bills reg.	08-06-2024			
Block no.	4500	Work done from date			M-codex bill ID.	29-03-2024			
WO no.		Work done to date			WO issued ?	07-06-2024			
WO date		Contractor bill no.							
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4500	4500 North side footings and retaining wall rock breaking and excavation			81668.00	cft	L/S	16.443	13,42,866.92
2									
3									
4									
5									
6									
7									
8									
9									
10									
								Total	13,42,866.92
								Add GST @	0.00
								Total amount including taxes for work done	13,42,866.92
Remarks:									
Approved by project manager		Approved by QS team			Approved by Director/E&D team				
Sign:		Sign:			Sign:				
Date:		Date:			Date:				
<div style="border: 2px solid black; padding: 5px; display: inline-block; margin-bottom: 10px;"> APPROVED BY  T. MADHU PROJECT MANAGER GVRC </div> <p>Notes: 1. This sheet requires approval for report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sohain, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									



ESTIMATE SHEET

Company Name :	GVRC						Approved by Madhu
Project :	INNOPOLIS						Sign:
Work Description :	4500 North Footings rock breaking						
Contactor Name :	-						
Prepared By :	kuldeep.s						
Date :	04.03.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 North Footings and retaining wall rock breaking and excavation including shifting.	4500 block North side Footings and retaining wall rock breaking towards cable vault and shifting out from site.	81,668.00	cft	17.00	13,88,356.00	
						Total	13,88,356.00
						Total amount	13,88,356.00
						Less amount(-)	(45,444.47)
							13,42,912.00
Note: Rates as per done Circular no. 812(D) EW 134- Construction							

MEASUREMENT SHEET

Company Name : GVRC						Approve Madhu		
Project : INNOPOLIS						Sign:		
Work Description : 4500 North Footings rock breaking								
Contractor Name : O.Sri ramulu								
Prepared by : kuldeep.S								
Date : 08.06.2024								
			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	4500 North Footings and retaining wall rock breaking and excavation and shifting out from site.	Grid A1-A3	7.87	4.87	5.65	1.00	216.55	cum
		Grid A3-A4	5.30	4.87	5.65	1.00	145.83	cum
		Grid A4-A5	9.56	4.87	5.65	1.00	263.05	cum
		Grid A5-A6	9.26	4.87	5.65	1.00	254.79	cum
		Grid A6-A8	9.00	4.87	5.65	1.00	247.64	cum
		Grid A8-A12	9.12	4.87	5.65	1.00	250.94	cum
		Grid A12-A13	9.34	4.87	5.65	1.00	256.99	cum
		Grid A13-A14	9.57	4.87	5.65	1.00	263.30	cum
		Grid A14-A15	9.00	4.87	5.65	1.00	247.64	cum
		Grid A15-A17	6.11	4.87	5.65	1.00	168.12	cum
		Total	84.13				2314.85	cum
							81667.96	cft