

ANNEXURE B ADVISE.r1sx

Company	Gvrc	Name of contractor	Sl. No. site bills reg.	1537
Project/site	Innapolis	Nature of work	plastering	
Block no.	4545	Work done from date	Vasanthi	08-06-2024
WO no.		Work done to date	02-05-2024	M-codex bill ID.
WO date		Contractor bill no.	29-05-2024	WO issued ?
Sl. No.	Unit/floor no	Details of work	Qty	Units
1	4545	4545 ramp ceiling 2 coats plastering work	3991.00	sft
2				Rate ID
3				Rate
4				Amount
5				
6				
7				
8				
9				
10				
Total				95,784.00
Add GST @				0.00
Total amount including taxes for work done				95,784.00
Remarks:				
Approved by project manager		Approved by QS team		Approved by Director/E&D team
Sign: 018 JUN 2024		Sign:		Sign:
Date: 1 MADHU		Date:		Date:

APPROVED BY PROJECT MANAGER
018 JUN 2024
1 MADHU

Notes: 1. This sheet provides support and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., detail's cannot be entered above. 5. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							
Company Name :	GVRC				Approved by	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	4545 Ramp Top Slab ceiling plastering						
Contacto Name :	vasanthi construction & developers						
Prepared By :	kuldeep.s						
Work done:	02.05.2024 to 29.05.2024						
Date :	07.06.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4545 Ramp ceiling 2coats plastering work.	Ceiling 2coats plastering work	3991	sft	24	95784	
					Total	95784	
					Total amount		95,784.00
	Note: CW221 Circular no. 1015\1040- Construction						

MEASUREMENT SHEET									
Company Name :		GVRC						Approved Madhu	
Project :		INNOPOLIS						Sign:	
Work Description :		4545 Ramp Top Slab ceiling plastering							
Contractor Name :		Vasanthi construction							
Prepared by :		kuldeep.S							
Work done:		02.05.2024 to 29.05.2024							
Date :		07.06.2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCx Quantity	F Units	
1	column-02	0.6x0.3x3-C2	3.00	1.80	1.00	5.00	27.00	sqm	
2	Beams	B2-7.87x300x450	7.87	1.20	1.00	1.00	9.44	sqm	
		B5-7.87x300X600	7.87	1.50	1.00	1.00	11.81	sqm	
		B3-11.57x300x600	11.57	1.50	1.00	1.00	17.36	sqm	
		B4-3.47x300x450	3.47	1.20	1.00	1.00	4.16	sqm	
		B6-7.85x300x600	7.94	1.50	1.00	1.00	11.91	sqm	
		B18-10.67x230x450	10.27	1.13	1.00	1.00	11.61	sqm	
		B17-9.5x300x600	9.50	1.50	1.00	1.00	14.25	sqm	
		B17-5.5x300x450	5.50	1.20	1.00	1.00	6.60	sqm	
		B19-9.5x300x600	9.50	1.50	1.00	1.00	14.25	sqm	
		B19-9.5x300x450	5.50	1.20	1.00	1.00	6.60	sqm	
		B21-9x300x450	9.00	0.75	1.00	1.00	6.75	sqm	
3	slab-02	9.3 x 3.8	9.30	3.80	1.00	2.00	70.68	sqm	
		2.99 x 3.5	2.99	3.50	1.00	1.00	10.47	sqm	
		7.94 x 2.46	3.94	3.47	1.00	1.00	13.67	sqm	
		7.85 x 3.25	7.85	3.25	1.00	2.00	51.03	sqm	
		5.9 x 3.5	5.90	3.50	1.00	2.00	41.30	sqm	
4	Retaining wall-internal	12x3.5	12.00	3.50	1.00	1.00	42.00	sqm	
							370.87	sqm	
	Total						3991	sft	

