


**Infl memo no. 918-001 - QS - Anx B - Work Completion Report**

Company	GVRRC	Name of contractor	Deva das	Sl. No. site bills reg.	1532		
Project/site	Impolies	Nature of work	Electrical	Dt. site bills reg.	06.06.2024		
Block no.		Work done from date	05.04.2024	M-codex bill ID.			
WO no.		Work done to date	02.05.2024	WO issued ?			
WO date		Contractor bill no.	1	GST bill required?			
Sl.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1.		3600 Caferna toilets	1152.00	Sft	EL134	1.75	2016.00
2.		8watt falseing lighting	1152.00	Sft	EL135	3.00	3456.00
3.		fixing and wiring up to DB installation	1152.00	Sft	EL136	1.75	2016.00
4.		Area with false ceiling wire	1152.00	Sft	EL137	2.75	3168.00
5.		Tempertory power supply	90.00	Mts	EL147	35.00	3150.00
6.		Fiting - False ceiling lights	22.00	No's	EL133	55.00	1210.00
7.							
8.							
9.							
10.							
Remarks: Work Completed							
Approved by project manager			Approved by QS team		Approved by Director/E&D team		
Sign: 			Sign:		Sign:		
Date:			Date:		Date:		

To far from site 20%  
TOTAL AMOUNT 18019.20



MEASUREMENT SHEET			Approved By				Ramesh reddy		
Company Name:	GVRC								
Project:	Innpolies								
Work Description:	3600 Caferia toilets 8watt falseing lighting fixing and wiring up to DB installation								
Name of the Contractor	Deva das								
Prepared By	V.Akhil murthy								
Bill Date:	05.04.2024								
work date	02.05.2024 to 06.05.2024								
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	3600 Caferia toilets 8watt falseing lighting fixing and wiring up to DB installation	Pipe laying during RCC works	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
2		Chiselling, laying pipes	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
3		Wiring,	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
4		Area with false ceiling wire	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
5		Temperery power supply16sqmm aluminum cable	90.00	1.00	1.00	1.00	90.00	Mts	90.00
6		Fitting - False ceiling lights	1.00	1.00	1.00	22.00	22.00	No's	22.00

