

Anx B - Work Completion Report

Company	GVRC	Name of contractor	M. Sudarshan	Sl. No. site bills reg.	153			
Project/site	Innoplis	Nature of work	UPVC Windows fixing	Dt. site bills reg.	03-06-2024			
Block no.	3600	Work done from date	23-05-2023	M-codex bill ID.				
WO no.		Work done to date	01-06-2023	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	3600	ground floor upvc windows fixing work done.		84	sgm		538.00	45,321
2		broken glass		4	sgm		807.00	2,905
3		Fitting screws		2	boxes		600.00	600
4		plugs		2	boxes		100.00	100
5								
6								
7								
8								
9								
10								
Total								48,926
Total Amount for Work done								48,926

Remarks:

Approved by **APPROVED BY**

Approved by QS team

Approved by Director/E&D team

Sign: 
Date: 08 JUN 2024

Sign:

Sign:

Notes: 1. This sheet must be submitted with report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required. 5. Details cannot be entered in this sheet. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective QS member to be taken. 7. Director include - Soham, Anand Melia (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET										
Company Name:		GVRC				Approved by:		T. Madhu		
Project:		Innopolis				Sign:				
Work Description:		3600 ground floor upvc windows fixing work done				Work Start Date:		23-05-2023		
Contractor Name		M.Sudharshan				Work End Date:		01-06-2023		
Prepared By		K.Srikanth								
Date:		03.06.2023								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1.00	3600.00	3600 ground floor upvc windows fixing work done								
			1.50	1.20	1.00	14.00	25.20	sqm		
			1.20	1.20	1.00	21.00	30.24	sqm		
			1.80	1.20	1.00	10.00	21.60	sqm		
			0.90	1.20	1.00	4.00	4.32	sqm		
			0.60	1.20	1.00	4.00	2.88	sqm		
							84.24			
		broken glass								
			0.60	1.20	1.00	2.00	1.44	sqm		
			0.90	1.20	1.00	2.00	2.16	sqm		
							3.60			



M. SUDARSHAN

Fabrication of Aluminium Partitions, Door's, Windows & Glazing Work's
H.No. 1348, Poiner Bazar, Bolarum, Sec-bad. Cell:9849102251

Job works

23-05-2024

1 Aluminium windows Re sizing and Fitting

1500 x 1200	— 14 Nos	25.2 Sqm
1200 x 1200	— 21 Nos	30.24 "
1800 x 1200	— 10 Nos	21.6 "
900 x 1200	— 4 Nos	4.32 "
600 x 1200	— 4 Nos	2.88 "
		<hr/>
		83.94 Sqm

For SFT 50=00 Rs

1 Sqm = 538=00

$$83.94 \times 538=00 = 45159=00 \text{ Rs}$$

Broken Glass $2.0 \times 4.0 = 2 \text{ Nos} = 16.0 \text{ SFT}$
 $3.0 \times 4.0 = 2 \text{ Nos} = 24.0 \text{ SFT}$

$$\begin{array}{r} 40.0 \\ 75=00 \\ \hline 2880=00 \text{ Glass} \end{array}$$

Fitting Screws 2 Box = 600=00

$$\begin{array}{r} \text{Plugs 2 Box} = 100=00 \\ 700=00 \end{array}$$

48789

Grand Total 45159 + 2880 + 700 = 48789

Forty Eight thousand Seven hundred Ninety Nine only

Sudharshan