

Anx B – Work Completion Report

| Company | AMTZ Medpolis Square 4554 Pvt Ltd | Name of contractor | Simhaa Constructions | Sl. No. site bills reg. | 17 | | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|------------------------------------------------------------------------------------------------------------------|---------------------------------------|-------------------------|------------|-----------|---------------------|-------------|
| Project site | AMTZ 4554 | Nature of work | AMTZ4554 Stiltfloor RCC works Slab-01 | Dt. site bills reg. | 07-06-2024 | | | |
| Block no. | 4554 | Work done from date | 02-04-2024 | M-codex bill ID. | | | | |
| WO no. | 20240419006 | Work done to date | 01-06-2024 | WO issued ? | Yes | | | |
| WO date | 19-Apr-24 | Contractor bill no. | 12 | GST bill required? | Yes | | | |
| Sl. No. | Unit/floor no | Details of work | Qty | Units | Rate ID | Rate | Amount | |
| 1 | STILT01 | Const- Construction - Slab 1 & Slab Beams - Concreting - Material - Cum : Columns + SW + Beam + Slab + Staircase | 105.67 | Cum | RCC189 | 4,933.00 | 5,21,279.98 | |
| 2 | STILT01 | Const -Construction - Slab 1 & Slab Beams - Concreting - Labour - Cum : Columns + SW + Beam + Slab + Staircase | 105.67 | Cum | RCC200 | 950.00 | 1,00,388.40 | |
| 3 | STILT01 | Const -Construction - Staircase 1 - Shuttering - Sqm : Columns + SW + Beam + Slab + Staircase | 557.37 | Sqm | RCC201 | 500.00 | 2,78,683.00 | |
| 4 | STILT01 | Const -Construction - Slab 1 & Slab Beams - Barbending - Ton : Columns + SW + Beam + Slab + Staircase | 36.77 | Ton | RCC202 | 8,750.00 | 3,21,693.75 | |
| Total | | | | | | | 12,22,045.13 | |
| | | | | | | Add GST @ | 18.00% | 2,19,968.12 |
| Total Amount incl. Taxes | | | | | | | 14,42,013.25 | |
| Remarks: | | | | | | | | |
| Approved by project manager | Approved by QS team | | Approved by Director/E&D team | | | | | |
| Sign: | Sign: | | Sign: | | | | | |
| Date: | Date: | | Date: | | | | | |
| <p>Notes 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham. Anand Mehta (for GH1 - GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p> | | | | | | | | |



APPROVED BY
07 JUN 2024
 Srinivasan.R
 Project Manager

Tax Invoice

e-Invoice



IRN : 36a91942da66c4fb13f6839502a72d98914de6b37a99e-93655d469f211f68e87
 Ack No. : 112420394181022
 Ack Date : 23-May-24

| | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------------|
| Simhaa Constructions (2024-25) Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com | Invoice No. | Dated |
| | 12 | 23-May-24 |
| Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37 | Delivery Note | |
| | Reference No. & Date. | Other References |
| | SC/AMS4554/RA06 dt. 23-May-24 | |
| | Buyer's Order No. | Dated |
| | AMS4554/SIMHAA/20240419006 | 19-Apr-24 |
| | Dispatch Doc No. | Delivery Note Date |
| | Dispatched through | Destination |

| SI No. | Particulars | HSN/SAC | Amount |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------------|
| 1 | Contract Receipts (2024-25) RA06 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ Visakhapatnam  CGST - Output 9% SGST - Output 9% | 995415 | 12,22,045.13 |
| | | | 1,09,984.06 |
| | | | 1,09,984.06 |
| Total | | | ₹ 14,42,013.25 |

Amount Chargeable (in words) E & O.E

INR Fourteen Lakh Forty Two Thousand Thirteen and Twenty Five paise Only

| HSN/SAC | Taxable Value | Central Tax | | State Tax | | Total Tax Amount |
|---------|---------------|-------------|-------------|-----------|-------------|------------------|
| | | Rate | Amount | Rate | Amount | |
| 995415 | 12,22,045.13 | 9% | 1,09,984.06 | 9% | 1,09,984.06 | 2,19,968.12 |
| Total | | | 1,09,984.06 | | 1,09,984.06 | 2,19,968.12 |

Tax Amount (in words) : **INR Two Lakh Nineteen Thousand Nine Hundred Sixty Eight and Twelve paise Only**

Remarks:
 RA06 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

For M/s. SIMHAA CONSTRUCTIONS

KAN RAJU
 Managing Partner

Tax Invoice

e-Invoice



IRN : 36a91942da66c4fb13f6839502a72d98914de6b37a99e-93655d469f211f68e87
 Ack No. : 112420394181022
 Ack Date : 23-May-24

| | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------|
| Simhaa Constructions (2024-25) Plot No. 2, Block-B, Auto Nagar Visakhapatnam GSTIN/UIN: 37ABMFS6706L1ZJ State Name : Andhra Pradesh, Code : 37 E-Mail : simhaaconstructions@rediffmail.com | Invoice No. 12 | Dated 23-May-24 |
| Buyer (Bill to) AMTZ Medpolis Square 4554 Pvt. Ltd VM Steel Project Town Ship Sub Post Office Ground, Plot No. D1-56, HUB Building, AMTZ Campus, Pragathi Maidan, Visakhapatnam GSTIN/UIN : 37AAXCA5420G1ZG State Name : Andhra Pradesh, Code : 37 | Delivery Note | Other References |
| | Reference No. & Date. SC/AMS4554/RA06 dt. 23-May-24 | Buyer's Order No. AMS4554/SIMHAA/20240419006 |
| | Dispatch Doc No. | Delivery Note Date |
| | Dispatched through | Destination |

| Sl No. | Particulars | HSN/SAC | Amount |
|--------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|---------------------------------------------------------------------|
| 1 | Contract Receipts (2024-25) RA06 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ Visakhapatnam <div style="text-align: right;"> CGST - Output 9% SGST - Output 9% </div> | 995415 | 12,22,045.13 1,09,984.06 1,09,984.06 |
| Total | | | ₹ 14,42,013.25 |

Amount Chargeable (in words) E. & O.E

INR Fourteen Lakh Forty Two Thousand Thirteen and Twenty Five paise Only

| HSN/SAC | Taxable Value | Central Tax | | State Tax | | Total Tax Amount |
|--------------|---------------|-------------|--------------------|-----------|--------------------|--------------------|
| | | Rate | Amount | Rate | Amount | |
| 995415 | 12,22,045.13 | 9% | 1,09,984.06 | 9% | 1,09,984.06 | 2,19,968.12 |
| Total | | | 1,09,984.06 | | 1,09,984.06 | 2,19,968.12 |

Tax Amount (in words) : **INR Two Lakh Nineteen Thousand Nine Hundred Sixty Eight and Twelve paise Only**

Remarks: RA06 for Civil Contract for RCC Works for the Project AMTZ Medpolis Square 4554 at AMTZ, Visakhapatnam

For M/s. SIMHAA CONSTRUCTIONS

Authorised Signatory
Managing Partner

**Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,
Visakhapatnam**

RA - 06

SIMHAA CONSTRUCTIONS

Visakhapatnam

SIMHAA CONSTRUCTIONS
RA 06

DATE: 23.05.2024

Name of the work: Civil works for Construction of shed and building at AMTZ Medpolis Square 4554, Visakhapatnam.
P. O Number : 20240419006 on Dated 19.04.2024

" AMTZ 4554 Stilt Floor RCC Works -Slab 01 "

| SI. NO | Item Name | Uom | P.O Qty | Rate | QUANTITY | | | Amount | | |
|--------------|------------------------------------------------------------------------------------------------------------------------------------|-----|---------|------|----------------|---------------|---------|---------------------|----------------|-------------------|
| | | | | | up to Previous | This Bill Qty | Total | Total Value of Work | up to Previous | Present Bill |
| 1 | Const - RCC 8783 -Construction - Slab 1 & Slab Beams - <u>Concreting - Material</u> - Cum : Columns + SW + Beam + Slab + Staircase | Cum | 627 | 4933 | - | 105.672 | 105.672 | 5,21,279.98 | - | 5,21,279.98 |
| 2 | Const - RCC 2115 -Construction - Slab 1 & Slab Beams - <u>Concreting - Labour</u> - Cum : Columns + SW + Beam + Slab + Staircase | Cum | 627 | 950 | - | 105.672 | 105.672 | 1,00,388.40 | - | 1,00,388.40 |
| 3 | Const - RCC 4900 -Construction - Staircase 1 - <u>Shuttering - Sqm</u> : Columns + SW + Beam + Slab + Staircase | Sqm | 3866 | 500 | - | 557.366 | 557.366 | 2,78,683.00 | - | 2,78,683.00 |
| 4 | Const - RCC 4598 -Construction - Slab 1 & Slab Beams - <u>Barbending - Ton</u> : Columns + SW + Beam + Slab + Staircase | Ton | 128 | 8750 | - | 36.765 | 36.765 | 3,21,693.75 | - | 3,21,693.75 |
| Total | | | | | | | | 1222045.13 | - | 1222045.13 |

Total Value of present Bill 12,22,045.13
Add GST @ 18% 2,19,968.12
Total 14,42,013.25

{ Amount In Words : Fourteen Lakhs Forty Two Thousands and Thirteen Rupees Two Five Paise Only }

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

| Name of Agency : M/s SIMHAA CONSTRUCTIONS | | | | | |
|-------------------------------------------------------|---------------------------|-------------|----------------|------------------|-----------------|
| Project: AMTZ Medpolis Square 4554 Pvt.Ltd. | | | | | |
| Work: AMTZ 4554 Stilt Floor RCC Works -Slab 01 | | | | | |
| RAR No: RA 06 | | | | | |
| Summary | | | | | |
| S.No | Description | Unit | Qty | Sub Total | Remarks |
| 1 | <u>Shuttering</u> | | | | |
| | Slab 01 - Columns | Sqm | 401.625 | 557.366 | C/o to Abstract |
| | Slab 01 - Shear Wall | Sqm | 155.741 | | |
| | Total | | 557.366 | | |
| 2 | <u>RCC</u> | | | | |
| | Slab 01 - Columns | Cum | 86.952 | 105.672 | C/o to Abstract |
| | Slab 01 - Shear Wall | Cum | 18.720 | | |
| | Total | | 105.672 | | |
| 3 | <u>Rod Bending</u> | | | | |
| | Slab 01 - Columns | MT | 28.076 | 36.765 | C/o to Abstract |
| | Slab 01 - Shear Wall | MT | 8.689 | | |
| | Total | | 36.765 | | |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
 Managing Partner

| Name of Agency : M/s SIMHAA CONSTRUCTIONS | | | | | | | | |
|------------------------------------------------|-----------------------|------|-----------|-------|-------|-------|----------------|--------------|
| Project: AMTZ Medpolis Square 4554 Pvt.Ltd. | | | | | | | | |
| Work: AMTZ 4554 Stilt Floor RCC Works -Slab 01 | | | | | | | | |
| RAR No: RA 06 | | | | | | | | |
| Slab1 - Columns - Shuttering | | | | | | | | |
| S.No | Description | Unit | Nos | L | W | H | Qty | Remarks |
| Slab 1 FFL = 14.20 m, PB Top 11.05m | | | | | | | | |
| Column Height : 14.200-11.050-0.175 : 2.975m | | | | | | | | |
| 1 | Grid E-(1-7) | | | | | | | |
| | C4 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C5 | sqm | 3 | 0.900 | 0.900 | 2.975 | 32.130 | |
| | C6 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| 2 | Grid D.6-(1-7) | | | | | | | |
| | C2 | sqm | 2 | 1.200 | 0.300 | 2.975 | 17.850 | |
| 3 | Grid D.3-(1-7) | | | | | | | |
| | C1 | sqm | 0 | 0.450 | 0.450 | - | - | Ramp columns |
| | C1 | sqm | 0 | 0.450 | 0.450 | 2.200 | - | Ramp columns |
| | C1 | sqm | 0 | 0.450 | 0.450 | 1.000 | - | Ramp columns |
| 4 | Grid D-(1-7) | | | | | | | |
| | C4 | sqm | 3 | 0.900 | 0.900 | 2.975 | 32.130 | |
| | C5 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C6 | sqm | 1 | 0.900 | 0.900 | 2.975 | 10.710 | |
| | C2 | sqm | 1 | 1.200 | 0.300 | 2.975 | 8.925 | |
| | C3 | sqm | 1 | 1.350 | 0.450 | 2.975 | 10.710 | |
| 5 | Grid C-(1-7) | | | | | | | |
| | C4 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C5 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C6 | sqm | 3 | 0.900 | 0.900 | 2.975 | 32.130 | |
| 6 | Grid B-(1-7) | | | | | | | |
| | C4 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C5 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C6 | sqm | 3 | 0.900 | 0.900 | 2.975 | 32.130 | |
| 7 | Grid A-(1-7) | | | | | | | |
| | C4 | sqm | 4 | 0.900 | 0.900 | 2.975 | 42.840 | |
| | C5 | sqm | 2 | 0.900 | 0.900 | 2.975 | 21.420 | |
| | C6 | sqm | 1 | 0.900 | 0.900 | 2.975 | 10.710 | |
| Total | | | 38 | | | | 401.625 | Sqm |

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

| Name of Agency : M/s SIMHAA CONSTRUCTIONS | | | | | | | | |
|-------------------------------------------------------|---------------------------------|------|-----|-------|-------|-------|--------------------|---------|
| Project: AMTZ Medpolis Square 4554 Pvt.Ltd. | | | | | | | | |
| Work: AMTZ 4554 Stilt Floor RCC Works -Slab 01 | | | | | | | | |
| RAR No: RA 06 | | | | | | | | |
| Slab 1 - Shear Walls - Shuttering | | | | | | | | |
| S.No | Description | Unit | Nos | L | W | H | Qty | Remarks |
| Slab 1 FFL = 14.20 m, PB Top 11.05m | | | | | | | | |
| Column Height : 14.200-11.050-0.175 : 2.975m | | | | | | | | |
| 1 | Grid A.2-(1-7) | | | | | | | |
| | P11 | sqm | 1 | 3.975 | 0.300 | 2.975 | 25.436 | |
| 2 | Grid (D.2-D.5)-(5.1-5.2) | | | | | | | |
| | P1 | sqm | 1 | 3.400 | 0.300 | 2.975 | 22.015 | |
| | P2 | sqm | 1 | 3.400 | 0.200 | 2.975 | 21.420 | |
| | P3 | sqm | 1 | 3.400 | 0.300 | 2.975 | 22.015 | |
| 3 | Grid (D-D.3)-(2.1-2.3) | | | | | | | |
| | P6 | sqm | 1 | 3.400 | 0.200 | 2.975 | 21.420 | |
| | P7 | sqm | 1 | 3.400 | 0.200 | 2.975 | 21.420 | |
| | P8 | sqm | 1 | 3.400 | 0.300 | 2.975 | 22.015 | |
| Total | | | 7 | | | | 155.741 Sqm | |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

| Name of Agency : M/s SIMHAA CONSTRUCTIONS | | | | | | | | |
|-----------------------------------------------|----------------|------|-----------|-------|-------|-------|---------------|--------------|
| Project: AMTZ Medpolis Square 4554 Pvt.Ltd. | | | | | | | | |
| Work: AMTZ 4554 Stilt Floor RCC Works Slab 01 | | | | | | | | |
| RAR No: RA 06 | | | | | | | | |
| Slab 1 - Column - RCC | | | | | | | | |
| S.No | Description | Unit | Nos | L | W | H | Qty | Remarks |
| Slab 1 FFL = 14.20 m, PB Top 11.05m | | | | | | | | |
| Column Height : 14.200-11.050-0.175 : 2.975m | | | | | | | | |
| 1 | Grid E-(1-7) | | | | | | | |
| | C4 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C5 | cum | 3 | 0.900 | 0.900 | 2.975 | 7.229 | |
| | C6 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| 2 | Grid D.6-(1-7) | | | | | | | |
| | C2 | cum | 2 | 1.200 | 0.300 | 2.975 | 2.142 | |
| 3 | Grid D.3-(1-7) | | | | | | | |
| | C1 | cum | 0 | 0.450 | 0.450 | - | - | Ramp columns |
| | C1 | sqm | 0 | 0.450 | 0.450 | 2.200 | - | Ramp columns |
| | C1 | sqm | 0 | 0.450 | 0.450 | 1.000 | - | Ramp columns |
| 4 | Grid D-(1-7) | | | | | | | |
| | C4 | cum | 3 | 0.900 | 0.900 | 2.975 | 7.229 | |
| | C5 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C6 | cum | 1 | 0.900 | 0.900 | 2.975 | 2.410 | |
| | C2 | cum | 1 | 1.200 | 0.300 | 2.975 | 1.071 | |
| | C3 | cum | 1 | 1.350 | 0.450 | 2.975 | 1.807 | |
| 5 | Grid C-(1-7) | | | | | | | |
| | C4 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C5 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C6 | cum | 3 | 0.900 | 0.900 | 2.975 | 7.229 | |
| 6 | Grid B-(1-7) | | | | | | | |
| | C4 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C5 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C6 | cum | 3 | 0.900 | 0.900 | 2.975 | 7.229 | |
| 7 | Grid A-(1-7) | | | | | | | |
| | C4 | cum | 4 | 0.900 | 0.900 | 2.975 | 9.639 | |
| | C5 | cum | 2 | 0.900 | 0.900 | 2.975 | 4.820 | |
| | C6 | cum | 1 | 0.900 | 0.900 | 2.975 | 2.410 | |
| Total | | | 38 | | | | 86.952 | cum |

For M/s. SIMHAA CONSTRUCTIONS



(KAN RAJU)
Managing Partner

| Name of Agency : M/s SIMHAA CONSTRUCTIONS | | | | | | | | |
|-----------------------------------------------|--------------------------|------|-----|-------|-------|-------|-------------------|---------|
| Project: AMTZ Medpolis Square 4554 Pvt.Ltd. | | | | | | | | |
| Work: AMTZ 4554 Stilt Floor RCC Works Slab 01 | | | | | | | | |
| RAR No: RA 06 | | | | | | | | |
| Slab 1 - Shear Wall - RCC | | | | | | | | |
| S.No | Description | Unit | Nos | L | W | H | Qty | Remarks |
| Slab 1 FFL = 14.20 m, PB Top 11.05m | | | | | | | | |
| Column Height : 14.200-11.050-0.175 : 2.975m | | | | | | | | |
| 1 | Grid A.2-(1-7) | | | | | | | |
| | P11 | cum | 1 | 3.975 | 0.300 | 2.975 | 3.548 | |
| 2 | Grid (D.2-D.5)-(5.1-5.2) | | | | | | | |
| | P1 | cum | 1 | 3.400 | 0.300 | 2.975 | 3.035 | |
| | P2 | cum | 1 | 3.400 | 0.200 | 2.975 | 2.023 | |
| | P3 | cum | 1 | 3.400 | 0.300 | 2.975 | 3.035 | |
| 3 | Grid (D-D.3)-(2.1-2.3) | | | | | | | |
| | P6 | cum | 1 | 3.400 | 0.200 | 2.975 | 2.023 | |
| | P7 | cum | 1 | 3.400 | 0.200 | 2.975 | 2.023 | |
| | P8 | cum | 1 | 3.400 | 0.300 | 2.975 | 3.035 | |
| Total | | | 7 | | | | 18.720 cum | |

For M/s. SIMHAA CONSTRUCTIONS


(KAN RAJU)
Managing Partner

| S.No | Member | Size | | | Bar Detail | Dia | Spacing Of Bar | Cover | Overlap | Bar Shape | Bend Deductions | | | Cutting Length | | No. of Bars | | Total Length | Total Length with Dia. (m) | | | | | | | | | | | | |
|------|--------|--------|--------|--------|----------------------------------------------------------|-----|----------------|-------|---------|-----------|-----------------|-----|------|----------------|-----|-------------|--------------|--------------|----------------------------|---------|---------|------|------|------|------|------|------------------------|------------------------|------------------------|------------------------|--|
| | | L (mm) | B (mm) | H (mm) | | | | | | | 45° | 90° | 135° | 180° | m | No. of Bars | No. of Sides | | Tot al Nos | m | 8mm | 10mm | 12mm | 16mm | 20mm | 25mm | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | No. of 90 degree bends | No. of 90 degree bends | No. of 90 degree bends | No. of 90 degree bends | |
| 1 | P1 | 3400 | 300 | 3250 | Main bars (vertical) | 25 | 100 | 40 | 1100 | 0 | 4 | 25 | 50 | 75 | 100 | 4.350 | 34 | 2 | 68 | 295.800 | | | | | | | | | | 295.8 | |
| 2 | P2 | 3400 | 200 | 3250 | Main bars (vertical) Distributional bars (horizontal) | 12 | 100 | 40 | 2112 | 4 | 0 | 12 | 24 | 36 | 48 | 9.096 | 33 | 1 | 33 | 300.168 | 300.168 | | | | | | | | | | |
| 3 | P3 | 3400 | 300 | 3250 | Main bars (vertical) Distributional bars (horizontal) | 25 | 100 | 40 | 1100 | 0 | 4 | 20 | 40 | 60 | 80 | 4.130 | 34 | 2 | 68 | 280.840 | 280.84 | | | | | | | | | | |
| 4 | P6 | 3400 | 200 | 3250 | Main bars (vertical) Distributional bars (horizontal) | 12 | 100 | 40 | 2112 | 4 | 0 | 12 | 24 | 36 | 48 | 9.096 | 33 | 1 | 33 | 300.168 | 300.168 | | | | | | | | | | |
| 5 | P7 | 3400 | 200 | 3250 | Main bars (vertical) Distributional bars (horizontal) | 20 | 100 | 40 | 880 | 0 | 4 | 20 | 40 | 60 | 80 | 4.130 | 34 | 2 | 68 | 280.840 | 280.84 | | | | | | | | | | |

For M/s. SIMHAA CONSTRUCTIONS

 (KAN RAJU)
 Managing Partner

| S.No | Member | Size | | | Bar Detail | Dia | Spacing Of Bar | Cover | Overlap | Bar Shape | | | | Bend Deductions | | | Cutting Length | No. of Bars | | | Total Length | Total Length with Dia. (m) | | | | | | |
|------|--------|--------|--------|--------|----------------------------------|-----|----------------|-------|---------|---------------------------|-----------------|-----------------|-----|-----------------|-----|------|----------------|-------------|----------------------------|-----------------|--------------|----------------------------|--------------|-----------------|-----------------|-----|------|-------|
| | | L (mm) | B (mm) | H (mm) | | | | | | Particular Placing of Bar | 90 degree bends | 90 degree bends | 220 | 3320 | 220 | 3320 | | 45° | 90° | 135° | | 180° | No. of Bars | No. of Sides | Total Nos | 8mm | 10mm | 12mm |
| 5 | P8 | 3400 | 300 | 3250 | Main bars (vertical) | 25 | 100 | 40 | 1100 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 34 | 2 | 68 | 295.800 | | | | | | | 295.8 |
| 6 | P11 | 3975 | 300 | 3250 | Main bars (vertical) | 25 | 100 | 40 | 1100 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 39 | 2 | 78 | 339.300 | | | | | | | 339.3 |
| | | | | | Distributional bars (horizontal) | 12 | 100 | | 2112 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 33 | 1 | 33 | 300.168 | 300.168 | | | | | | |
| | | | | | Distributional bars (horizontal) | 12 | 100 | | 2112 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 4 | 33 | 1 | 33 | 338.118 | 338.118 | | | | | | |
| | | | | | | | | | | | | | | | | | | | Total Length | 0.000 | 0.000 | 2119.326 | 0.000 | 842.520 | 1226.700 | | | |
| | | | | | | | | | | | | | | | | | | | Unit Weight In (Kg) | 0.395 | 0.617 | 0.888 | 1.579 | 2.467 | 3.855 | | | |
| | | | | | | | | | | | | | | | | | | | Total Weight In | 0.000 | 0.000 | 1881.961 | 0.000 | 2078.497 | 4728.929 | | | |
| | | | | | | | | | | | | | | | | | | | Total Weight In | 0.000 | 0.000 | 1.882 | 0.000 | 2.078 | 4.729 | | | |
| | | | | | | | | | | | | | | | | | | | Total | 8.689 MT | | | | | | | | |

For M/s. SIMHAA CONSTRUCTIONS



(KAN RAJU)

Managing Partner