


ANNEXURE B ADVISE.xlsx

Company	Gvrc	Name of contractor	O.sriramulu	Sl. No. site bills reg.	1530		
Project/site	Innopolis	Nature of work	Rock cutting	Dt. site bills reg.	07-06-2024		
Block no.	4500	Work done from date	29-03-2024	M-codex bill ID.			
WO no.		Work done to date	07-06-2024	WO issued ?			
WO date		Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4500	4500 north side rock cutting	100.00	LS		13,429.00	13,42,900.00
2							
3							
4							
5							
6							
7							
8							
9							
10							
<b>Total</b>							<b>13,42,900.00</b>
Add GST @							0.00
<b>Total amount including taxes for work done</b>							<b>13,42,900.00</b>
Remarks:							
Approved by project manager		Approved by QS team			Approved by Director/E&D team		
Sign:		Sign:			Sign:		
Date:		Date:			Date:		
<p>Notes: 1. This sheet replaces installation and price for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k Director's approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for VGC), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>							

**APPROVED BY**  
  
**08 JUN 2024**  
**PROJECT MANAGER**



**MEASUREMENT SHEET**

<b>Company Name :</b> GVRC									
<b>Project :</b> INNOPOLIS									
<b>Work Description :</b> 4500 North Footings rock breaking									
<b>Contractor Name :</b> O.Sri ramulu									
<b>Prepared by :</b> kuldeep.S									
<b>Date :</b> 08.06.2024									
			<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E=AxBxCxD</b>	<b>F</b>	
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	
1	4500 North Footings and retaining wall rock breaking and excavation and shifting out from site.	Grid A1-A3	7.87	4.87	5.65	1.00	216.55	cum	
		Grid A3-A4	5.30	4.87	5.65	1.00	145.83	cum	
		Grid A4-A5	9.56	4.87	5.65	1.00	263.05	cum	
		Grid A5-A6	9.26	4.87	5.65	1.00	254.79	cum	
		Grid A6-A8	9.00	4.87	5.65	1.00	247.64	cum	
		Grid A8-A12	9.12	4.87	5.65	1.00	250.94	cum	
		Grid A12-A13	9.34	4.87	5.65	1.00	256.99	cum	
		Grid A13-A14	9.57	4.87	5.65	1.00	263.30	cum	
		Grid A14-A15	9.00	4.87	5.65	1.00	247.64	cum	
		Grid A15-A17	6.11	4.87	5.65	1.00	168.12	cum	
		<b>Total</b>	<b>84.13</b>				<b>2314.85</b>	<b>cum</b>	
							<b>81667.96</b>	<b>cft</b>	