


Anx B – Work Completion Report

Company	MRMLLP	Name of contractor	Narsing rao	Sl. No. site bills reg.	3544		
Project/site	GMR	Nature of work	Parapet wall external painting work	Dt. site bills reg.	13-06-2024		
Block no.	Western driveway, clubhouse ramps, upper&lowerbasements	Work done from date	15.02.24	M-codex bill ID.			
WO no.	-	Work done to date	29-02-2024	WO issued ?	No		
WO date	-	Contractor bill no.	-	GST bill required?	No		
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Western driveway, clubhouse ramps, upper&lowerbasements	Western driveway, clubhouse ramps, upper&lowerbasements parapet walls external painting	4,236.00	Sft	PT135	6.75	28,593.00
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.		Total Amount					28,593.00/-
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 18/06/24		Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include -- Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet

MEASUREMENT SHEET

Company Name: M/R Mallapur LLP

Approved by:

Ahmed Khan

Project: Gulmohar Residency

Sign:

Work Description: Western driveway parapet wall, clubhouse ramps external painting work

Contractor : Narsing rao

Prepared By: V. Sanketh

Date: 13-06-2024

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = A*B*C*D Quantity	F Units
1	External painting Western driveway	Western driveway parapet wall external painting work from block C to H Parapet wall painting on east side of western driveway	271.00	1.00	5.50	1.00	1,490.50	sft
2	Clubhouse	Clubhouse ramp parapet wall external wall painting southern side western side Clubhouse lowerbasement ramp parapet wall external painting work	166.00	1.00	5.50	1.00	913.00	sft
3	H-block	H-block upperbasement southern side parapet wall external painting work H-block lowerbasement northern side parapet wall external painting	78.00	1.00	5.50	1.00	429.00	sft
			102.00	1.00	5.50	1.00	561.00	sft
							4,236.00	sft

Allowance for Consumables

Narsing rao
Mallapur
Hyderabad

Date: 13.06.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Western driveway, clubhouse ramps, upper&lowerbasements
parapet walls external painting
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: Western driveway, clubhouse ramps, upper&lowerbasements parapet walls external painting Total Amount = 28,593 /- Work done from date 15.02.2024 to date 29.02.2024	Rs. 5,718 /-

Amount in words: Five thousand seven hundred and eighteen Rupees Only.

Sign: _____

Allowance for equipment

Narsing rao
Mallapur
Hyderabad

Date: 13.06.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Western driveway, clubhouse ramps, upper&lowerbasements parapet walls external painting
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done:Western driveway, clubhouse ramps, upper&lowerbasements parapet walls external painting Total Amount = 28,593 /- Work done from date 15.02.2024 to date 29.02.2024	Rs. 11,437 /-

Amount in words: Eleven thousand four hundred and thirty seven Rupees Only.

Sign: _____

Allowance for labour charges

Narsing rao
Mallapur
Hyderabad

Date: 13.06.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Western driveway, clubhouse ramps, upper&lowerbasements
parapet walls external painting
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Western driveway, clubhouse ramps, upper&lowerbasements parapet walls external painting Total Amount = 28,593 /- Work done from date 15.02.2024 to date 29.02.2024	Rs. 11,437 /-

Amount in words: Eleven thousand four hundred and thirty seven Rupees Only.

Sign: _____