

Intl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	GVRC	Name of contractor	Deva das	Sl No site bills reg.	1538		
Project/site	Inrobes	Nature of work	Electrical	Dt. site bills reg.	06/06/2024		
Block no.		Work done from date	05.04.2024	M-codex bill ID			
WO no.		Work done to date	02.05.2024	WO issued ?			
WO date		Contractor bill no.	1	GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.		Pipe laying during RCC works	1152.00	Sft	EL134	1.75	2016.00
2.	3600 Caferna toilets Swan falseing lighting frong and wiring up to DB installation	Chaselling. laying pipes	1152.00	Sft	EL135	3.00	3456.00
3.		Wiring.	1152.00	Sft	EL136	1.75	2016.00
4.		Area with false ceiling wire	1152.00	Sft	EL137	2.75	3168.00
5.		Temperery power supply 16sqmm aluminum cable	90.00	Mts	EL147	35.00	3150.00
6.		Firting - False ceiling lights	46.00	No's	EL133	40.00	1840.00
7.						AMOUNT	15646.00
8.							
9.						To far from site 20%	3129.20
10.						TOTAL AMOUNT	18775.20
Remarks Work Completed							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign		Sign:		Sign:			
Date		Date:		Date:			



ESTIMATE SHEET				Approved By		Ramesh reddy
Company Name:	GVRC					
Project:	Impobes					
Work Description:	3600 Cafteria toilets Swatt falseing lighting fixing and wiring up to DB installation					
Name of the Contractor	Deva das					
Prepared By	V.Akhil murthy					
Bill Date:	05.04.2024					
work date	02.05.2024 to 06.05.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	3600 Cafteria toilets Swatt falseing lighting fixing and wiring up to DB installation	Pipe laying during RCC works	1152.00	Sft	1.75	2,016.00
2		Chiselling, laying pipes	1152.00	Sft	3.00	3,456.00
3		Wiring,	1152.00	Sft	1.75	2,016.00
4		Area with false ceiling wire	1152.00	Sft	2.75	3,168.00
5		Temperery power supply 16sqmm aluminum cable	90.00	Mts	35.00	3,150.00
6		Fitting - False ceiling lights	46.00	No's	40.00	1,840.00
				AMOUNT		15,646.00
				To far from site 20%		3,129.20
				TOTAL AMOUNT		18,775.20


 18/6/24

MEASUREMENT SHEET

Company Name:	GVRC				Approved By	Ramesh reddy		
Project:	Impohes							
Work Description:	3600 Cafteria toilets Swatt falseling lighting fixing and wiring up to DB installation							
Name of the Contractor	Deva das							
Prepared By	V Akhil murthy							
Bill Date	05 04 2024							
work date	02 05 2024 to 05 05 2024							

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	3600 Cafteria toilets Swatt falseling lighting fixing and wiring up to DB installation	Pipe laying during RCC works	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
2		Chiselling, laying pipes	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
3		Wiring,	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
4		Area with false ceiling wire	48.00	24.00	1.00	1.00	1152.00	Sft	1152.00
5		Temperery power supply 16sqmm aluminun cable	90.00	1.00	1.00	1.00	90.00	Mts	90.00
6		Fitting - False ceiling lights	1.00	1.00	1.00	46.00	46.00	No's	46.00

[Handwritten Signature]
 8/6/24