




Company	MRMLLP	Name of contractor	XXXXXX Rekha Pandey.	SI. No. site bills reg.	3565			
Project/site	GMR	Nature of work	Civil work	Dt. site bills reg.	27.06.24			
Block no.	Common Amenities	Work done from date	20.05.24	M-codex bill ID.				
W/O no.		Work done to date	20.06.24	W/O issued ?				
W/O date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Common Amenities							
2	Plastering	Swimming pool walls		731.00 sft	CW/135		16.00	11,696.00
3	Brickwork	rain water harvesting pit		643.00 sft	CW/126		13.00	8,353.00
4	Concrete pouring	rain water harvesting pit covers		217.25 sft	CW/158		5.00	1,086.25
5								21,127.00
6		Adding 10% for shifting of material						2,112.70
7								
8								
9								
10								
				Total				23,239.70
				Add GST @		18.00%		
				Total amount including taxes for work done				23,239.70
Remarks: This bill is trunkey contractor bill								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign: 			Sign: 		
Date: 28/06/24			Date:			Date:		

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vvopolis), B. anand Kumar (for NGH + NKK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:		MRMLLP								Approved by Ahmed	
Project:		Gulmohar Residency								Sign:	
Work Description:		Civil work									
Contractor Name:		Rekha pandey									
Prepared By:		Nagendar									
Date:		26.06.24									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total				
1	Swimming pool plastering work	Plastering	731	sft	16.00	11,688					
2	Brickwork	Rainwater harvesting pits	643	sft	13.00	8,353					
3	Concrete pouring	Rain water harvesting pit covers	217.25	sft	5.00	1,086					
						21127					
						2113					
						23239					
	Adding 10% for shifting of material										

Allowance for Consumables

Rekha Pandey
Mallapur
Hyderabad

Date:27.06.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Bill for consumables

S No.	Description	Amount
1.	Brief description of work done: TowardsSwimming pool plastering, brickwork of rain water harvesting pit Total amount =23239/- Work done from date 20.05.2024 to date 20.06.2024.	Rs.4649/-

Amount in words: Four thousand six hundred forty nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

Rekha Pandey
Mallapur
Hyderabad

Date: 27.06.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Bill for equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Swimming pool plastering, brickwork of rain water harvesting pit Total amount = 23239/- Work done from date 20.05.2024 to date 20.06.2024.	Rs.9295/-

Amount in words: Nine thousand two hundred ninety five Rupees Only.

Sign: _____

Allowance for Labour charges

Rekha Pandey
Mallapur
Hyderabad

Date:27.06.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Bill for labour charges

S No.	Description	Amount
1.	Brief description of work done: TowardsSwimming pool plastering, brickwork of rain water harvesting pit Total amount =23239/-. Work done from date 20.05.2024 to date 20.06.2024.	Rs.9295/-

Amount in words: Nine thousand two hundred ninety five Rupees Only.

Sign: _____