

MEASUREMENT SHEET									
Company Name:		MRPLLP		Approved by: Vijay raj					
Project:		NGH							
Work Description:		Painting work							
Contractor:		Basappa.B							
Prepared By:		Anil.M							
Date:		24.04.2024							
S No.	Item Head Block-A	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Flat 101	Balcony Putty painting	11.0	9.8	1.0	1.0	107.3	Sft	
			4.5	1.0	9.3	2.0	83.7	Sft	
			11.0	9.8	1.0	1.0	107.3	Sft	
			11.0	1.0	1.0	1.0	11.0	sft	
		Utility room putty painting	7.0	1.0	6.3	2.0	88.2	Sft	
			4.0	1.0	9.3	2.0	74.4	Sft	
			4.0	7.0	1.0	1.0	28.0	Sft	
2	Flat 102	Balcony Putty painting	8.0	1.0	9.3	1.0	74.4	Sft	
			5.8	1.0	9.3	1.0	53.5	Sft	
			11.00	9.80	1.00	1.00	107.8	Sft	
			11.0	1.0	1.0	1.0	11.0	Sft	
		Utility room putty painting	8.3	1.0	6.3	2.0	104.0	Sft	
			4.0	1.0	6.3	2.0	50.4	Sft	
			4.0	8.3	1.0	1.0	33.0	Sft	
3	Flat 108	Balcony Putty painting	11.0	9.0	1.0	1.0	99.0	Sft	

			9.0	1.0	9.3	2.0	167.4	Sft
			11.2	9.8	1.0	1.0	109.2	Sft
			11.0	1.0	1.0	1.0	11.0	Sft
		Utility room putty painting	7.30	1.00	6.30	2.00	92.0	Sft
			4.75	1.00	6.30	2.00	59.9	Sft
			7.30	4.50	1.00	1.00	32.9	Sft
4	Flat 109	Balcony Putty painting	10.0	12.0	1.0	1.0	120.0	Sft
			10.0	1.0	9.3	2.0	186.0	Sft
			12.0	1.0	1.0	1.0	12.0	Sft
		Utility room putty painting	7.30	1.00	6.30	2.00	92.0	Sft
			4.75	1.00	6.30	2.00	59.9	Sft
			7.30	4.50	1.00	1.00	32.9	Sft
A	Deduction of french door	Flats 101, 102, 108, 109	8.00	7.00	1.00	4.00	224.00	Sft
B	Deduction of utility window	Flats 101, 102, 108, 109	3.00	4.00	1.00	4.00	48.00	Sft
C	Deduction of utility door frame	Flats 101, 102, 108, 109	7.00	2.60	1.00	4.00	72.80	Sft

ESTIMATE SHEET

Company Name:		MRPLLP		Approved by: Vijay raj			
Project:		NGH					
Work Description:		Painting work					
Contractor:		Basappa.B					
Prepared By:		Anil.M					
Date:		24.04.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Flat 101	Balcony Putty painting	107.3	Sft	11.62	1,246.25	
			83.7	Sft	11.62	972.59	
			107.3	Sft	11.62	1,246.25	
			11.0	Sft	11.62	127.82	
		Utility room putty painting	88.2	Sft	11.62	1,024.88	
			74.4	sft	11.62	864.53	
			28.0	sft	11.62	325.36	
2	Flat 102	Balcony Putty painting	74.4	Sft	11.62	864.53	
			53.5	Sft	11.62	621.38	
			107.8	Sft	11.62	1,252.64	
			11.0	Sft	11.62	127.82	
		Utility room putty painting	104.0	Sft	11.62	1,207.90	
			50.4	Sft	11.62	585.65	
			33.0	Sft	11.62	383.46	

3	Flat 108	Balcony Putty painting	99.00	Sft	11.62	1,150.38
			167.40	Sft	11.62	1,945.19
			109.20	Sft	11.62	1,268.90
			11.00	Sft	11.62	127.82
		Utility room putty painting	91.98	Sft	11.62	1,068.81
			59.85	Sft	11.62	695.46
			32.85	Sft	11.62	381.72
						-
4	Flat 109	Balcony Putty painting	120.00	Sft	11.62	1,394.40
			186.00	Sft	11.62	2,161.32
			12.00	Sft	11.62	139.44
		Utility room putty painting	91.98	Sft	11.62	1,068.81
			59.85	Sft	11.62	695.46
			32.9	Sft	11.62	381.72
						23,330.46
A	Deduction of french door	Flats 101, 102, 108, 109	224.00	Sft	11.62	2,602.88
B	Deduction of utility window	Flats 101, 102, 108, 109	48.00	Sft	11.62	557.76
C	Deduction of utility door frame	Flats 101, 102, 108, 109	72.80	Sft	11.62	845.94
						4,006.58
			Deducted ABC amount			19,323.89
			Total amount:			

4

Bill for Labour charges

Basappa
Mallapur
Hyderabad

Date: 24.04.24

In favor of:
Nigiri Heights
Project / Site:

Nigiri Heights
Nigiri Heights
Pocharam

Type of Work:

Painting work
Allowance for Labour charges

Towards:

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Balcony putty and utility putty work at flat 101,102,108,109, Total Amount = 19324/- Work done from date: 20.04.2024 to date: 23.04.2024	Rs.7730/-

Amount in words: Seven thousand seven hundred and thirty rupees only.

Sign: _____

Bill for Equipment charges

Basappa
Mallapur
Hyderabad

Date: 24.04.24

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Balcony putty and utility putty work at flat 101,102,108,109, Total Amount = 19324/- Work done from date: 20.04.2024 to date: 23.04.2024	Rs.7730/-

Amount in words: Seven thousand seven hundred and thirty rupees only.

Sign: _____

Bill for Consumable Charges

Basappa
Mallapur
Hyderabad

Date: 24.04.24

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Painting work
Towards: Allowance for Consumable charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Balcony putty and utility putty work at flat 101,102,108,109, Total Amount = 19324/- Work done from date: 20.04.2024 to date: 23.04.2024	Rs.3865/-

Amount in words: Three thousand eight hundred and sixty five rupees only.

Sign: _____