


Company	Gvrc	Name of contractor	T. Kurmanna	Sl. No. site bills reg.	1555		
Project/site	Innopolis	Nature of work	pcc cleaning	Dt. site bills reg.	08-07-2024		
Block no.	4500	Work done from date	15-06-2024	M-codex bill ID.			
WO no.		Work done to date	26-06-2024	WO issued ?			
WO date		Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4500	4500 columns,PCC cleaning mud excavation work	1906.00	cft	EW144	11.00	20,966.00
2							
3							
4							
5							
6							
7							
8							
9							
<b>Total</b>							<b>20,966.00</b>
Add GST @							0.00
<b>Total amount including taxes for work done</b>							<b>20,966.00</b>
Remarks:							
Approved by	<div style="border: 1px solid black; padding: 2px;"> <b>APPROVED BY</b>                    PROJECT MANAGER             </div>		Approved by QS team	Approved by Director/E&D team			
Sign:			Sign:	Sign:			
Date:			Date:	Date:			
Notes: 1. This sheet replaces estimate report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

GVRC Innopolis Estimation of 4500 Mlsc excavation work  
05-07-2024 ver1a

ESTIMATE SHEET							
Company Name :	GVRC					Approved by	Madhu
Project :	INNOPOLIS					Sign:	
Work Description :	4500 Columns, PCC cleaning, mud excavation work						
Contacto Name :	T.Kurmanna						
Prepared By :	kuldeep.s						
Work done Date :	15-06-2024 to 26-06-2024						
Bill Date :	13-06-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 Columns, PCC cleaning, mud excavation work	4500 Columns, PCC cleaning, mud excavation work	1906	cft	11	20,966	
					Total	20966	
					<b>Total amount</b>		<b>20,966</b>
	<b>Note: EW144 and as per rate id, Circular no. 1043 - Construction</b>						

**MEASUREMENT SHEET**

<b>Company Name :</b>	GVRC								
<b>Project :</b>	INNOPOLIS								
<b>Work Description :</b>	4500 Columns, PCC cleaning, mud excavation work								
<b>Contractor Name :</b>	T.kurmanna								
<b>Prepared by :</b>	kuldeep.S								
<b>Work done Date :</b>	15-06-2024 to 26-06-2024								
<b>Bill Date :</b>	05-07-2024								
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>A Length</b>	<b>B Width</b>	<b>C Height</b>	<b>D Nos.</b>	<b>=AxBxCx Quantity</b>	<b>F Units</b>	
1	4500 Columns, PCC cleaning, mud excavation work	4500 block Columns mud excavation and cleaning work done for Rod bending and shuttering purpose.	5.58	5.58	1.50	8.00	373.10	cft	
		South-West R.W footing mud excavation and dressing work 4500 block. grid no-F2 to I2	25.26	8.20	1.50	1.00	310.65	cft	
		North side mud levelling for PCC laying and Shoring support towards cable vault bags laying	147.00	3.50	1.00	1.00	514.50	cft	
		North\ South side trench excavation for water dewatering purpose	188.60	2.50	1.50	1.00	707.25	cft	
		<b>Total</b>					<b>1906</b>	<b>cft</b>	