


Company	Gvrc	Name of contractor	Jyothikumari	Sl. No. site bills reg.	1557		
Project/site	Innopolis	Nature of work	Retaining wall plastering	Dt. site bills reg.	08-07-2024		
Block no.	4500	Work done from date	25-05-2024	M-codex bill ID.			
WO no.		Work done to date	02-07-2024	WO issued ?			
WO date		Contractor bill no.					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4500	4500 retaining wall external plastering	2175.00	sft	CW224	17.50	38,062.50
2							
3							
4							
5							
6							
7							
8							
9							
Total							38,062.50
Add GST @							0.00
Total amount including taxes for work done							38,062.50

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 19/05/2024	Date:	Date:

Notes: 1. This sheet replaces installation, repair, and maintenance bills for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							
Company Name :	GVRC				Approved by	Madhu	
Project :	INNOPOLIS				Sign:		
Work Description :	North side retaining wall plastering						
Contacto Name :	Jyothi kumari						
Prepared By :	S.kuldeep krishna						
Work done Date :	25-05-2024 to 02-07-2024						
Bill Date:	05-07-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	4500 Retaining wall external plastering	4500 North side retaining wall external plastering work done RW-1 Grid no A11 to A1	2175	sft	17.50	38063	
					Total	38063	
					Total amount		38,062.50
	Note: Rates as per done Circular no.1015 rate.id: CW224 - Construction						

MEASUREMENT SHEET

Company Name :	GVRG					Approved	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	North side Retaining wall plastering							
Contractor Name :	Jyothis kumari							
Prepared by :	S.Kuldeep krishna							
Work done Date :	25-05-2024 to 02-07-2024							
Bill Date:	05-07-2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCx Quantity	F Units
1	4500 Retaining wall external plastering	4500 North side retaining wall external plastering work done RW-1 Grid no A11 to A1. 100% work done	147.47	0.75	8.75	1.00	1290.35	sft
2		4500 North side retaining wall external plastering work done RW-0	147.47	0.75	3.00	1.00	442.41	sft
3		4500 North side retaining wall internal plastering work done RW-0	147.47	0.75	3.00	1.00	442.41	sft
		total					2175.17	sft