

Company	MRMLLP	Name of contractor	Rakesh Bontha	Sl. No. site bills reg.	3584			
Project/site	GMR	Nature of work	Rock cutting	Dt. site bills reg.	09.07.24			
Block no.	E block east side driveway footing	Work done from date	15.05.24	M-codex bill ID.				
WO no.		Work done to date	20.06.24	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	E block east side driveway footing	Driveway footing Rock cutting	7	No.s		40,000.00	2,80,000.00	
2								
3								
4								
5								
6								
7								
8								
9								
10								
Total							2,80,000.00	
Add GST @ 18.00%								
Total amount including taxes for work done							2,80,000.00	
Remarks: Rate is approved by Anand sir								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: <i>[Signature]</i>		Sign:		Sign:				
Date: 09/07/24		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:	MRRMallapurLLP	Approved by	Ahmed Khan
Project:	Gulmohar Residency	Sign	
Work Description:	E-block rock cutting.		
Prepared By:	Nagendar		
Contractor name:	Rakesh Bontha		
Date:	09.07.24		


S No.	Item Head	Item Description	Quantity in No.s	Rate per footing	Total
1	E-block rock cutting	E-block rock cutting near eastern side for driveway footings between block-E & D	7.00	40,000.00	2,80,000.00
		Total			2,80,000.00

The above rates are lumpsum rates for each individual footing Rs. 40,000 /-

- The above work includes making of flat surface of rock for each footing of size 5ft x 5ft.
- Chemical and all necessary equipment for cutting of rock will be from the contractor side.
- Broken rock should be of size should not be more than 1 ft.
- Making 6 no. of 2" hole for anchor lockset of 16mm dia of bar.
- Start the work with 2 no. of vehicles simultaneously.
- Advance amount will be provide of an amount Rs. 15,000 /-
- Time line for the completion of all footings will provide after rockcutting of one footing

ESTIMATE SHEET						
Company Name:	MRMallapurILP					
Project:	Gulmohar Residency					
Work Description:	Estimation for E-block rock cutting.					
Prepared By:	Ahmed Khan					
Contractor name:	Rakesh Bontha					
Date:	19-04-2024					
S No.	Item Head	Item Description	Quantity in No.s	Rate per footing	Total	
1	E-block rock cutting	E-block rock cutting near eastern side for driveway footings	16.00	40,000.00	6,40,000.00	
		between block-E & D				
		Total			6,40,000.00	

NOTE: 1. The above rates are lumpsum rates for each individual footing Rs. 40,000 /-
2. The above work includes making of flat surface of rock for each footing of size 5ft x 5ft.
3. Chemical and all necessary equipment for cutting of rock will be from the contractor side.
4. Broken rock should be of size should not be more than 1 ft.
5. Making 6 no. of 2"6" hole for anchor lockset of 16mm dia of bar.
6. Start the work with 2 no. of vehicles simultaneously.
7. Advance amount will be provide of an amount Rs. 15,000 /-
8. Time line for the completion of all footings will provide after rockcutting of one footing


19/04/24