

Company Name:	MRGV						
Project:	BRGV						
Work Description:	Painter						
Name of the Contractor	M Lalitha						
Prepared By	Sarwar						
Date:	11-07-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	PART 3 - Coridor -lappam + primer+ painting 4th Floor	Lappam + Primer + 1st coat of paint	4,622.04	SFT	8.50	39,287	
		Note - Lappam-PT110- 4.5/ PrimerPT102-1.75/ PaintPT103-2.25 = 8.5					
					TOTAL	39,287	

MEASUREMENT SHEET

Company Name:		MRGV			Approved					
Project:		BRGV								
Work Description:		Painter								
Name of the Contractor		M.Lalitha								
Prepared By		Sarwar								
Date:		11-07-2024								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	PART 3 - Coridor -lappam + primer+ painting 4th Floor	East side wall	97.00	1.00	9.00	1.00	873.00	Sft		
		Deduction - Electrical shaft door	2.00	1.00	5.00	3.00	-30.00	Sft		
		Deduction - Duct opening	4.00	1.00	4.00	2.00	-32.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	2.00	-42.00	Sft		
		Deduction - Passage opening	6.00	1.00	9.00	2.00	-108.00	Sft		
		West side wall	104.50	1.00	9.00	1.00	940.50	Sft	661.00	
		Deduction - Duct opening	6.00	1.00	4.00	1.00	-24.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	3.00	-63.00	Sft		
		Deduction - Ventilator opening	2.00	1.00	2.00	3.00	-12.00	Sft		
		Deduction - Utility opening	3.00	1.00	2.00	3.00	-18.00	Sft		
		Deduction - Passage opening	6.58	1.00	9.00	2.00	-118.44	Sft		
		416-passage -coridor	63.32	1.00	9.00	1.00	569.88	Sft	705.06	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft		
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft		
		414-passage -coridor	63.32	1.00	9.00	1.00	569.88	Sft	452.88	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft		
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft		
		412-passage -coridor	56.66	1.00	9.00	1.00	509.94	Sft	452.88	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft		
		Deduction - Duct opening	4.00	1.00	4.00	4.00	-64.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft		
		410-passage -coridor	32.99	1.00	9.00	1.00	296.91	Sft	376.94	
		Deduction - Ventilator opening	2.00	1.00	2.00	2.00	-8.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft		
		408-passage -coridor	44.07	1.00	9.00	1.00	396.63	Sft	267.91	
		Deduction - Ventilator opening	2.00	1.00	2.00	2.00	-8.00	Sft		
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	Sft		
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	Sft		
		Ceiling - main coridor	104.00	6.51	1.00	1.00	677.04	sft	319.63	
		14/16 flat passage	18.00	9.00	1.00	2.00	324.00	sft		
		12 flat passage	21.00	6.75	1.00	1.00	141.75	sft		
		8/10 flat passage	18.66	6.51	1.00	2.00	242.95	sft		
									1,385.74	
								Total	4,622.04	

Allowance For Consumables
M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	7,857.47
		39,287.37

Amount in Word: Seven thousand eight hundred fifty seven rupees only/-

Sign: _____

Labour Charges
M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done Towards PAINTING WORK	
	Total amount: 39,287.37	15,714.95

Amount in Word: Fifteen thousands seven hundred fourteen rupees only/-

Sign: _____

Allowance For Equipment
M Lalitha
MUHARPALLY
Hyderabad

Date 11-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	15,714.95
	Total amount: 39,287.37	

Amount in Word: Fifteen thousands seven hundred fourteen rupees only/-

Sign: _____

Company	MRGV	Name of	M Lalitha	Sl. No. site bills reg.	369			
Project/site	BRGV	Nature of work	Painter	Dt. site bills reg.	11/02/24.			
Block no.	A	Work done	12-12-2023	M-codex bill ID.				
WO no.	NA	Work done to	30-02-2024	WO issued ?	NO			
WO date	NA	Contractor bill		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	PART 3 - Coridor -lappam + primer+ pa	Lappam + Primer + 1st coat of paint	4622.043	Sft	PT110+102+103	8.50	39,287	
2	4th Floor							
3								
4								
5								
6								
7								
8								
9								
10								
Total							39,287	
Add GST @							0.00%	0
Total amount including taxes for work done							39,287	
Remarks:	Note - Lappam-PT110- 4.5/ PrimerPT102-1.75/ PaintPT103-2.25 = 8.5							
Approved by project manager	Approved by QS team		Approved by Director/E&D team					
Sign:	Sign:		Sign:					
Date:	Date:		Date:					
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion</p>								

APPROVED BY
 11 JUL 2024
 SYED GOLAM SAKIB
 QS TEAM MANAGER
 BRGV PVT. LTD.