


**Ann B - Work Completion Report**

Company	GVRC	Name of contractor	Y.eshwar rao	Sl. No. site bills reg.	1573			
Project/site	Innopolis	Nature of work	scaffolding	Dt. site bills reg.	18-07-2024			
Block no.	Atrium	Work done from date		M-codex bill ID.				
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Atrium	Scaffolding removing work		23030	sft	SCF117	1.50	34,545
2		Scaffolding laying work		3675	sft	SCF119	7.00	25,725
3		Scaffolding laying work		1	no's	L/S	3,500.00	3,500
4		Scaffolding laying west side column acp sheet and east painting		4250	sft	SCF116	2.50	10,625
5		Add 10 % extra as site is far away						0
6								0
7								0
8								0
9								0
10								0
<b>Total</b>								<b>81,834</b>
Add GST @								0
<b>Total amount including taxes for work done</b>								<b>81,834</b>

Remarks:

Approved by project manager  
 Sign:  Date: 18 JUL 2024

Approved by QS team  
 Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by Director/E&D team  
 Sign: \_\_\_\_\_ Date: \_\_\_\_\_

**APPROVED BY**  
 18 JUL 2024

**Notes:** 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered in project management system without greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken 7. GVRC, PVT. LTD. Chennai, Anand Mehta (for GHT + GMR), Sachin (for Viropolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

**MEASUREMENT SHEET**

Company Name :	GVRC					Approved by	Madhu	
Project :	INNOPOLIS					Sign:		
Work Description :	Atrium scaffolding work done.							
Contractor Name :	Eshwar							
Prepared by :	G.Rajesh							
Date :	06.07.2024							

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium. Inside false ceiling	scaffolding Removing work done	40	1	35	6	8400	SFT
			15	1	50	3	2250	SFT
			50	1	35	5	8750	SFT
			15	1	40	5	3000	SFT
2	Atrium.	scaffolding laying work done Acp & Glazing work purpose	105	1	35	1	3675	SFT
3	Atrium duct BILL ID SF121	scaffolding laying work done plumbing line work purpose	1	1	1	1	1	No's
4	Atrium	scaffolding laying work done west side column acp sheet work purpose	21	1	70	1	1470	SFT
5	4545	East side painting work purpose	35	1	70	1	2450	SFT
6	Atrium. 2727&atrium	scaffolding removing work done	30	1	10	1	300	SFT
7	Atrium cleaning work purpose.	scaffolding laying work done	11	1	30	1	330	SFT
8	Atrium cleaning work purpose.	scaffolding removing work done	11	1	30	1	330	SFT



**ESTIMATE SHEET**

Company Name :	GVRC						
Project :	INNOVOLIS					Approve	Madhu
Work Description :	Atrium&4545 laying and removing scaffolding work done.						
Contractor Name :	Eshwar					Sign:	
Prepared By :	G.Rajesh						
Date :	08.07.2024						

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium, inside false ceiling	scaffolding Removing work done	8400	SFT	1.5	12600	
			2250	SFT	1.5	3375	
			8750	SFT	1.5	13125	
			3000	SFT	1.5	4500	
2	Atrium,	scaffolding laying work done Acp & Glazing work purpose	3675	SFT	7	25725	
3	Atrium duct Bill ID SF121	scaffolding laying work done plumbing line work purpose	1	No's	3500	3500	
4	Atrium	scaffolding laying work done west side column acp sheet work purpose	1470	SFT	2.5	3675	
5	4545	East side painting work purpose	2450	SFT	2.5	6125	
6	Atrium, 2727&atrium	scaffolding laying work done	300	SFT	1.5	450	
7	Atrium cleaning work purpose.	scaffolding laying work done	330	SFT	2.5	825	
			330	SFT	1.5	495	
						74395	
		Add10% for difficulty work				7439.5	
							81834.5