


Anx B – Work Completion Report

Company	Crescentia labs ltd	Name of contractor	Ramarao	Sl. No. site bills reg.	351
Project/site	GV-ONE	Nature of work	Fabrication	Dt. site bills reg.	18.07.24
Block no.	North & South block	Work done from date	06.05.24	M-codex bill ID.	
WO no.		Work done to date	22.06.24	WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	DG shed fabrication work						
2	vertical, horizontal members	ISMB(150mmx75mmx6000mm)	2790.00	kg's	MSF176	35.00	97,650
3	horizontal members	MS L-angle(50mmx5mmx6000mm)	514.05	kg's	MSF176	35.00	17,992
4	for floor base support	Gazette(200x250x10mm)	58.80	kg's	MSF176	35.00	2,058
5	For roof	GI sheet fixing	1392.13	sft	MSF114	7.00	9,745
6							
7							
8							
9							
10							
Total							1,27,445
Add GST @						18.00%	0
Total amount including taxes for work done							1,27,445

Remarks:		
Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date: 18/7/24	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham. Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		Crescentia		Approved by:	Rameshreddy				
Project:		GV-ONE		Sign:					
Work Description :		Fabrication		Work start date:	06.05.24				
Contractor:		Ramarao		Work end date:	22.06.24				
Prepared By:		MD.Salman		Date :	18.07.24				
			A	B	C	D	E=AxBxCxD	F	G= Sum of F
S No.	Item Head	Item Description	No's of lengths	Width	Height	Kg's per mtrs	Quantity	units	Item Head Total
1	DG shed fabrication work								
	vertical horizontal members	ISMB(150mmx75mmx6000mm)	31.00	1.00	1.00	90.00	2790.00	kg's	
	members	MS L-angle(50mmx5mmx6000mm)	23.00	1.00	1.00	22.35	514.05	kg's	
	for floor base support	Gazette(200x250x10mm)	15.00	1.00	1.00	3.92	58.80	kg's	
	For roof	GI sheet fixing	85.25	16.33	1.00	1.00	1392.13	sft	

ESTIMATE SHEET					Approved by:		Rameshreddy	
Company Name:		Crescentia						
Project:		GV-ONE						
Work Description:		Fabrication						
Prepared By		MD.Salman						
Date:		18.07.24						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	DG shed fabrication work							
	vertical, horizontal members	ISMB(150mmx75mmx6000mm)	2790.00	kg's	35.00	97,650.00		
	vertical supports & horizontal members	MS L-angle(50mmx5mmx6000mm)	514.05	kg's	35.00	17,991.75		
	for floor base support	Gazette(200x250x10mm)	58.80	kg's	35.00	2,058.00		
	For roof	GI sheet fixing	1392.13	kg's	7.00	9,744.93		
							1,27,444.68	

Allowance For Equipment
Ramarao
THURKAPALLY
Hyderabad

Date: 18-07-2024

In favor of : Crescentai Pvt Ltd
Project/Site: GV-ONE
Location: THURKAPALLY

Type of Work: Fabrication work

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work: Towards DG shed fabrication work	
	Total amount:	50,978.00

Amount in Word: Fifty thousand nine hundred seventy eight rupees only /-

Sign: _____

Allowance For Consumables

Ramarao
THURKAPALLY
Hyderabad

Date: 18.07.24

In favor of : Crescentia Pvt Ltd
Project/Site: GV-ONE
Location: THURKAPALLY

Type of Work: Fabrication work

Toward: Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work: Towards DG shed fabrication work	25,489.00
	Total amount: 1,27,445.00	

Amount in Word: Twenty five thousand four hundred eighty nine rupees only/-

Sign: _____

Labour Charges
Ramarao
THURKAPALLY
Hyderabad

Date: 18.07.2024

In favor of : Crescentai Pvt Ltd
Project/Site: GV-ONE
Location: THURKAPALLY

Type of Work: Fabrication work

Towards : Labour Charges

S.No.	Description	Amount
1	Breif discription of work: Towards DG shed fabrication work	50,978.00
	Total amount:	1,27,445.00

Amount in words: Fifty thousand nine hundred seventy eight rupees only /-

Sign: _____