

Five Tower 2

Anx B-Work Completion Report

Company	Crescentia labs pvt. ltd.	Name of contractor	Bdas	Sl. No. site bills reg.	387.		
Project/site	GV-ONE	Nature of work	granite shifting	Dv. site bills reg.	18-07-2024		
Block no.	south block	Work done from		M-codex bill ID.			
WO no.		Work done to date		WO issued ?	No		
WO date	13-07-2024	Contractor bill no.		GST bill required?			
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	(South east)						
	granite shifting	lower basement to stilt	498.4	sft	TF231	1.25	623
		stilt to first	644	sft	TF231+235	1.75	1127
		first to second	694.4	sft	TF231+235	2.25	1562.4
		second floor to third floor	694.4	sft	TF231+235	2.75	1909.6
		third to fourth floor	694.4	sft	TF231+235	3.25	2256.8
		fourth to terrace floor	761.6	sft	TF231+235	3.75	2856
	granite partt shifting	lower basement to stilt	89	sft	TF231	1.25	111.25
		stilt to first	115	sft	TF231+235	1.75	201.25
		first to second	124	sft	TF231+235	2.25	279
		second floor to third floor	124	sft	TF231+235	2.75	341
		third to fourth floor	124	sft	TF231+235	3.25	403
		fourth to terrace floor	136	sft	TF231+235	3.75	510
	granite landing shifting	lower basement to stilt	212.4	sft	TF231	1.25	265.5
		stilt to first	70.8	sft	TF231+235	1.75	123.9
		first to second	354	sft	TF231+235	2.25	796.5
		second floor to third floor	354	sft	TF231+235	2.75	973.5
		third to fourth floor	900	sft	TF231+235	3.25	2925
		fourth to terrace floor	900	sft	TF231+235	3.75	3375
	riser shifting	lower basement to stilt	123.2	sft	TF231	1.25	154
		stilt to first	134.4	sft	TF231+235	1.75	235.2
		first to second	89.6	sft	TF231+235	2.25	201.6
		second floor to third floor	89.6	sft	TF231+235	2.75	246.4
		third to fourth floor	89.6	sft	TF231+235	3.25	291.2
		fourth to terrace floor	89.6	sft	TF231+235	3.75	336
Total							22,104
Add 20% for difficulty of work by manual							4,421
Total amount including taxes for work done							26,525

Remarks:

Approved by project manager

Sign:

Date:

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		crecentia	Approved by:		subba reddy			
Project:		GV1	Sign:					
Work Description:		civil work						
Contractor :		b das						
Prepared By		sultan						
Date:		01-12-2023						
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	south east							
	ganlte shifting	lower basement to stilt	89	1	5.6	1	498.4	sft
		stilt to first	115	1	5.6	1	644	sft
		first to second	124	1	5.6	1	694.4	sft
		second floor to third floor	124	1	5.6	1	694.4	sft
		third to fourth floor	124	1	5.6	1	694.4	sft
		fourth to terrace floor	136	1	5.6	1	761.6	sft
	granite patti shifting							
		lower basement to stilt	89	1	1	1	89	sft
		stilt to first	115	1	1	1	115	sft
		first to second	124	1	1	1	124	sft
		second floor to third floor	124	1	1	1	124	sft
		third to fourth floor	124	1	1	1	124	sft
		fourth to terrace floor	136	1	1	1	136	sft
	granite landing shifting							
		lower basement to stilt	12	1	5.9	3	212.4	sft
		stilt to first	12	1	5.9	1	70.8	sft
		first to second	12	1	5.9	5	354	sft
		second floor to third floor	12	1	5.9	5	354	sft
		third to fourth floor	12	1	15	5	900	sft
		fourth to terrace floor	12	1	15	5	900	sft
	riser shifting							
		lower basement to stilt	5.6	1	1	22	123.2	sft
		stilt to first	5.6	1	1	24	134.4	sft
		first to second	5.6	1	1	16	89.6	sft
		second floor to third floor	5.6	1	1	16	89.6	sft
		third to fourth floor	5.6	1	1	16	89.6	sft
		fourth to terrace floor	5.6	1	1	16	89.6	sft