

Intl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	Crescentia labs	Name of contractor	Deva das	Sl. No. site bills reg.	388		
Project/site	1GV	Nature of work	electrical	Dt. site bills reg.	23-07-2024		
Block no.		Work done from date	07.07.2024	M-codex bill ID.			
WO no.		Work done to date	12-07-2024	WO issued ?			
W/O date		Contractor bill no.	1	GST bill required?			
Sl. No.	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Still floor parking	open in walls, ceiling, fixing fasteners	180.00	Nos	EL191	86x35%	5,418
2	lights 36watts	copper wiring 1sqmm	20.00	Nos	EL194	1150x20%	4,600
3	installation and	conduit Junction box	10.00	Nos	EL191	265x35%	927
4	wiring with	basesable	200.00	Box	EL191	10x35%	700
5	conducting	conduit bends	200.00	Nos	EL191	10x35%	700
6		copper wiring 2.5sqmm	35.00	Nos	EL194	2700x20%	18,900
7		36w Lights fixing	80.00	Nos	EL129	40.00	3,200
8					TOTAL		34,445
9					Add 10% as site is fare from city		3,445
10					TOTAL AMOUNT		37,890

Remarks: Work Completed

Approved by project manager

Sign: *V Ramesh Reddy*

Date: *23/7/24*

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

ESTIMATE SHEET

Company Name:	crescentia						
Project:	Gv1			Approved	Ramesh reddy		
Work Description:	Still floor parking lights 36watts installation and wiring with conducting						
Contractor:	Deva das						
Prepared By	Akhil						
Date:	29-06-2024 to 02-07-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Still floor parking lights 36watts installation and wiring with conducting	open in walls, ceiling, fixing fasteners	180.00	Nos	86x35%	5,418	
2		copper wiring 1sqmm	20.00	Nos	1150x20%	4,600	
3		basecable	10.00	Box	265x35%	927	
4		conduit Junction box	200.00	Nos	10x35%	700	
5		conduit bends	200.00	Nos	10x35%	700	
6		copper wiring 2.5sqmm	35.00	Nos	2700x20%	18,900	
7		36w Lights fixing	80.00	Nos	40.00	3,200	
		TOTAL				34,445	
		Add 10% as site is fare from city				3,445	
		TOTAL AMOUNT				37,890	



MEASUREMENT SHEET

MEASUREMENT SHEET									
Company Name:	cresecentia			Approved By	Ramesh reddy				
Project:	Gv1			Sign:					
Work Description:	Stilt floor parking lights 36watts installation and wiring with conduiting								
Contractor:	Deva das								
Prepared By:	Akhil								
Date:	29-06-2024 to 02-07-2024								
				A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	
1	Stilt floor parking lights 36watts installation and wiring with conduiting	open in walls, ceiling, fixing fasteners	1.00	1.00	1.00	180.00	180.00	Nos	
2		copper wiring 1sqmm	1.00	1.00	1.00	20.00	20.00	Nos	
3		basesable	1.00	1.00	1.00	10.00	10.00	Box	
4		conduit Junction box	1.00	1.00	1.00	200.00	200.00	Nos	
5		conduit bends	1.00	1.00	1.00	200.00	200.00	Nos	
6		copper wiring 2.5sqmm	1.00	1.00	1.00	35.00	35.00	Nos	
7		36w Lights fixing	1.00	1.00	1.00	80.00	80.00	Nos	