


Company	MRM LLP	Name of contractor	Rekha Panday	Sl. No. site bills reg.		3605		
Project/site	GMR	Nature of work	Civil work	Dt. site bills reg.		25.07.24		
Block no.	Common Amenities	Work done from date	01.06.24	M-codex bill ID.				
WO no.		Work done to date	20.07.24	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	External Plastering	H block lower & upper basements parapet & swimming -		5456	sft	CW130	16.00	87,296
2	work	baby pool plastering						
3	Brickwork - 6"	G block upper basement north east side parapet		198	sft	CW126	13.00	2,574
4								
5								
6								
7								
8								
9								
10								
				Total				89,870
				Add GST @			18.00%	
				Total amount including taxes for work done				89,870
Remarks:								
Approved by project manager	Sign: 		Approved by QS team		Sign: _____		Approved by Director/E&D team	
Date: 9.5.07/24	Date: _____		Date: _____		Date: _____		Date: _____	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:		MRMLLP		Approved		Ahmed	
Project:		Gulmohar Residency		Sign:			
Work Description:		Civil work - Common amenities					
Contractor Name:		Rekha panday					
Prepared By		Nagendar					
Date:		25.07.24					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	External Plastering work	H block lower & upper basements parapet & swimming - baby pool plastering	5456	sft	16.00	87,296	
2	Brickwork	G block upper basement north east side parapet	198	sft	13.00	2,574	
						89,870	

MEASUREMENT SHEET

Company Name:

MRMILLP

Project:

Gulmohar Residency

Work Description:

Civil work - Common amenities

Contractor Name:

Rekha panday

Prepared By

Nagendar

Date:

25.07.24

Approved by:

Ahmed

Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	External Plastering work	H block north side driveway parapet	331.00	1.00	6.00	1.00	1986	sft
		H block upperbasement parapet	18.00	1.00	6.00	4.00	432	sft
		H block lower basement parapet	172.00	1.00	6.00	1.00	1032	sft
		H block lower basement parapet	88.00	1.00	6.00	1.00	528	sft
		H block lower basement parapet	95.00	1.00	5.50	1.00	522.5	sft
		G block upper basement parapet	10.00	1.00	6.50	1.00	65	sft
		G block upper basement parapet	33.00	1.00	17.00	1.00	561	sft
		G block upper basement parapet	23.00	1.00	6.50	1.00	149.5	sft
		Swimming baby pool	48.00	1.00	3.75	1.00	180	sft
							5456	sft
2	Brickwork	G block upper basement north east side parapet	10.00	1.00	3.00	1.00	30	sft
			33.00	1.00	3.00	1.00	99	sft
			23.00	1.00	3.00	1.00	69	sft
							198	sft

Allowance for Consumables


Rekha Panday
Mallapur
Hyderabad

Date: 25.07.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance of consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards H block northern side driveway parapet, lower & upper basement & swimming - baby pool plastering work. Total amount =89870/-. Work done from date 01.06.24 to 20.07.24	Rs.17974/-

Amount in words: Seventeen thousand nine hundred seventy four rupees Only.

Sign: 

Allowance for Labour charges

Rekha Panday
Mallapur
Hyderabad

Date: 25.07.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance of labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards H block northern side driveway parapet, lower & upper basement & swimming - baby pool plastering work. Total amount =89870/-. Work done from date 01.06.24 to 20.07.24	Rs.35948/-

Amount in words: Thirty five thousand nine hundred forty eight rupees Only.

Sign: Rekha

Bill for Equipment Allowance

Rekha Panday
Mallapur
Hyderabad

Date: 25.07.24

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil work
Towards: Allowance of equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards H block northern side driveway parapet, lower & upper basement & swimming - baby pool plastering work. Total amount =89870/-. Work done from date 01.06.24 to 20.07.24	Rs.35948/-

Amount in words: Thirty five thousand nine hundred forty eight rupees Only.

Sign: Rekha