

Inrl memo no. 918-001 - QS - Anx B - Work Completion Report

Company	Crescentia labs pvt	Name of contractor	Arnt Kumar Nani babu	SI No. site bills reg	428		
Project/site	IGV	Nature of work	Fabrication	Dr. site bills reg	23-07-2024		
Block no		Work done from date	07/07/2024	M-codex bill ID			
WO no		Work done to date	12-07-2024	WO issued ?			
WO date		Contractor bill no	1	GST bill required?			
SI No	Unit/floor	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Chemical block	terrace floor Installation of down comer	1	Nos	FS102	30000	30000
2	Installation	MS round pipe for drain line	155	Rmt	FS105	433x35%	23490
3	terrace floor	Installation of butterfly	2	Nos	FS107	6575x15%	1972
4	Installation of down	Installation of butterfly	8	Nos	FS107	4890X15%	5868
5	corner- extra as per	150MM MS round pipe fabrication	30	Rmt	FS105	1750X35%	18375
6	site condition routing						
7	changed						
8							
9							
10							
11							
TOTAL							79,705

Remarks: Work Completed

Approved by project manager

Sign: *[Signature]*

Date:

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

21/7/24

ESTIMATE SHEET						
Company Name:	cresecentia			Approved	Ramesh reddy	
Project:	Gn 1			Sign:		
Work Description:	Chemical block Installation of booster pump and down corner on terrace floor Installation of down corner- parking floors extra as per site					
Contractor:	Anil kumar					
Prepared By:	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1		terrace floor Installation of down corner	1	Nos	30000	30000
2	Chemical block Installation	MS round pipe for drain line	155	Rmt	433x35%	23490
3	terrace floor Installation of down corner- extra as per site condition routing	Installation of butterfly valve diameters 200mm	2	Nos	6575x15%	1972
4	changed.	Installation of butterfly valve diameters 150mm	8	Nos	4890X15%	5868
5		150MM MS round pipe fabrication	30	Rmt	1750X35%	18375
TOTAL AMOUNT						79,705

MEASUREMENT SHEET

Contract Name	eroserate									
Project	GSI			Approved	Rameeh reddy					
Work Description:	Chemical block installation of booster pump and down corner on terrace floor installation of down corner - parking floors extra as per site condition routing changed									
Contractor	Devi das									
Prepared By	AKHJ									
Date	29-06-2024 to 02-07-2024									
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units		
1		terrace floor installation of down corner	1.00	1.00	1.00	1	1	Nos		
2	Chemical block installation	M5 round pipe for drain line 50mm	155.00	1.00	1.00	1.00	155.00	Rmt		
3	terrace floor installation of down corner - extra as per site condition routing	Installation of butterfly valve diameters 200mm	1.00	1.00	1.00	2	2	Nos		
4	changed	Installation of butterfly valve diameters 150mm	1.00	1.00	1.00	8	8	Nos		
5		150MM M5 round pipe fabrication	30.00	1.00	1.00	30	30	Rmt		