

Company	MRGV	Name of contractor	Papuram	Sl. No. site bills reg.	
Project/site	BRGV	Nature of work	TILING WORK	Dt. site bills reg.	379
Block no.	A	Work done from date		12-02-2024 M-codex bill ID.	29/07/24
WO no.	NA	Work done to date		30-05-2024 WO issued ?	NO
WO date	NA	Contractor bill no.		GST bill required?	NO

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	5th floor - Corridor tiles of part 3	Laying of corridor floor	935	SFT	TF237	24	22,440
2	Shifting of dust	Dust shifting for flooring +40% of each floor 8%	935	SFT	LFT127	3.5	3,273
3	Internal duct	Internal duct flooring near 15 and 17 series	339	SFT	TF237	24	8,142
4	Shifting of dust	Dust shifting for flooring 8% added	339	SFT	LFT127	2.7	916
5							
6							
7							
8							
9							
10							
Total							34,770
Add GST @						0.00%	0
Total amount including taxes for work done							34,770

Remarks: Dust shifting for flooring 8% added

Approved by project manager

Sign:

Date:

APPROVED BY

29 JUL 2024

SRINIVASAN SANKAR
PROJECT MANAGER
BRGV

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include Soham, Anand, Manoj, Pradeep, Prasad (for Vivopolis), B. Anand Kumar (for NGH - NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE

COMPANY NAME

MRGV

APPROVED BY

PROJECT

BRGV

SIGN:

WORK DISCRIPTION

TILING WORK

PREPARED BY

SYED GOLAM SARWAR

DATE

26-07-2024

CONTRACTOR NAME

Papuram

SL NO	ITEM HEAD	ITEM DISCRIPTION	A QUANTITY	B UNITS	A X B RATE	AMOUNT
1	5th floor - Corridor tiles of part 3	Laying of corridor floor	935	sft	24	22,440
2	Shifting of dust	Dust shifting for flooring +40% of each floor 8%	935	sft	3.5	3,273
3	Internal duct	Internal duct flooring near 15 and 17 series	339	sft	24	8,142
4	Shifting of dust	Dust shifting for flooring 8% added	339	sft	2.7	916
					Total	34,770

MEASUREMENT SHEET

COMPANY NAME

MRGV

APPROVED BY

PROJECT

BRGV

SIGN:

WORK DISCRPTION

TILING WORK

PREPARED BY

SYED GOLAM SARWAR

DATE

26-07-2024

CONTRACTOR NAME

Papuram

			A	B	C	D	E=AxBxCxD	F
SL NO	ITEM HEAD	ITEM DISCRPTION	LENGTH	WIDTH	HEIGHT	NOS	QUANTITY	UNITS
1	5th floor - Corridor tiles of part 3	Laying of corridor floor	110	6.5	1	1	715	Sft
		Skirting	220	1	1	1	220	Rft
		Total					935	Sft
2	Shifting of dust	Dust shifting for flooring	935	1	1	1	935	sft
3	Internal duct	Flooring of duct south side of flat no 15 series	14.50	6.50	1.00	1.00	94	Sft
		Flooring of duct north side of flat no 17 series	21.00	7.00	1.00	1.00	147	Sft
		Skirting	98.00	1.00	1.00	1.00	98	rft
		Total					339	sft
4	Shifting of dust	Dust shifting for flooring	339	1	1	1	339	sft

Allowance For Consumables
Papuram
MUHARPALLY
Hyderabad

Date 26-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	34,770
		6,954

Amount in Word: Six thousand NINE hundred fifty rupees only/-

Sign: _____

Labour Charges
Papuram
MUHARPALLY
Hyderabad

Date 26-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	13,908
	Total amount: 34,770	

Amount in Word: Thirteen thousands nine hundred eight rupees only/-

Sign: _____

Allowance For Equipment
Papuram
MUHARPALLY
Hyderabad

Date 26-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount: 34,770	13,908

Amount in Word: Thirteen thousands nine hundred eight rupees only/-

Sign: _____

Allowance For Equipment
Papuram
MUHARPALLY
Hyderabad

Date 26-07-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	13,908
	Total amount: 34,770	

Amount in Word: Thirteen thousands nine hundred eight rupees only/-

Sign: _____