




Company	crecentia lab pvt ltd	Name of contractor	narsing	Sl. No. site bills reg.				
Project/site	gv1	Nature of work	painting	Dt. site bills reg.				
Block no.	south	Work done from	03-02-2024	M-codex bill ID.				
W/O no.		Work done to date	29-05-2024	WO issued ?				
W/O date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1		south west staircase walls from basement to 4th floor putty 2coat		4977	sft	pt112	6.00	29,862
2		south west staircase walls from basement to 4th floor ace 1st coat		4977	sft	py137	3.00	14,931
3		south east staircase ceiling putty 2st coat		3399	sft	pt112	6.00	20,394
4		south east staircase ceiling painting ace 1st coat		3399	sft	pt137	3.00	10,197
5								
6								
7								
8								
9								
10								
				Total				75,384
				Add GST @		0.00%		
				Total amount including taxes for work done				75,384
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: 		Sign: 		Sign: 				
Date: 20/05/2024		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		Crescentia Labs Pvt Ltd					Approved by:		subba reddy		
Project:		GV ONE					Sign:				
Work Description:		painting									
Contractor Name		narsing									
Prepared By		sultan									
Date:		19.01.2024									
S No.		Item Head		Item Description		A	B	C	D	E	G=Sum of E
1	painting			south west staircase walls from basement to 4th floor		Nos.	Length	Width	Height	Quantity	Item Head Total
	Deduction			window & door deduction		1	55	1	95	5225	5225
						4	1	7	3	84	
						4	1	7	1	28	
						5	1	3.6	7.6	136.8	
											248.8
											4976.2
	Staircase			staircase ceiling							
				Total		1	607	5.6	1	3399.2	3399.2