

Anx B – Work Completion Report

Company	Crescentia	Name of contractor	Deva das	Sl. No. site bills reg.				
Project/site	GV1	Nature of work	Electrical	Dt. site bills reg.				
Block no.		Work done from date	07-7-2024	M-codex bill ID.	01-08-2024			
WO no.		Work done to date	12-7-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	electrical	open in walls, ceiling, fixing fasteners		180.00	Nos	E1191	86x35%	5,418
2	lighting	copper wiring 1sqmm		20.00	Nos	E1194	1150x20%	4,600
3	wiring	basesable		10.00	Box	E1191	265x35%	927
4		conduit Junction box		200.00	Nos	E1191	25 40x35%	1,750
5		conduit bends		200.00	Nos	E1191	10x35%	700
6		copper wiring 2.5sqmm		35.00	Nos	E1194	2300x20%	1,6100
7		36w Lights fixing		80.00	Nos	E1129	40.00	3,200
8								0
9								0
10								0
Total								32,695
<i>Fare from City including Tax</i>								6,539
Total amount incl. taxes for work done								39,234
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: <i>V. Parvath Lakshmi</i>		Sign:		Sign:				
Date:		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:		crescentia		Approved	Ramesh reddy	
Project:		Gv 1		Sign:		
Work Description:		Stillt floor parking lights 36watts installation and wiring with conducting				
Contractor:		Deva das				
Prepared By:		Akhil				
Date:		29-06-2024 to 02-07-2024				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Stillt floor parking lights 36watts installation and wiring with conducting	open in walls, ceiling, fixing fasteners	180.00	Nos	86x35%	5,418
2		copper wiring 1sqmm	20.00	Nos	1150x20%	4,600
3		basesable	10.00	Box	265x35%	927
4		conduit Juntion box	200.00	Nos	25 x35%	1,750
5		conduit bends	200.00	Nos	10x35%	700
6		copper wiring 2.5sqmm	35.00	Nos	2300x20%	16100
7		36w Lights fixing	80.00	Nos	40.00	3,200
				TOTAL		32,695
Add 20% as site is fare from city						6,539
TOTAL AMOUNT						39,234

MEASUREMENT SHEET

Company Name:		crescentia		Approved by		Ramesh reddy			
Project:		Gv1		Sign:					
Work Description:		Still floor parking lights 36watts installation and wiring with conduiting							
Contractor:		Deva das							
Prepared By:		Akthil							
Date:		29-06-2024 to 02-07-2024							
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	
1	Still floor parking lights 36watts installation and wiring with conduiting	open in walls, ceiling, fixing fasteners	1.00	1.00	1.00	180.00	180.00	Nos	
2		copper wiring 1sqmm	1.00	1.00	1.00	20.00	20.00	Nos	
3		baseable	1.00	1.00	1.00	10.00	10.00	Box	
4		conduit Junction box	1.00	1.00	1.00	200.00	200.00	Nos	
5		conduit bends	1.00	1.00	1.00	200.00	200.00	Nos	
6		copper wiring 2.5sqmm	1.00	1.00	1.00	35.00	35.00	Nos	
7		36w Lights fixing	1.00	1.00	1.00	80.00	80.00	Nos	