

Anx B-Work Completion Report

Company	GV-ONE	Name of contractor	Bdas	Sl. No. site bills reg.	172			
Project/site	north	Nature of work	granite shifting	Dt. site bills reg.	18-07-2024			
Block no.	WO no.	Work done from	M-codex bill ID.	WO issued ?	No			
WO date	13-07-2024	Contractor bill no.	GST bill required?					
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	south west							
	granite shifting	lower basement to stilt	548.8	sft	TF231	1.25	686	
		stilt to first	700	sft	TF231+235	1.75	1225	
		first to second	716.8	sft	TF231+235	2.25	1612.8	
		second floor to third floor	716.8	sft	TF231+235	2.75	1971.2	
		third to fourth floor	716.8	sft	TF231+235	3.25	2329.6	
	granite patti shifting	lower basement to stilt	98	sft	TF231	1.25	122.5	
		stilt to first	125	sft	TF231+235	1.75	218.75	
		first to second	128	sft	TF231+235	2.25	288	
		second floor to third floor	128	sft	TF231+235	2.75	352	
		third to fourth floor	128	sft	TF231+235	3.25	416	
	granite landing shifting	lower basement to stilt	132.08	sft	TF231	1.25	165.1	
		stilt to first	132.08	sft	TF231+235	1.75	231.14	
		first to second	330.2	sft	TF231+235	2.25	742.95	
		second floor to third floor	330.2	sft	TF231+235	2.75	908.05	
		third to fourth floor	330.2	sft	TF231+235	3.25	1073.15	
	riser shifting	lower basement to stilt	134.4	sft	TF231	1.25	168	
		stilt to first	134.4	sft	TF231+235	1.75	235.2	
		first to second	128.8	sft	TF231+235	2.25	289.8	
		second floor to third floor	100.8	sft	TF231+235	2.75	277.2	
		third to fourth floor	100.8	sft	TF231+235	3.25	327.6	
<b>Total</b>							<b>13,640</b>	<b>2,728</b>
Add 20% for difficulty of work by manual								<b>16,368</b>
<b>Total amount including taxes for work done</b>								<b>16,368</b>

Remarks: \_\_\_\_\_

Approved by project manager \_\_\_\_\_ Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by QS team \_\_\_\_\_ Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Approved by Director/E&D team \_\_\_\_\_ Sign: \_\_\_\_\_ Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET									
Company Name:	crecentia						Approved by:	subba reddy	
Project:	GVI						Sign:		
Work Description:	shifting								
Contractor:	b das								
Prepared By	sulan								
Date:	01-12-2023								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	south west								
		lower basement to stilt	548.8	sft	1.25		686		
		stilt to first	700	sft	1.75		1,225		
		first to second	716.8	sft	2.25		1,613		
		second floor to third floor	716.8	sft	2.75		1,971		
		third to fourth floor	716.8	sft	3.25		2,330		
	granite patti shifting								7,825
		lower basement to stilt	98	sft	1.25		123		
		stilt to first	125	sft	1.75		219		
		first to second	128	sft	2.25		288		
		second floor to third floor	128	sft	2.75		352		
		third to fourth floor	128	sft	3.25		416		
	granite landing shifting								1,397
		lower basement to stilt	132.08	sft	1.25		165		
		stilt to first	132.08	sft	1.75		231		
		first to second	330.2	sft	2.25		743		
		second floor to third floor	330.2	sft	2.75		908		
		third to fourth floor	330.2	sft	3.25		1,073		
	riser shifting								3,120
		lower basement to stilt	134.4	sft	1.25		168		
		stilt to first	134.4	sft	1.75		235		
		first to second	128.8	sft	2.25		290		
		second floor to third floor	100.8	sft	2.75		277		
		third to fourth floor	100.8	sft	3.25		328		
									1,298
									13,640
									2,728
		add 20% difficult of work							16,368
		grand total							

**MEASUREMENT SHEET**

Company Name:	crecentia					Approved by:		subba reddy
Project:	GV1					Sign:		
Work Description:	civil work							
Contractor :	b das							
Prepared By	sultan							
Date:	01-12-2023							

S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
			A	B	C	D	E	F
	south west	lower basement to stilt	98	5.6	1	1	548.8	sft
		stilt to first	125	5.6	1	1	700	sft
		first to second	128	5.6	1	1	716.8	sft
		second floor to third floor	128	5.6	1	1	716.8	sft
		third to fourth floor	128	5.6	1	1	716.8	sft
	granite patti shifting	lower basement to stilt	98	1	1	1	98	sft
		stilt to first	125	1	1	1	125	sft
		first to second	128	1	1	1	128	sft
		second floor to third floor	128	1	1	1	128	sft
		third to fourth floor	128	1	1	1	128	sft
	granite landing shifting	lower basement to stilt	12.7	5.2	1	2	132.08	sft
		stilt to first	12.7	5.2	1	2	132.08	sft
		first to second	12.7	5.2	1	5	330.2	sft
		second floor to third floor	12.7	5.2	1	5	330.2	sft
		third to fourth floor	12.7	5.2	1	5	330.2	sft
	riser shifting	lower basement to stilt	5.6	1	1	24	134.4	sft
		stilt to first	5.6	1	1	24	134.4	sft
		first to second	5.6	1	1	23	128.8	sft
		second floor to third floor	5.6	1	1	18	100.8	sft
		third to fourth floor	5.6	1	1	18	100.8	sft