

Anx B – Work Completion Report

Company	GVRC	Name of contractor	Facem khan	Sl. No. site bills reg.	1592			
Project/site	Innopolis	Nature of work	Fabrication	Dt. site bills reg.	05-08-2024			
Block no.	Atrium	Work done from date		M-codex bill ID.				
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Atrium	Down comer+ Box pipes (40x40x3mm)+ Box pipes(50x25x2mm)+Scffolding supports L angle supports		1382	kgs	MSF176	35.00	48,363
2	Atrium	Gi roof sheet fixing		540	kgs	MSF144	7.00	3,780
3	Atrium	Gate fabrication		1	No's	L/S	5,000.00	5,000
4	CA	Gate dismantling and transformer area fabrication		1	no's	L/S	5,000.00	5,000
5	Atrium lift	Bracket fixing work		2.00	No's	L/S	5,000.00	10,000
6		Add 10% extra as site is far away						7,214
7								0
8								0
9								0
10								0
							Total	79,357
							Add GST @	0
							Total amount including taxes for work done	79,357
Remarks:								
Approved by project manager	Muthu		Approved by QS team		Approved by Director/E&D team			
Sign:	[Signature]		Sign:		Sign:			
Date:	05 AUG 2024		Date:		Date:			
<p>Notes: 1. This sheet replaces installation and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>								

ESTIMATE SHEET

Company Name :	GVRC						
Project :	INNOPOLIS					Approved by:	Madhu
Work Description :	Atrium fabrication works					Sign:	
Contact Name :	Faeem Khan						
Prepared By :	G.Rajesh						
Date :	24.07.2024						

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	Down comer	210	kgs	35	7350	
2	Atrium	BOX Pipes	121.08	kgs	35	4237.8	
	Tiles support	(40X40X3MM)					
3	Atrium&2727	BOX Pipes	144	kgs	35	5040	
	slab joint GI sheet work done	(50X25X2MM)					
		(40X40X3MM)	40.32	kgs	35	1411.2	
		GI roof sheet fixing	180	SFT	7	1260	
		GI roof sheet removing	180	SFT	7	1260	
		GI roof sheet refixing	180	SFT	7	1260	
4	Atrium	scaffolding supports	806.4	kgs	35	28224	
	second floor		60	kgs	35	2100	
5	Atrium	L-Angle support					
	Sliding door	(50x50x5mm)					
			1	l/s	5000	5000	
6	comman area	Gate fabrication work done					
		Gate dismantling and transformer area fabrication work done	1	l/s	5000	5000	
			2	l/s	5000	10000	
7	Atrium	Bracket fixing work done					
	(3383&3384)						
		Added 10% diffculty work & site far away from city					
						72143	
						7214.3	79357.3



MEASUREMENT SHEET

Company Name :	GVRC							
Project :	INNOPOLIS						Approved by: Madhu	
Work Description :	Atrium fabrication						Sign:	
Contractor Name :	Faecm Khan							
Prepared by :	G.Rajesh							
Date :	24.07.2024							
			A	B	C	D	E=AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	Atrium	Down comer	105	1	1	2	210	kgs
2	Atrium	BOX Pipes	20.16	1	1	6	120.96	kgs
	Tiles support	(40X40X3MM)						
3	Atrium&2727	BOX Pipes	18	1	1	8	144	kgs
	slab joint GI sheet work done	(50X25X2MM)						
		(40X40X3MM)	20.16	1	1	2	40.32	kgs
		GI roof sheet fixing	30	6	1	1	180	SFT
4	Atrium	scaffolding supports	20.16	1	1	40	806.4	kgs
	second floor							
5	Atrium	L-Angle support	20	1	1	3	60	kgs
		(50x50x5mm)						
6	comman area	Gate fabrication work done	1	1	1	1	1	No's
		Gate dismantling and transformer area fabrication work done		1	1	1	1	No's
		Bracket fixing work done	1	1	1	2	2	No's
7	Atrium							
	(3383&3384)							

