

Anx B – Work Completion Report

Company	GVRC		Name of contractor	Pappuram		Sl. No. site bills reg.	1590		
Project/site	Innopolis		Nature of work	Granite flooring work		Dt. site bills reg.	05-08-2024		
Block no.	Atrium		Work done from date			M-codex bill ID.			
WO no.			Work done to date			WO issued ?			
WO date			Contractor bill no.			GST bill required?			
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium	Atrium west side granite flooring +granite at wall below+atrium below glazing flooring+ escalator entrance granite			1225	sft	TF211	25.00	30,630
2	Atrium	Atrium granite polishing below tiles at 4545 and 2727			562	Sft	TF212	45.00	25,290
3									
4									
5									
6									
7									0
8									0
9									0
10									0
<b>Total</b>								<b>55,920</b>	
Add GST @									0
<b>Total amount including taxes for work done</b>								<b>55,920</b>	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation report for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

  
**APPROVED BY**  
**05 AUG 2024**  
**J. MADHU**  
**PROJECT MANAGER**  
**GVRC PVT. LTD**

Company Name :		ESTIMATE SHEET					
Project :							
Work Description :							
Contactor Name :		Approved by: Madhu					
Prepared By :		Sign:					
Date :							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Atrium	atrium west side granite flooring work done.	170	SFT	25	4250	TF 211
		atrium westside below glass granite patti	25	RFT	25	625	
		atrium granite flooring below tiles 2727wall	22	SFT	25	550	
		atrium granite wall below tiles 2727 wall	22	SFT	25	550	
		atrium granite polishing below 2727 tiles wall	22	SFT	45	990	TF 212
		atrium granite wall polishing below tiles 2727 wall	22	SFT	45	990	
		atrium granite flooring below tiles 4545 wall	18	SFT	25	450	
		atrium granite wall below tiles 4545 wall	18	SFT	25	450	
		atrium granite polishing below 4545 tiles wall	18	SFT	45	810	
		atrium granite wall polishing below tiles 4545 wall	18	SFT	45	810	
		Atrium entrance below glazzing granite flooring	200.6	SFT	25	5015	
		Atrium entrance below glazzing granite wall	200.6	SFT	25	5015	
		Atrium entrance below glazzing granite patti	68	RFT	25	1700	
		Atrium upper basement safety wall granite work	320	SFT	25	8000	
		Atrium upper basement safety wall granite edge polishing work	160	RFT	45	7200	
		escalator entrance granite flooring	5	SFT	25	125	
		escalator entrance granite flooring	10	Rft	45	450	
		atrium frist floor granite work done	156	SFT	25	3900	
		atrium frist floor granite edge polishing work done	312	Rft	45	14040	55920



**MEASUREMENT SHEET**

<b>Company Name :</b>	GVRC							
<b>Project :</b>	INNOPOLIS						<b>Approved by:</b>	Madhu
<b>Work Description :</b>	Granite flooring work done at atrium						<b>Sign:</b>	
<b>Contractor Name :</b>	Papu Ram							
<b>Prepared by :</b>	G.Rajesh							
<b>Date :</b>	02.08.2024							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>A Length</b>	<b>B Width</b>	<b>C Height</b>	<b>D Nos.</b>	<b>E=AxBxCxD Quantity</b>	<b>F Units</b>
1	Atrium	atrium west side granite flooring work done.	85	2	1	1	170	SFT
		atrium westside below glass granite patti	25	1	1	1	25	RFT
		atrium granite flooring below tiles 2727wall	22	1	1	1	22	SFT
		atrium granite wall below tiles2727 wall	22	1	1	1	22	SFT
		atrium granite polishing below2727 tiles wall	22	1	1	1	22	SFT
		atrium granite wall polishing below tiles 2727 wall	22	1	1	1	22	SFT
		atrium granite flooring below tiles 4545wall	18	1	1	1	18	SFT
		atrium granite wall below tiles 4545 wall	18	1	1	1	18	SFT
		atrium granite polishing below 4545 tiles wall	18	1	1	1	18	SFT
		atrium granite wall polishing below tiles 4545 wall	18	1	1	1	18	SFT
		Atrium entrance below glazing granite flooring	68	1	2.95	1	200.6	SFT
		Atrium entrance below glazing granite wall	68	1	2.95	1	200.6	SFT
		Atrium entrance below glazing granite patti	68	1	1	1	68	RFT
		Atrium upper basement safety wall granite work	80	1	4	1	320	SFT
		Atrium upper basement safety wall granite edge polishing work	80	1	1	2	160	RFT
		escalator entrance granite flooring	5	1	1	1	5	SFT
		escalator entrance granite flooring	5	1	1	2	10	Rft
		atrium frist floor granite work done	156	1	1	1	156	SFT