


Anx B – Work Completion Report

| | | | | | |
|--------------|-----------|---------------------|----------------------|-------------------------|------------|
| Company | GVRC | Name of contractor | Pappuram | Sl. No. site bills reg. | 1594 |
| Project/site | Innopolis | Nature of work | 4545 gf tiles laying | Dt. site bills reg. | 10-08-2024 |
| Block no. | 4545 | Work done from date | | M-codex bill ID. | |
| WO no. | | Work done to date | | WO issued ? | |
| WO date | | Contractor bill no. | | GST bill required? | |

| Sl. No. | Unit/floor no | Details of work | Qty | Units | Rate ID | Rate | Amount |
|---|---------------|-----------------------------------|-------|-------|---------|-------|-----------------|
| 1 | 4545 gf | 600x600mm tiles laying | 23014 | Sft | TF217 | 20.00 | 4,60,280 |
| 2 | | Add 10% extra as site is far away | | | | | 46,028 |
| 3 | | | | | | | |
| 4 | | | | | | | |
| 5 | | | | | | | |
| 6 | | | | | | | |
| 7 | | | | | | | 0 |
| 8 | | | | | | | 0 |
| 9 | | | | | | | 0 |
| 10 | | | | | | | 0 |
| Total | | | | | | | 5,06,308 |
| Add GST @ | | | | | | | 0 |
| Total amount including taxes for work done | | | | | | | 5,06,308 |

| | | |
|-----------------------------|---------------------|-------------------------------|
| Remarks: | Malvi | |
| Approved by project manager | Approved by QS team | Approved by Director/E&D team |
| Sign: | Sign: | Sign: |
| Date: | Date: | Date: |

APPROVED BY

PROJECT MANAGER
 GVRC PVT. LTD.
 10 AUG 2024

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount more than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Sohani, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

| | | | | | | | | |
|--------------------|--------------------------------|-------------------------|---------------------|--------------------|---------------------|-------------------|-------------------------------|--------------------|
| Company Name : | GVRC | | | | | | | |
| Project : | INNOPOLIS | | | | | Approved by | Madhu | |
| Work Description : | 4545 ground floor tiles laying | | | | | Sign: | | |
| Contractor Name : | Pappuram | | | | | | | |
| Prepared by : | Sufyan | | | | | | | |
| Date : | 06.08.2024 | | | | | | | |
| | | | | | | | | |
| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos. | E=AxBxCxD Quantity | F Units |
| 1 | 4545 ground floor | 600X600MM tiles laying | 170 | 131 | 1 | 1 | 22270 | SFT |
| | | | 36 | 12 | 1 | 1 | 432 | SFT |
| | | | 12 | 26 | 1 | 1 | 312 | SFT |
| | | | | | | | 23014 | |
| | | | | | | | | |



ESTIMATE SHEET

| | | | | | | | | |
|---------------------------|------------------------------------|----------------------------------|-----------------|--------------|---------------------|---------------|------------------------|--|
| Company Name : | GVRC | | | | Approved by: | Madhu | | |
| Project : | INNOPOLIS | | | | Sign: | | | |
| Work Description : | Miscellaneous work- Granite, tiles | | | | | | | |
| Contactor Name : | Pappuram | | | | | | | |
| Prepared By : | Sufyan | | | | | | | |
| Date : | 06.08.2024 | | | | | | | |
| | | | | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total | |
| 1 | | | | | | | | |
| | 4545 ground floor | 600X600MM tiles laying | 23014 | sft | 20 | 460280 | | |
| | | | | | | 46028 | | |
| | | Add 10% as site is far from city | | | | 506308 | | |
| | TF217 | | | | | | | |
| | | | | | | | | |

