





Anx B - Work Completion Report

Company	Synopolis		Name of contractor	Deva das	Sl. No. site bills reg.				
Project/site	GVRC		Nature of work	Electrical	Dt. site bills reg.	07-08-2024			
Block no.		Work done from date		07-07-2024	M-codex bill ID.				
WO no.		Work done to date		07-08-2024	WO issued ?				
WO date		Contractor bill no.			GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	6way power	open in walls, ceiling fixing fasteners			70.00	Nos	EL188	230x35%	5,635
2	supply box to	basesable			5.00	Box	EL188	265x35%	464
3	every column 2	conduit Juntion box			50.00	Nos	EL188	40x35%	700
4	nos power supply	conduit bends			70.00	Nos	EL188	30x35%	735
5	boxes	copper wiring 1sqmm			25.00	Nos	EL194	1150x20%	5,750
6		16A power point socket			40.00	Nos	EL212	300.00	12,000
7		4sqmm 4 core aluminum cable			420.00	Mts	EL147	35.00	14,700
8		Switchboard fixing with cover and dummies			40.00	Nos	EL213	100.00	4,000
9		6A switch.			40.00	Nos	EL211	100.00	4,000
10		6A socket.			40.00	Nos	EL210	150.00	6,000
11		DB board fixing with MCBs and isolator- 3 phase upto 6 way.			1.00	Nos	EL218	200.00	200
12									
13									
Total								54,184	
fare from city								20.00%	10,837
Total amount incl. taxes for work done								65,021	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign: 			Sign:			
Date: 			Date: 			Date:			
<p>Notes: 1. This sheet replaces installation report and invoice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

ESTIMATE SHEET						
Company Name:	Synopolies			Approved by	Ramesh reddy	
Project:	GVRC			Sign:		
Work Description:	6way power supply box to every column 2 nos power supply boxes in cafeteria					
Contractor:	Deva das					
Prepared By	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	6way power supply box to every column 2 nos power supply boxes	open in walls, ceiling, fixing fasteners	70.00	Nos	230x35%	5,635
2		basesable	5.00	Box	265x35%	464
3		conduit Juntion box	50.00	Nos	40x35%	700
4		conduit bends	70.00	Nos	30x35%	735
5		copper wiring 1sqmm	25.00	Nos	1150x20%	5,750
6		16A power point socket	40.00	Nos	300.00	12,000
7		4sqmm 4 core aluminum cable	420.00	Mts	35.00	14,700
8		Switchboard fixing with cover and dummies	40.00	Nos	100.00	4,000
9		6A switch.	40.00	Nos	100.00	4,000
10		6A socket.	40.00	Nos	150.00	6,000
		DB board fixing with MCBs and isolator- 3 phase upto 6 way.	1.00	Nos	200.00	200
				TOTAL		54,184
						10,837
		Add 20% as site is fare from city				
				TOTAL AMOUNT		65,021



MEASUREMENT SHEET								
Company Name:	Synopolies							
Project:	GVRC			Approved by	Ramesh reddy			
Work Description:	6way power supply box to every column 2 nos power supply boxes							
Contractor:	Deva das							
Prepared By	Akhil							
Date:	29-06-2024 to 02-07-2024							
			A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	6way power supply box to every column 2 nos power supply boxes	open in walls, ceiling, fixing fasteners	1.00	1.00	1.00	70.00	70.00	Nos
2		basesable	1.00	1.00	1.00	5.00	5.00	Box
3		conduit Juntion box	1.00	1.00	1.00	50.00	50.00	Nos
4		conduit bends	1.00	1.00	1.00	70.00	70.00	Nos
5		copper wiring 1sqmm	1.00	1.00	1.00	25.00	25.00	Nos
6		16A power point socket	1.00	1.00	1.00	40.00	40.00	Nos
7		4sqmm 4 core aluminum cable	420.00	1.00	1.00	1.00	420.00	Mts
8		Switchboard fixing with cover and dummies	1.00	1.00	1.00	40.00	40.00	Nos
9		6A switch.	1.00	1.00	1.00	40.00	40.00	Nos
10		6A socket.	1.00	1.00	1.00	40.00	40.00	Nos
		DB board fixing with MCBs and isolator- 3 phase upto 6 way.	1.00	1.00	1.00	1.00	1.00	Nos

