


Anx B – Work Completion Report

Company	M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD	Name of contractor	Gurram Ramu	Sl. No. site bills reg.	23		
Project/site	AMS4554	Nature of work	Hoarding work (civil + Fabrication)	Dt. site bills reg.	09-08-2024		
Block no.	AMS4554	Work done from date	24-04-2024	M-codex bill ID.			
WO no.		Work done to date	25-04-2024	WO issued ?	NO		
WO date		Contractor bill no.		GST bill required?	NO		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	AMS4554	Excavation of hoarding foundation	9	cum.	EW139	135	1,233
2	AMS4554	Back Fill	6.00	cum.	EW140	75	450
3	AMS4554	Footings PCC (Labour)	1	cum.	RCC188	565	283
4	AMS4554	Footings PCC (Material)	1	cum.	RCC192	3,956	1,978
5	AMS4554	Footings (Rod binding + Shuttering)	146	sft.		40	5,820
6	AMS4554	Fabrication Work of LSA Frame	112	sft.		20	2,240
7							0
8							0
9							0
10							0
Total							12,003
Add GST @						0.00%	0
Total amount including taxes for work done							12,003
Remarks:							
Approved by project manager	Approved by QS team		Approved by Director/E&D team				
Sign:	Sign:		Sign:				
Date:	Date:		Date:				
<p>Notes: 1. This sheet replaces estimation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).</p>							


APPROVED BY
 13-08-2024
Srinivasan.H
 Project Manager

ESTIMATE SHEET		Approved by:		Srinivasan R				
Company Name:		M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.						
Project:		AMS4554						
Work Description:		Hoarding work (civil + Fabrication)						
Prepared By		PB Siva Kumar						
Date:		09-08-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Excavation	Excavation of hoarding foundation	9	Cum	135	1,232		
2	Back Filling	Excavation Qty	6	Cum	75	450		
3	PCC	PCC for Footing (labour)	1	Cum	565	283		
3	PCC	PCC for Footing (labour)	1	Cum	3,956	1,978		
4	Rod Bending + Shuttering		146	Sft	40	5,820		
6	Fabrication	Fabrication of LSA Frame	112	sft	20	2,240		
						12,003		

Srinivasan R
APPROVED BY
 13 AUG 2024
 Srinivasan.R
 Project Manager

MEASUREMENT SHEET									
Company Name:		M/s. AMTZ MEDPOLIS SQUARE 4554 PVT. LTD.			Approved by:		Srinivasan R		
Project:		AMS4554			Sign:				
Work Description :		Hoarding work (civil + Fabrication)			Work start date:		24-04-2024		
Contractor:		Gurram Ramu			Work end date:		25-04-2024		
Prepared By:		PB Siva Kumar			Date :		09-08-2024		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Excavation	Excavation of hoarding foundation	1.300	1.300	1.800	3.000	9.13	Cum	9
2	Back Filling	Excavation Qty	1.300	1.300	1.800	3.000	9.13	Cum	
		(-) PCC for Footing					0.43	Cum	
		(-) Concrcte for Footing & Pedestal					2.33	Cum	
									6
3	PCC	PCC for Footing	1.200	1.200	0.100	3.000	0.43	Cum	1
4	Rod Bending	Footings (main)	1.320	0.150	0.300	3.000	2.44	kgs	
		Footings (Dist)	1.320	0.150	0.300	3.000	2.44	kgs	
		Pedastal (main 16mm)	0.300	0.000	1.968	18.000	55.93	kgs	
		Stirrups	0.370	0.370	0.150	36.000	1.58	kgs	
									63
5	Shuttering	For PCC footing	1.200	1.200	0.300	3.000	46.50	Sft	
		Pedestal	0.450	0.450	1.700	3.000	98.81	Sft	
									146
6	Concrete	Footing	1.200	1.200	0.300	3.000	1.30	Cum	
		Pedestal	0.450	0.450	1.700	3.000	1.03	Cum	
									3
7	Fabrication	Fabrication of LSA Frame	1.00	1.00	1.00	1.00	112.00	sft	
									112

APPROVED BY
13 AUG 2024
Srinivasan.R
Project Manager