

Anx B – Work Completion Report

Company	Synopolies	Name of contractor	Deva das	Sl. No. site bills reg.			
Project/site	GVRC	Nature of work	Electrical	Dt. site bills reg.	07-08-2024		
Block no.		Work done from date	07-07-2024	M-codex bill ID.			
WO no.		Work done to date	07-08-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600 bathroom toilets and wash area lighting exhaust fans	open in walls, ceiling, fixing fasteners	50.00	Nos	EL188	230x35%	4,025
2		basesable	5.00	Box	EL188	265x35%	464
3		conduit Juntion box	50.00	Nos	EL188	40x35%	700
4		conduit bends	70.00	Nos	EL188	30x35%	735
5		copper wiring 1sqmm	16.00	Nos	EL194	1150x20%	3,680
6		copper wiring 2.5sqmm	22.00	Nos	EL194	2700x20%	11,880
7		16A power point socket	10.00	Nos	EL212	300.00	3,000
8		Switchboard fixing with cover and dummies	10.00	Nos	EL213	100.00	1,000
9		6A switch.	10.00	Nos	EL211	100.00	1,000
10		6A socket.	10.00	Nos	EL210	150.00	1,500
11		8w Lights fixing	32.00	Nos	EL221	50.00	1,600
12		Exhaust fans installations	5.00	Nos	EL197	1,500.00	7,500
13		DB board fixing with MCBs and isolator- 3 phase upto 6 way.	1.00	Nos	EL218	200.00	200
Total							37,284
fare from city						20.00%	7,457
Total amount incl. taxes for work done							44,741
Remarks:							
Approved by project manager		Approved by QS team			Approved by Director/E&D team		
Sign:	<i>V. Ramul Reddy</i>	Sign:		Sign:			
Date:	14/8/24	Date:		Date:			

ESTIMATE SHEET						
Company Name:	Synopolies					
Project:	GVRC			Approved	Ramesh reddy	
Work Description:	3600 block Ladies, gents bathroom and wash at cafeteria are power supply and lighting exhaust fans			Sign:		
Contractor:	Deva das					
Prepared By	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	3600 block bathroom and wash at cafeteria are power supply and lighting	open in walls, ceiling, fixing fasteners	50.00	Nos	230x35%	4,025
2		basesable	5.00	Box	265x35%	464
3		conduit Juntion box	50.00	Nos	40x35%	700
4		conduit bends	70.00	Nos	30x35%	735
5		copper wiring 1sqmm	16.00	Nos	1150x20%	3,680
6		copper wiring 2.5sqmm	22.00	Nos	2700x20%	11,880
7		16A power point socket	10.00	Nos	300.00	3,000
8		Switchboard fixing with cover and dummies	10.00	Nos	100.00	1,000
9		6A switch.	10.00	Nos	100.00	1,000
10		6A socket.	10.00	Nos	150.00	1,500
		8w Lights fixing	32.00	Nos	50.00	1,600
	Exhaust fans installations	5.00	Nos	1,500.00	7,500	
11	DB board fixing with MCBs and isolator- 3 phase upto 6 way.	1.00	Nos	200.00	200	
				TOTAL		37,284
						7,457
		Add 20% as site is fare from city				44,741
				TOTAL AMOUNT		44,741



MEASUREMENT SHEET								
Company Name:	Synopolies							
Project:	GVRC			Approved	Ramesh reddy			
				Sign:				
Work Description:	3600 block bathroom and wash at cafeteria are power supply and lighting							
Contractor:	Deva das							
Prepared By	Akhil							
Date:	29-06-2024 to 02-07-2024							
			A	B	C	D	E	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	3600 block bathroom and wash at cafeteria are power supply and lighting	open in walls, ceiling, fixing fasteners	1.00	1.00	1.00	50.00	50.00	Nos
2		basesabble	1.00	1.00	1.00	5.00	5.00	Box
3		conduit Juntion box	1.00	1.00	1.00	50.00	50.00	Nos
4		conduit bends	1.00	1.00	1.00	70.00	70.00	Nos
5		copper wiring 1sqmm	1.00	1.00	1.00	16.00	16.00	Nos
6		copper wiring 2.5sqmm	1.00	1.00	1.00	22.00	22.00	Nos
7		16A power point socket	1.00	1.00	1.00	10.00	10.00	Nos
8		Switchboard fixing with cover and dummies	1.00	1.00	1.00	10.00	10.00	Nos
9		6A switch.	1.00	1.00	1.00	10.00	10.00	Nos
10		6A socket.	1.00	1.00	1.00	10.00	10.00	Nos
		8w Lights fixing	1.00	1.00	1.00	32.00	32.00	Nos
	Exhaust fans installations	1.00	1.00	1.00	5.00	5.00	Nos	
11	DB board fixing with MCBs and isolator- 3 phase upto 6 way.	1.00	1.00	1.00	1.00	1.00	Nos	

