


Company	MIRMLLP	Name of contractor	B. Rani	SI No. site bills reg	3639			
Project/site	GM/R	Nature of work	Electrical work	Dr. site bills reg.	20.08.24			
Block no.	E block	Work done from date	01.08.24	M-codex bill ID.				
WO no.		Work done to date	15.08.24	WO issued ?				
WO date		Contractor bill no.		GST bill required?	No			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	E block	Chiseling, laying pipes, fixing metal boxes, etc., in	4.00	Flats	EL117	8,000.00	32,000	
2	Flats 101 to 104	walls						
3								
4								
5								
6								
7								
8								
9								
10								
Total							32,000	
Add GST @								
Total amount including taxes for work done							32,000	
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: 		Sign:		Sign:				
Date: 20/08/24		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GM/R), Sachin (for Vivopolls), B. anand Kumar (for NGH + NKK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET						
Company Name:		MRMLLP			Approve Ahmed	
Project:		Gulmohar Residency			Sign:	
Work Description:		E block Electrical inside the flat				
Contractor Name:		B. Rani				
Prepared By		Nagendar				
Date:		20.08.24				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	E block Flats 101 to 104	Chiseling, laying pipes, fixing metal boxes, etc., in walls	4.00	Flats	8000.00	32000.00

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by:		Ahmed			
Project:		Gulmohar Residency		Sign:					
Work Description:		E block Electrical inside the flat							
Contractor Name:		B. Rani							
Prepared By		Nagendar							
Date:		20.08.24							
S No.	Item Head	Item Description		Length	Width	Height	D	E = AxBxCxD	F
							Nos	Quantity	Units
1	E block	Chiseling, laying pipes, fixing		1.00	1.00	1.00	4.00	4	Flats
	Flats 101 to 104	metal boxes, etc., in walls							

Allowance for Consumables

B. Rani
Mallapur
Hyderabad

Date: 20.08.2024.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Electrical work
Towards: Allowance of consumables

S No.	Description	Amount
1.	Brief description of work done: E block flats 101 to 104 internal wiring, piping & fixing metal boxes in walls Total amount =32000/-. Work done from date 01.08.24 to date 15.08.2024.	Rs.6,400/-

Amount in words: Six thousand four hundred rupees Only.

Sign: _____

Allowance for Labour charges

B. Rani
Mallapur
Hyderabad

Date: 20.08.2024.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Electrical work
Towards: Allowance of labour charges

S No.	Description	Amount
1.	Brief description of work done: E block flats 101 to 104 internal wiring, piping & fixing metal boxes in walls Total amount =32000/-. Work done from date 01.08.24 to date 15.08.2024.	Rs.12,800/-

Amount in words: Twelve thousand eight hundred rupees Only.

Sign: _____

Bill for Equipment Allowance

B. Rani
Mallapur
Hyderabad

Date: 20.08.2024.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Electrical work
Towards: Allowance of equipment.

S No.	Description	Amount
1.	Brief description of work done: E block flats 101 to 104 internal wiring, piping & fixing metal boxes in walls Total amount =32000/-. Work done from date 01.08.24 to date 15.08.2024.	Rs.12,800/-

Amount in words: Twelve thousand eight hundred rupees Only.

Sign: _____