


Anx B - Work Completion Report

Company	Crescentia labs pvt ltd	Name of contractor	T. Kurmanna	Sl. No. site bills reg.	516		
Project/site	GV-one	Nature of work	Tiles, dust shifting	Dr. site bills reg.			
Block no.	North and South block	Work done from	15-08-2024	M-codex bill ID.	16.08.24		
WO no.		Work done to date	12-08-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Central lobby 1st to 4th floor	Floor chipping, cleaning	2219.76	sft	CL110	3.00	6,659
2	Central lobby 1st floor	Dust shifting	684.35	sft	TF228	2.00	1,369
3	Central lobby 2nd floor	Dust shifting	684.35	sft	TF228, TF229	2.50	1,711
4	Central lobby 3rd floor	Dust shifting	684.35	sft	TF228, TF229	3.00	2,053
5	Central lobby 4th floor	Dust shifting	684.35	sft	TF228, TF229	3.50	2,395
6	Central lobby 1st floor	Tiles shifting	684.35	sft	TF231	1.25	855
7	Central lobby 2nd floor	Tiles shifting	684.35	sft	TF231, TF232	1.50	1,027
8	Central lobby 3rd floor	Tiles shifting	684.35	sft	TF231, TF232	1.75	1,198
9	Central lobby 4th floor	Tiles shifting	684.35	sft	TF231, TF232	2.00	1,369
10							
11							
12							
Total							18,635
Add GST @							18.00%
Total amount including taxes for work done							18,635
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:	26/08/2024	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		Crescentia		Approved by:		S.V Subbareddy			
Project:		GV-ONE		Sign:					
Work Description :		Floor chipping,dust,tiles shifting		Work start date:		15.04.24			
Contractor:		T.Kurmana		Work end date:		12.08.24			
Prepared By:		Praveen.K		Date :		17.08.24			
				A		B			
				C		D			
				E=AxBxCxD		F			
				G=Sum of E					
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Central lobby 1st to 4th floor	Floor chipping	31.83	21.50	1.00	4.00	2737.38	sft	
2	central lobby 1st floor	Dust shifting	31.83	21.50	1.00	1.00	684.35	sft	
3	central lobby 2nd floor	Dust shifting	31.83	21.50	1.00	1.00	684.35	sft	
4	central lobby 3rd floor	Dust shifting	31.83	21.50	1.00	1.00	684.35	sft	
5	central lobby 4th floor	Dust shifting	31.83	21.50	1.00	1.00	684.35	sft	
6	central lobby 1st floor	Tiles shifting	31.83	21.50	1.00	1.00	684.35	sft	
7	central lobby 2nd floor	Tiles shifting	31.83	21.50	1.00	1.00	684.35	sft	
8	central lobby 3rd floor	Tiles shifting	31.83	21.50	1.00	1.00	684.35	sft	
9	central lobby 4th floor	Tiles shifting	31.83	21.50	1.00	1.00	684.35	sft	

