

**Anx B - Work Completion Report**

Company	Synopolis	Name of contractor	Anil kumar	Sl. No. site bills reg.	1617			
Project/site	GVRC	Nature of work	fabrication	Dt. site bills reg	07-08-2024			
Block no.		Work done from date		M-codex bill ID.				
WO no.		Work done to date		WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Ms pipe	MS round pipe for drain line		30.00	Rmt	ES/05	433x35%	3788
2	fabrication of fire hydrant work and	Installation of butterfly valve diameters 150mm		2.00	Nos	ES/04	6575x15%	1972
3	gang alarm	Gang alarm valve		1.00	Nos	ES/07	25000x15%	12750
4	installation	150MM MS round pipe fabrication		96.00	Rmt	ES/05	1750x35%	56962
5	butterfly fixing	MS 50mm angles with fabrication		739	Kgs	MS/ET6	35.00	25,865
6		hydrant post, RRL Hose pipe, hose drum		3.00	Nos	ES/07	2450x15%	1,102
7		MS pipe painting		300.00	sft	PT/113	10.00	3,000
8								
9								
10								
11								
12								
13								
<b>Total</b>								<b>1,05,439</b>
<b>Total amount incl. taxes for work done</b>								<b>1,05,439</b>
Remarks:		Approved by project manager		Approved by QS team		Approved by Director/E&D team		
Sign: <i>V. Ramulu Reddy</i>		Sign: <i>V. Ramulu Reddy</i>		Sign: <i>V. Ramulu Reddy</i>		Sign: <i>V. Ramulu Reddy</i>		
Date: <i>22/10/24</i>		Date: <i>22/10/24</i>		Date: <i>22/10/24</i>		Date: <i>22/10/24</i>		

ESTIMATE SHEET						
Company Name:	Synopolis			Approved	Ramesh reddy	
Project:	GVRC			Sign:		
Work Description:	Ms pipe fabrication of fire hydrant work and gang alarm installation butterfly fixing					
Contractor:	Anil kumar					
Prepared By	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Ms pipe fabrication of fire hydrant work and gang alarm installation butterfly fixing	MS round pipe for drain line	30.00	Rmt	43.3x35%	3788
2		Installation of butterfly valve diameters 150mm	2.00	Nos	6575x15%	1972
3		Gang alarm valve	1.00	Nos	85000x15%	12750
4		150MM MS round pipe fabrication	96.00	Rmt	1750x35%	56962
5		MS 50mm l angles with fabrication	739	Kgs	35.00	25,865
6		hydrant post, RRL Hose pipe, hose drum	3.00	Nos	2450x15%	1,102
7		MS pipe painting	300.00	sf	10.00	3,000
<b>TOTAL AMOUNT</b>						<b>1,05,439</b>



MEASUREMENT SHEET										
Company Name:		Synopolies			Approved By		Ramesh reddy			
Project:		GVRC			Sign:					
Work Description:		Ms pipe fabrication of fire hydrant work and gang alarm installation butterfly fixing								
Contractor:		Anil kumar								
Prepared By:		Akhil								
Date:		29-06-2024 to 02-07-2024								
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units		
1		MS round pipe for drain line	6.00	1.00	1.00	5.00	30.00	Rmt		
2		Installation of butterfly valve diameters 150mm	1.00	1.00	1.00	2.00	2.00	Nos		
3		Gang alarm valve	1.00	1.00	1.00	1.00	1.00	Nos		
4	Ms pipe fabrication of fire hydrant work and gang alarm installation butterfly fixing	150MM MS round pipe fabrication	6.00	1.00	1.00	16.00	96.00	Rmt		
5		MS 50mm l angles with fabrication	6.00	1.00	1.00	28.00	168	m		
			Total length in m			168.00		m		
			Unit Wt of L angle			4.40		kg/m		
			Total wt of L- angle in kg			739.20		kg		
6		hydrant post, RRL Hose pipe, hose drum	1.00	1.00	1.00	3.00	3.00	Nos		
7		MS pipe painting	15.00	1.00	20.00	1.00	300.00	sft		

